Grantee: State of Indiana - OCRA

Grant: B-08-DF-18-0001

July 1, 2013 thru September 30, 2013 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DF-18-0001

Grantee Name: Contract End Date: Review by HUD:

State of Indiana - OCRA Reviewed and Approved

LOCCS Authorized Amount: Grant Status: QPR Contact:

\$67,012,966.00 Active Kathleen Weissenberger

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$67,012,966.00

Disasters:

Declaration Number

FEMA-1766-DR-IN

Narratives

Disaster Damage:

The 2008 disasters in Indiana have been among the worst in our state; Is history. 82 of Indiana; Is 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1766, the result of severe flooding in late May and early June, was clearly the most substantial with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$350 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 471 applicants from local and state government and an estimated 2,092 project worksheets. Currently 26 million dollars have been obligated to local governments, and PA total estimates exceed \$150 million. While the estimated FEMA assistance is substantial, it will not cover the estimated recovery needs in the areas of economic and workforce development, infrastructure, and housing. The following summarizes the key unmet needs in each of these areas: Economic and Workforce Development The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal, levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$400 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the cityi's largest employer reported damages in excess of \$200 million none of which qualified for assistance. Infrastructure Damage to Indiana is public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover about half, or \$158 million of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. FEMA-IA Applicants FEMA-IA Assistance (\$000) SBA Loans (\$000) FEMA-PA Assistance (\$000) Total Financial Assistance (\$000) June Flooding & Tornados DR-1766 17,840 54,241 71,711 158,502 284,454 About half of Indiana; Is PA expense comes from the extensive damages to Columbus Regional Hospital, a major hospital servicing a large portion of Southeastern Indiana. The hospital suffered over \$211 million in damage of which about half will qualify for FEMA-PA. One of the state; stop priorities has been to help CRH recover from the catastrophic losses experienced in June of 2008, and a portion of PA-match funding would be for this effort. The remaining PA expenses result from damage to a mixture of public infrastructure such as damaged roads, bridges, dams and levees. Of note, Indiana is local FEMA-PA match will likely exceed \$40 million, Indiana will likely not achieve an automatic reduction in the FEMA match rate from 25% to 10% as our statewide per capita loss will beb

Disaster Damage:

elow the \$122 threshold. However, our hardest hit counties have more than exceeded this threshold and thus this match will be a burden to them. The disaster CDBG funds will be key in helping reduce this local burden. Housing Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required.

Recovery Needs:

The most urgent need is to insure that those communities wanting to participate in a buy-out program have the resources to do so. Over 550 homes totaling \$71MM could be purchased through the home buy-out program with local match exceeding \$17MM. Many communities have opted to participate in the home buy-out program offered by FEMA as most of these homes have been completely destroyed and are in floodplains. While this will clearly benefit the community long-term, two issues exist. First, the match requirement is burdensome and in many cases homeowners have been left in limbo while local communities wrestle with this issue. Some communities are currently deciding not to



include significantly damaged homes in the buy-out because they are concerned about funding their 25% match. Second, the state anticipates receiving only \$30 million from FEMA in HMGP funds. This estimate is based on FEMA; Is formula which determines the HMGP funds based on 15% of both IA and PA. This results in slightly more than a \$25 million shortfall. Indiana now has 14 local Long Term Recovery Committees (LTRCs) assessing the other unmet needs in counties declared during DR-1766. Early estimates indicate that those needs could exceed \$20 million. The vast majority of this need will be to ensure that communities have adequate affordable housing options. METHOD OF DISTRIBUTION All local units of government (cities, towns, counties) will be eligible for the Disaster Recovery program, including HUD Entitlements. Flood Plain Acquisition and Green Space Development IHCDA, in coordination with the Indiana Department of Homeland Security (IDHS), proposes to provide grants that allow cities, towns, and counties to acquire and demolish substantially damaged residential properties contained within a floodplain or floodway and to redevelop the area into permanent green space for community use. The voluntary program must be initiated by a local community and be agreed to by individual homeowners. In order to be considered for mitigation funds, communities must have a FEMA-approved multi-hazards mitigation plan. The Indiana Department of Homeland Security has provided grants to the 42 counties impacted by the floods to complete these plans. To expedite the overall process, FEMA has given approval for communities to apply for mitigation funds while they assemble their multi-hazards plans. Interested communities must submit a joint grant application to IDHS. Once a property is approved for purchase, the Federal Emergency Management Agency (FEMA) will cover 75 percent of the acquisition cost with the remaining 25 percent to be paid by the local unit of government, which can use CDBG funding to offset its match requirement. Priority will be given to communities with the greatest needs considering the concentration of affected individuals and financial need of each local unit of government. Specific criteria include: &bdquoX the community; s match obligation as a percent of its annual budget; &bdquoX the median assessed value of the residential properties in the buy-out area; and &bdguoX the concentration of individual assistance applications in an impacted community. The Flood Plain Acquisition and Green Space Development Program has no maximum grant amount. Allocation: \$22,826,594 Emergency Rental Assistance From the beginning of the disaster, under the leadership of Governor Daniels, IHCDA took an active roll in ensuring that those victims of the floo

Recovery Needs:

rary housing for all displaced victims. For displaced flood victims that were ineligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit and three months rent. For all of those who were deemed eligible to receive FEMA assistance, IHCDA committed to paying any necessary security deposit. IHCDA paid \$823,405.85 in temporary rental assistance to property owners to ensure the immediate housing of those displaced by the floods. The State would request that a portion of the CDBG Disaster Recovery Funds be used to reimburse IHCDA for these up-front costs. Allocation: \$823,406 Public Infrastructure The CDBG Disaster Recovery Fund (DRF) will be available through the Indiana Office of Community and Rural Affairs. This fund will help offset the twenty-five percent (25%) FEMA match for various eligible public facilities activities pursuant to 24 CFR 570.201(c) and 24 CRF 507.201(f)(2). The Office of Community and Rural Affairs will give priority for activities that benefit at least 51% low-to-moderate income persons. Eligible DRF activities will include most activities eligible under FEMA Public Assistance iV Category A, Category B (Permanent Restoration of Facilities), Category C, Category D (limited), Category E (buildings), Category F, Category G (limited). Eligible activities will be determined by OCRA on a project by project basis. Examples include: 1. Construction/rehabilitation of public wastewater systems; 2. Construction/rehabilitation of public wastewater systems; 3. Construction/rehabilitation of storm drainage systems; 4. Rehabilitation of public roadways, bridges and dams; 5. Construction/rehabilitation of public facility buildings. Projects/applications will be evaluated using the following criteria: 1. The importance of the project to post disaster recovery of the applicant; 2. The percentage of low-to-moderate income persons served; 3. The percentage of grant amount in relation to applicant; is annual budget; 4. The relative economic distress of the applicant. Grant applications will be accepted and awards made until funding is no longer available. The intent of the program is to provide the non-federal share of necessary public improvements and/or rehabilitation related to the 2008 presidentially declared disaster. A minimum of fifty percent (50%) of grant funds will be awarded to projects that benefit at least 51% low-to-moderate income persons. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is no maximum grant award for the Public Assistance Match Program. Allocation: \$40,000,000 Administration The State will set aside \$3,350,000 of its CDBG Disaster Recovery Funds for payment of costs associated with administering the Program (Docket No. FR-5250-N-01). This constitutes five percent (5%) of the Stateils CDBG Disaster Recovery allocation. These funds will be used by the Office of Community and Rural Affairs for expenses associated with administering its State CDBG Program, including direct personal services and fringe benefits of applicable Office of Community and Rural Affairs staff, as well as direct and indirect expenses incurred in the proper administration of the state; Is program and monitoring activities respective to CDBG grants awarded to units of local government (i.e. telephone, travel, services contractual, etc.). Allocation: \$3,350,000

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$53,142,036.50
Total Budget	\$751,235.98	\$53,142,036.50
Total Obligated	(\$433,526.02)	\$51,918,136.50
Total Funds Drawdown	\$1,336,273.95	\$44,481,035.10
Program Funds Drawdown	\$1,336,273.95	\$44,481,035.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,298,857.51	\$44,271,313.55
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		53.50%
Overall Benefit Percentage (Actual)		46.83%
Minimum Non-Federal Match	\$0.00	\$3,000,000.00
Limit on Public Services	\$10,051,944.90	\$1,012,844.85
Limit on Admin/Planning	\$3,350,648.30	\$1,413,564.06
Limit on State Admin	\$0.00	\$1,413,564.06

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

The State of Indiana has obligated 76% of its total award on activities.

Project Summary

Project #, Project Title	This Report Period	To Dat	e
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DR1-09-Admin, State Admin	\$3,401.30	\$3,350,000.00	\$422,808.25
DR1A-09-001, Union City, City of	\$0.00	\$12,985.75	\$12,985.75
DR1A-09-002, Gosport, Town of	\$0.00	\$8,075.44	\$8,075.44
DR1A-09-003, Sullivan County	\$0.00	\$81,391.13	\$81,391.13
DR1A-09-004, Town of New Whiteland	\$0.00	\$4,537.14	\$4,537.14
DR1A-09-005, Brown County	\$0.00	\$5,996.46	\$5,966.46
DR1A-09-006, Trafalgar, Town of	\$0.00	\$2,575.00	\$2,575.00
DR1A-09-007, Sullivan, City of	\$0.00	\$31,567.94	\$31,567.94
DR1A-09-008, Jefferson Co. Commissioners	\$0.00	\$11,497.28	\$11,497.28
DR1A-09-009, Trafalgar, Town of	\$0.00	\$6,400.28	\$6,400.28
DR1A-09-010, Crawfordsville	\$0.00	\$22,097.79	\$22,097.79
DR1A-09-011, Fountain County	\$0.00	\$22,952.11	\$22,952.11
DR1A-09-012, Clayton, Town of	\$0.00	\$467.63	\$467.63
DR1A-09-013, Hazelton, Town of	\$0.00	\$2,902.09	\$2,902.09
DR1A-09-014, Gibson County	\$0.00	\$50,425.27	\$50,425.27



DR1A-09-015, Pike County Board of Commissioners	\$0.00	\$51,869.74	\$51,869.74
DR1A-09-016, Posey County	\$0.00	\$17,040.38	\$17,040.38
DR1A-09-017, Vincennes, City of	\$0.00	\$15,041.13	\$15,041.13
DR1A-09-018, Darlington, Town of	\$0.00	\$3,529.70	\$3,529.70
DR1A-09-019, Bicknell	\$0.00	\$17,918.50	\$17,918.50
DR1A-09-020, Elnora, Town of	\$0.00	\$4,425.11	\$4,425.11
DR1A-09-021, Brooklyn, Town of	\$0.00	\$4,095.36	\$4,095.36
DR1A-09-022, Daviess County	\$0.00	\$7,479.14	\$7,479.14
DR1A-09-023, Jasonville, City of	\$0.00	\$8,607.32	\$8,607.32
DR1A-09-024, Spencer, Town of	\$0.00	\$39,408.38	\$39,408.38
DR1A-09-025, Worthington, Town of	\$0.00	\$15,960.33	\$15,960.33
DR1A-09-026, Knox County	\$0.00	\$52,522.43	\$52,522.43
DR1A-09-027, Morgan County	\$0.00	\$229,102.46	\$229,102.46
DR1A-09-028, Lawrence, City of	\$0.00	\$21,495.25	\$21,495.25
DR1A-09-029, Bloomfield, Town of	\$0.00	\$9,357.84	\$9,357.84
DR1A-09-030, Greene County	\$0.00	\$71,239.81	\$71,239.81
DR1A-09-031, Brazil, City of	\$0.00	\$12,218.31	\$12,218.31
DR1A-09-032, Danville, Town of	\$0.00	\$35,195.33	\$35,195.33
DR1A-09-033, Knox County	\$0.00	\$59,888.46	\$59,888.46
DR1A-09-034, Jackson County	\$0.00	\$68,286.46	\$68,286.46
DR1A-09-035, Brownstown, Town of	\$0.00	\$10,528.10	\$10,528.10
DR1A-09-036, Montezuma, Town of	\$0.00	\$3,404.97	\$3,404.97
DR1A-09-037, Bloomington, City of	\$0.00	\$22,378.22	\$22,378.22
DR1A-09-038, Waveland, Town of	\$0.00	\$3,084.38	\$3,084.38
DR1A-09-039, Brown County	\$0.00	\$55,163.60	\$55,163.60
DR1A-09-040, Owen County	\$0.00	\$10,228.41	\$10,228.41
DR1A-09-041, Montgomery County	\$0.00	\$37,507.08	\$37,507.08
DR1A-09-042, Morgan County	\$0.00	\$156,584.86	\$156,584.86
DR1A-09-043, Greene County	\$0.00	\$100,925.24	\$100,925.24
DR1A-09-044, Staunton, Town of	\$0.00	\$2,440.00	\$2,440.00
DR1A-09-045, Bartholomew County	\$0.00	\$1,724,046.05	\$1,724,046.05
DR1A-09-046, Columbus City	\$0.00	\$240,960.35	\$240,960.35
DR1A-09-047, Morgan County	\$0.00	\$3,023.77	\$3,023.77
DR1A-09-048, Owen County	\$0.00	\$1,482.41	\$1,482.41
DR1A-09-049, Owen County-S.R. Bean Blossom	\$0.00	\$23,479.36	\$23,479.36
DR1A-09-050, Waynetown, Town of	\$0.00	\$2,498.41	\$2,498.41
DR1A-09-051, Liberty, Town of	\$0.00	\$1,215.32	\$1,215.32
DR1A-09-052, Henry County	\$0.00	\$55,535.54	\$55,535.54
DR1A-09-053, Springport, Town of	\$0.00	\$3,094.38	\$3,094.38
DR1A-09-054, Bartholomew County	\$0.00	\$188,290.86	\$188,290.86



DR1A-09-055, Wayne County	\$0.00	\$46,294.31	\$46,294.31
DR1A-09-056, Edinburgh, Town of	\$0.00	\$138,664.10	\$138,664.10
DR1A-09-057, Owen County	\$0.00	\$336,828.64	\$336,828.64
DR1A-09-058, Town of Rockville	\$0.00	\$2,056.25	\$2,056.25
DR1A-09-059, Town of Prince's Lake	\$0.00	\$14,169.19	\$14,169.19
DR1A-09-060, City of Beech Grove	\$0.00	\$7,686.17	\$7,686.17
DR1A-09-061, Brown County	\$0.00	\$37,461.19	\$37,461.19
DR1A-09-062, Town of Cloverdale	\$0.00	\$3,839.55	\$3,839.55
DR1A-09-063, City of Martinsville	\$0.00	\$294,689.09	\$294,689.09
DR1A-09-064, Town of Shelburn	\$0.00	\$2,319.88	\$2,319.88
DR1A-09-065, Vermillion County	\$0.00	\$4,260.98	\$4,260.98
DR1A-09-066, Union County	\$0.00	\$35,030.76	\$35,030.76
DR1A-09-067, City of Terre Haute	\$0.00	\$25,042.09	\$25,042.09
DR1A-09-068, Town of West Terre Haute	\$0.00	\$11,175.70	\$11,175.70
DR1A-09-069, Town of Medora	\$0.00	\$4,303.85	\$4,303.85
DR1A-09-070, Randolph County	\$0.00	\$24,627.61	\$24,627.61
DR1A-09-071, City of Clinton	\$0.00	\$4,294.59	\$4,294.59
DR1A-09-072, Middletown, Town of	\$0.00	\$19,311.09	\$19,311.09
DR1A-09-073, New Castle, City of	\$0.00	\$27,005.43	\$27,005.43
DR1A-09-074, Rush County	\$0.00	\$108,012.64	\$108,012.64
DR1A-09-075, Bartholomew County	\$0.00	\$10,227,984.72	\$10,227,984.72
DR1A-09-076, Town of Cambridge City	\$0.00	\$8,634.06	\$8,634.06
DR1A-09-077, Town of Knightstown	\$0.00	\$43,978.76	\$43,978.76
DR1A-09-078, Parke County	\$0.00	\$65,375.21	\$65,375.21
DR1A-09-079, Washington County	\$0.00	\$3,999.61	\$3,999.61
DR1A-09-080, Switz City	\$0.00	\$3,280.37	\$3,280.37
DR1A-09-081, Center Point	\$0.00	\$4,133.50	\$4,133.50
DR1A-09-082, Fairview Park, Town of	\$0.00	\$2,938.89	\$2,938.89
DR1A-09-083, Johnson County	\$0.00	\$121,368.28	\$121,368.28
DR1A-09-084, Clay County	\$0.00	\$139,797.26	\$139,797.26
DR1A-09-085, Town of Rockville	\$0.00	\$1,434.60	\$1,434.60
DR1A-09-086, Town of Bargersville	\$0.00	\$9,652.94	\$9,652.94
DR1A-09-087, Johnson County	\$0.00	\$35,507.85	\$35,507.85
DR1A-09-088, Harmony, Town of	\$0.00	\$2,976.50	\$2,976.50
DR1A-09-089, Johnson County	\$0.00	\$18,679.24	\$18,679.24
DR1A-09-090, Seelyville, Town of	\$0.00	\$525.19	\$525.19
DR1A-09-091, Bartholomew County	\$0.00	\$276,517.38	\$276,517.38
DR1A-09-092, Putnam County	\$0.00	\$126,142.07	\$126,142.07
DR1A-09-093, Vermillion County	\$0.00	\$123,779.73	\$123,779.73
DR1A-09-094, City of Martinsville	\$0.00	\$50,339.62	\$50,339.62



DR1A-09-095, Nashville, Town of	\$0.00	\$2,314.10	\$2,314.10
DR1A-09-096, Brown County	\$0.00	\$11,620.49	\$11,620.49
DR1A-09-097, Town of Ellettsville	\$0.00	\$1,476.54	\$1,476.54
DR1A-09-098, Monroe County	\$0.00	\$33,523.43	\$33,523.43
DR1A-09-099, Shelby County	\$0.00	\$79,842.49	\$79,842.49
DR1A-09-100, Brown County	\$0.00	\$38,667.57	\$38,667.57
DR1A-09-101, Vigo County	\$0.00	\$288,910.56	\$288,910.56
DR1A-09-102, City of Bloomington	\$0.00	\$6,153.23	\$6,153.23
DR1A-09-103, Clay County	\$0.00	\$2,500.00	\$2,500.00
DR1A-09-104, Clay County	\$0.00	\$4,089.72	\$4,089.72
DR1A-09-105, Parke County	\$0.00	\$41,310.49	\$41,310.49
DR1A-09-106, Washington County	\$0.00	\$17,976.32	\$17,976.32
DR1A-09-107, Shelby County	\$0.00	\$5,236.20	\$5,236.20
DR1A-09-108, Johnson County	\$0.00	\$29,031.70	\$29,031.70
DR1A-09-109, Johnson County	\$0.00	\$511,176.00	\$511,176.00
DR1A-09-110, Martinsville	\$0.00	\$87,095.30	\$87,095.30
DR1A-09-111, Morgan County	\$0.00	\$295,212.26	\$295,212.26
DR1A-09-112, Morgan County	\$0.00	\$18,617.50	\$18,617.50
DR1A-09-113, Morgan County	\$0.00	\$32,518.06	\$32,518.06
DR1A-09-114, Owen County	\$0.00	\$26,500.00	\$26,500.00
DR1A-09-115, Owen County	\$0.00	\$648,215.63	\$648,215.63
DR1A-09-116, Prince's Lakes	\$0.00	\$89,103.00	\$89,103.00
DR1A-09-117, Prince's Lakes	\$0.00	\$168,995.00	\$168,995.00
DR1A-09-118, Seelyville	\$0.00	\$31,500.00	\$31,500.00
DR1A-09-119, Terre Haute	\$0.00	\$49,710.00	\$49,710.00
DR1A-09-120, West Terre Haute	\$0.00	\$20,492.00	\$20,492.00
DR1A-09-121, Franklin, City of	\$0.00	\$211,800.13	\$211,800.13
DR1A-09-122, Johnson County	\$0.00	\$195,775.00	\$195,775.00
DR1B-09-001, Bartholomew County	\$0.00	\$1,375,861.00	\$1,375,861.00
DR1B-09-002, Bartholomew County	\$0.00	\$1,255,000.94	\$1,255,000.94
DR1B-09-003, Bartholomew County	\$0.00	\$56,006.00	\$56,006.00
DR1B-09-004, Town of Morgantown	\$0.00	\$780,903.88	\$780,903.88
DR1B-09-005, Crawfordsville	\$0.00	\$983,814.00	\$983,814.00
DR1B-09-006, Bloomington	\$0.00	\$207,194.00	\$207,194.00
DR1B-09-007, Montgomery County	\$0.00	\$547,303.31	\$547,303.31
DR1B-09-008, Putnam County	\$0.00	\$464,789.00	\$464,789.00
DR1B-09-009, Trafalgar	\$0.00	\$235,320.04	\$235,320.04
DR1B-09-010, Vincennes, City of	\$0.00	\$129,066.00	\$129,066.00
DR1B-09-011, Prince's Lakes	\$0.00	\$1,756,728.00	\$1,756,728.00
DR1B-09-012, Morgan County - Edgewood	\$0.00	\$1,092,600.00	\$1,092,600.00



DR1B-09-013, Prince's Lakes	\$0.00	\$330,761.83	\$330,761.83
DR1B-09-014, Prince's Lakes	\$442,633.90	\$1,541,000.00	\$856,279.86
DR1B-09-015, Morgan County	\$0.00	\$1,075,100.00	\$1,075,100.00
DR1B-09-016, Owen County	\$0.00	\$456,108.00	\$456,108.00
DR1B-09-017, Greencastle, City of	\$39,138.00	\$569,467.00	\$569,467.00
DR1B-09-018, Greensburg, City of	\$0.00	\$2,000,000.00	\$2,000,000.00
DR1B-09-019, Clinton	\$14,198.00	\$500,712.00	\$447,460.25
DR1B-09-020, Martinsville	\$0.00	\$125,977.00	\$125,977.00
DR1B-09-021, Bloomington	\$411,599.74	\$1,504,552.00	\$570,378.09
DR1B-09-022, Jennings County	\$13,095.54	\$1,844,750.00	\$1,664,403.93
DR1B-09-023, Johnson County	\$73,417.70	\$1,114,400.00	\$665,362.65
DR1B-09-024, Lawrenceburg	\$0.00	\$674,800.00	\$524,974.00
DR1B-09-025, Hazelton, Town of	\$0.00	\$1,024,400.98	\$1,024,400.98
DR1B-09-026, Terre Haute	\$131,979.86	\$754,587.00	\$165,024.67
DR1B-09-027, Vincennes	\$0.00	\$1,223,900.00	\$0.00
DR1FA-09-001, Emergency Flood Assistance	\$0.00	\$823,406.00	\$821,844.85
DR1HB Administration, DR1HB Flood Buyout Administration	\$5,100.00	\$397,221.30	\$148,973.28
DR1HB Projects, Buyout of Residential Properties	\$201,709.91	\$7,662,637.35	\$4,709,248.62



Activities

Grantee Activity Number: DR1-09-Admin-A

Activity Title: State Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1-09-Admin State Admin

Projected Start Date: Projected End Date:

09/01/2008 12/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Indiana

Overall Jul 1 thru Sep 30, 2013 To Date

 Total Projected Budget from All Sources
 N/A
 \$1,247,875.00

 Total Budget
 \$0.00
 \$1,247,875.00

 Total Obligated
 \$0.00
 \$1,247,875.00

 Total Funds Drawdown
 \$3,401.30
 \$417,273.22

 Program Funds Drawdown
 \$3,401.30
 \$417,273.22

 Program Income Drawdown
 \$0.00
 \$0.00

 Program Income Received
 \$0.00
 \$0.00

Total Funds Expended \$3,401.30 \$417,273.22

State of Indiana \$3,401.30 \$417,273.22

\$0.00

Activity Description:

General Admin

Match Contributed

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-011A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1B-09-011 Prince's Lakes

Projected Start Date: Projected End Date:

08/19/2010 09/30/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

National Objective:

N/A Prince's Lakes

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$52,340.00
Total Budget	\$0.00	\$52,340.00
Total Obligated	\$0.00	\$52,340.00
Total Funds Drawdown	\$0.00	\$52,340.00
Program Funds Drawdown	\$0.00	\$52,340.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$52,340.00
Prince's Lakes	\$0.00	\$52,340.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting PO Box 219 Farmland, Indiana 47340

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirement. All draws have been suspended until compliance is achieved.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR1B-DL-09-011B **Grantee Activity Number: Dam Rehabilitation Activity Title:**

Activitiy Category: Activity Status:

Dike/dam/stream-river bank repairs **Under Way Project Title: Project Number:**

DR1B-09-011 Prince's Lakes

Projected End Date: Projected Start Date:

08/19/2010 09/30/2012

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod Prince's Lakes

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,704,388.00
Total Budget	\$0.00	\$1,704,388.00
Total Obligated	\$0.00	\$1,704,388.00
Total Funds Drawdown	\$0.00	\$1,704,388.00
Program Funds Drawdown	\$0.00	\$1,704,388.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,704,388.00
Prince's Lakes	\$0.00	\$1,704,388.00
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Area ()

The Town of Prince&rsquos Lakes was adversely affected by the severe rain event that occurred May/June 2008 (FEMA 1766). On June 7, 2008 the dam overtopped with a wall of water that caused a significant amount of erosion and soil loss of the embankment. The project will consist of constructing a 125&rsquo wide x 11&rsquo high concrete labyrinth type spillway. This will include a concrete spillway chute, chute blocks and an impact basin followed by an earthen channel lined with riprap.

Location Description:

Rozell Drive in the town of Prince's Lakes in Johnson County Indiana Section 33, T. 11 N., R. 4 E. Nineveh Quadrangle Map Census Tract number 6114

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirement. All draws have been suspended until compliance is achieved.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/610
Activity funds eligible for DREF (Ike	0	0/1649888



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR1B-DL-09-012A **Grantee Activity Number:**

administration **Activity Title:**

Activitiy Category: Activity Status:

Administration Completed

Project Number: Project Title: DR1B-09-012

Morgan County - Edgewood **Projected End Date: Projected Start Date:**

09/15/2010 09/30/2012

Completed Activity Actual End Date: Benefit Type:

()

National Objective: Responsible Organization:

N/A Morgan County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$22,000.00
Total Budget	\$0.00	\$22,000.00
Total Obligated	\$0.00	\$22,000.00
Total Funds Drawdown	\$0.00	\$22,000.00
Program Funds Drawdown	\$0.00	\$22,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,000.00
Morgan County	\$0.00	\$22,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a dam rehabilitation project

Location Description:

Cornerstone Grants Management 1584 Doe Lane Greenwood, IN 46142

Activity Progress Narrative:

Activity complete. Project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR1B-DL-09-012B **Grantee Activity Number: Activity Title:** dam improvements

Activitiy Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

DR1B-09-012 Morgan County - Edgewood

Projected End Date: Projected Start Date:

09/15/2010 09/30/2012

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod Morgan County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,070,600.00
Total Budget	\$0.00	\$1,070,600.00
Total Obligated	\$0.00	\$1,070,600.00
Total Funds Drawdown	\$0.00	\$1,070,600.00
Program Funds Drawdown	\$0.00	\$1,070,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,070,600.00
Morgan County	\$0.00	\$1,070,600.00
Match Contributed	\$0.00	\$0.00

Match Contributed

Activity Description:

Area ()

Improvements to the dam will be made to bring it in compliance with IDNR safety requirements and to significantly reduce the risk of an uncontrolled breach failure. The scope of work involved with this project is to replace the existing spillway which consists of the following activities; demolition, installation of a new principle spillway, concrete riser, trash rack, drawdown pipe/valve, embankment and emergency spillway improvements.

Location Description:

Lake Edgewood in Morgan County, Indiana

Activity Progress Narrative:

Activity complete. Project monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public Improvement 650 650/650



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-014A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1B-09-014 Prince's Lakes

Projected Start Date: Projected End Date:

09/16/2010 09/30/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

National Objective:

N/A Prince's Lake, Town of

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$49,200.00 N/A **Total Budget** \$0.00 \$49,200.00 **Total Obligated** \$0.00 \$49,200.00 **Total Funds Drawdown** \$0.00 \$1,000.00 **Program Funds Drawdown** \$0.00 \$1,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$1,000.00 Prince's Lake, Town of \$0.00 \$1,000.00

\$0.00

Activity Description:

Match Contributed

local administration of a dam rehabilitation project

Location Description:

Beumer Consulting PO Box 219 Farmland, IN 47340

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirement. All draws have been suspended until compliance is achieved.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-014B
Activity Title: dam rehabilitation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Under Way

Project Number:DR1B-09-014

Prince's Lakes

Projected Start Date: Projected End Date:

09/16/2010 09/30/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Prince's Lake, Town of

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,491,800.00
Total Budget	\$0.00	\$1,491,800.00
Total Obligated	\$0.00	\$1,491,800.00
Total Funds Drawdown	\$442,633.90	\$855,279.86
Program Funds Drawdown	\$442,633.90	\$855,279.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$442,633.90	\$855,279.86
Prince's Lake, Town of	\$442,633.90	\$855,279.86
Match Contributed	\$0.00	\$0.00

Activity Description:

During the June flooding of 2008 the Hants Lake Dam was overtopped. The Town will use grant funds to rehabilitate the dam and bring it up to the Indiana Department of Natural Resources code. The project includes; embankment reconstruction, removal and replacement of the existing spillway, reinforced concrete headwall and riprap, construction of an outlet channel and a toe drain and erosion control measures.

Location Description:

West of S. Nineveh Drive, North of E. Dunham Drive in the town of Prince's Lakes in southeastern Johnson County, Indiana

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirement. All draws have been suspended until compliance is achieved.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: DR1B-DL-09-016A

Activity Title: Dam Spillway Rehabilitation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Project Number:

DR1B-09-016

Under Way

Project Title:

Owen County

Projected Start Date: Projected End Date:

11/09/2010 05/31/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need Owen County2

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$456,108.00
Total Budget	\$0.00	\$456,108.00
Total Obligated	\$0.00	\$456,108.00
Total Funds Drawdown	\$0.00	\$456,108.00
Program Funds Drawdown	\$0.00	\$456,108.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$456,108.00
Owen County2	\$0.00	\$456,108.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Owen County will use grant funds to make spillway improvements to Lake Hollybrook. The project will remove and replace the existing concrete chute spillway in its entirety and include the addition of an energy dissipating basin. The project is necessary due to damages incurred during the severe weather of May-June 2008. This project is vital to the economic recovery of the area.

Location Description:

Lake Hollybrook, Owen County, IN

Activity Progress Narrative:

Construction is complete. Project was monitored on August 22, 2013 and is currently going through the close out process.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/1
0	0/0
0	0/0
0	0/0
	Total 0 0 0



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR1B-DL-09-017A **Grantee Activity Number: Activity Title:** administration

Activitiy Category: Activity Status:

Administration **Under Way**

Project Number: Project Title: DR1B-09-017 Greencastle, City of

12/17/2010 01/31/2014

Completed Activity Actual End Date: Benefit Type:

()

National Objective:

N/A

Projected Start Date:

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$15,250.00 N/A **Total Budget** \$0.00 \$15,250.00 **Total Obligated** \$0.00 \$15,250.00 **Total Funds Drawdown** \$0.00 \$15,250.00 **Program Funds Drawdown** \$0.00 \$15,250.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$15,250.00 \$0.00 \$15,250.00 Greencastle, City of

Projected End Date:

Greencastle, City of

Responsible Organization:

Match Contributed \$0.00 \$0.00

Activity Description:

local administration of a dam restoration project

Location Description:

West Central Indiana Economic Development District, Inc. 1718 Wabash Avenue Terre Haute, IN 47807

Activity Progress Narrative:

Activity Ongoing

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-017B
Activity Title: dam restoration

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DR1B-09-017 Greencastle, City of

Projected Start Date: Projected End Date:

12/17/2010 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Greencastle, City of

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$554,217.00
Total Budget	\$0.00	\$554,217.00
Total Obligated	\$39,138.00	\$554,217.00
Total Funds Drawdown	\$39,138.00	\$554,217.00
Program Funds Drawdown	\$39,138.00	\$554,217.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$39,138.00	\$554,217.00
Greencastle, City of	\$39,138.00	\$554,217.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The City of Greencastle was adversely affected by the disaster of 2008 and Albin Lake Dam was damaged as a result of the severe weather. Damage to the dam includes missing mortar and rock was dislodged resulting in the dam continuously leaking. The dam is classified as a high hazard dam. A major water line runs along the crest of the dam and failure of the dam would cause significant problems with water distribution and fire protection and is important to the continued recovery of this disaster affected community. The improvements to the dam include: replacement of the existing spillway, flattening of the dam slopes to improve stability, widening of the roadway that crosses the dam to meet minimum standards and a grass safety ledge for pedestrian access.

Location Description:

Albin Lake Dam in the City of Greencastle, IN in Putnam County.

Activity Progress Narrative:

Project is complete. Closeout documents have been submitted. Project monitoring is scheduled for the end of October.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-021

Activity Title: Dam Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR1B-09-021 Bloomington

Projected Start Date: Projected End Date:

11/22/2011 12/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Bloomington, City of

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,504,552.00
Total Budget	\$0.00	\$1,504,552.00
Total Obligated	\$0.00	\$1,504,552.00
Total Funds Drawdown	\$411,599.74	\$570,378.09
Program Funds Drawdown	\$411,599.74	\$570,378.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$411,599.74	\$570,378.09
Bloomington, City of	\$411,599.74	\$570,378.09

Match Contributed \$0.00 \$0.00

Activity Description:

The City of Bloomington will use grant funds to make improvements to the Griffy Lake Dam. The project includes the construction of a new intake tower and a redundant sluice gate, drawdown conduit rehabilitation, dam piping, spillway improvements, replacement of inboard slope panels, erosion control, the replacement of safety fencing removed during construction as well as other activities described the application .

Location Description:

Griffy Lake Bloomigton, IN

Area ()

Activity Progress Narrative:

The contractor has installed 80% of the slope walls on the water side of the dam, removed the old intake tower and completed 75% of the new intake tower and is patching and sealing the spillway.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-022A

Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1B-09-022 Jennings County

Projected Start Date: Projected End Date:

05/19/2011 06/30/2014

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Jennings County

Jennings Coul

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$39,750.00
Total Budget	\$0.00	\$39,750.00
Total Obligated	\$0.00	\$39,750.00
Total Funds Drawdown	\$0.00	\$39,750.00
Program Funds Drawdown	\$0.00	\$39,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$39,750.00
Jennings County	\$0.00	\$39,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

National Objective:

Local administration of a dam rehabilitation project.

Location Description:

200 Brown Street Vernon, IN 47265

Activity Progress Narrative:

Activity ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-022B
Activity Title: Dam improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR1B-09-022 Jennings County

Projected Start Date: Projected End Date:

05/19/2011 06/30/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Jennings County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,805,000.00
Total Budget	\$0.00	\$1,805,000.00
Total Obligated	\$0.00	\$1,805,000.00
Total Funds Drawdown	\$13,095.54	\$1,624,653.93
Program Funds Drawdown	\$13,095.54	\$1,624,653.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$13,095.54	\$1,624,653.93
Jennings County	\$13,095.54	\$1,624,653.93
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Jennings County will use grant funds to make dam improvements to the Country Squire Lakes Dam. The improvements will address seepage through the underlying geologic features on which the embankment structure is founded and the hydraulic capacity of the spillway. The project includes constructing a grout curtain along the centerline of the dam; installation of overtopping protection which will consist of a grout curtain constructed along the centerline; installation of overtopping projection which will consist of a large rock fill; extension of a primary spillway conduit; repairs to existing sluice gate, construction of an energy dissipation device, preparation of an operation and maintenance manualand an emergency action plan.

Location Description:

Country Squire Lake on Six Mile Creek in North Vernon, IN in Jennings County.

Activity Progress Narrative:

A contract is signed and the project is approximately 98% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: DR1B-DL-09-023A
Activity Title: Grant Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1B-09-023 Johnson County

02/22/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

()

Projected End Date:

National Objective: Responsible Organization:

N/A Johnson County

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$29,000.00 N/A **Total Budget** \$0.00 \$29,000.00 **Total Obligated** \$0.00 \$29,000.00 **Total Funds Drawdown** \$4,760.00 \$22,560.00 **Program Funds Drawdown** \$4,760.00 \$22,560.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$22,560.00 **Total Funds Expended** \$4,760.00 \$4,760.00 \$22,560.00 Johnson County

\$0.00

Activity Description:

Projected Start Date:

GRANT ADMIN

Match Contributed

Location Description:

Amy Miller Cornerstone Grant INC Greenwood, IN

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirement. All draws have been suspended until compliance is achieved.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-023B
Activity Title: Dam Improvemetns

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR1B-09-023 Johnson County

Projected Start Date: Projected End Date:

02/22/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Johnson County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,085,400.00
Total Budget	\$0.00	\$1,085,400.00
Total Obligated	\$0.00	\$1,085,400.00
Total Funds Drawdown	\$68,657.70	\$642,802.65
Program Funds Drawdown	\$68,657.70	\$642,802.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$68,657.70	\$642,802.65
Johnson County	\$68,657.70	\$642,802.65
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The Peoga Lakes Dam does not meet Indiana Department of Natural Resources safety requirements. The water level of the lake has been lowered by 10&rsquo to relieve the pressure on the dam and reduce the risk of an uncontrolled breach which would result in loss of life and damage to property and infrastructure downstream. A semi-circular weir, a concrete chute with baffle blocks, rip-rap and a drawdown valve will be constructed to alleviate flooding and increase the efficacy of the dam. These improvements are necessary to protect the disaster affected community.

Location Description:

Johnson County, Peoga Lakes

Activity Progress Narrative:

Grantee is in non-compliance with reporting requirement. All draws have been suspended until compliance is achieved.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

0 0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-DL-09-024A
Activity Title: Grant Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1B-09-024 Lawrenceburg

Projected Start Date: Projected End Date:

05/25/2011 05/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Lawrenceburg, City of

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$19,800.00 N/A **Total Budget** \$0.00 \$19,800.00 **Total Obligated** \$0.00 \$19,800.00 **Total Funds Drawdown** \$0.00 \$19,800.00 **Program Funds Drawdown** \$0.00 \$19,800.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$19,800.00 \$0.00 \$19,800.00 Lawrenceburg, City of \$0.00 **Match Contributed** \$0.00

Activity Description:

grant administration carried out by Mary McCarty

Location Description:

Grant administration carried out for Lawrenceburg, IN

Activity Progress Narrative:

Activity ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-024B

Activity Title: Levee System Evaluation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR1B-09-024 Lawrenceburg

Projected Start Date: Projected End Date:

05/25/2011 05/31/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Lawrenceburg, City of

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$505,174.00
Total Budget	\$0.00	\$505,174.00
Total Obligated	\$0.00	\$655,000.00
Total Funds Drawdown	\$0.00	\$505,174.00
Program Funds Drawdown	\$0.00	\$505,174.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,174.00
Lawrenceburg, City of	\$0.00	\$505,174.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Lawrenceburg will use grant funds to make levee system improvements. The project will rehabilitate floodwalls along Tanner&rsquos Creek, including concrete patching and rehabilitation, concrete joint replacement, shotcrete overlay, removal of overgrown vegetation, installation of flowable grout, and selective façade demolition, protection and scaffolding.

Location Description:

Tanner's Creek and Ohio River Lawrencburg, IN

Activity Progress Narrative:

Project is complete and OCRA has monitored the project. No problems to report at this time.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-025A
Activity Title: Administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

Projected Start Date: Projected End Date:

03/10/2011 04/30/2013

Benefit Type: Completed Activity Actual End Date:

Hazelton, Town of

Responsible Organization:

()

N/A Hazelton, Town of

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$43,000.00 N/A **Total Budget** \$0.00 \$43,000.00 **Total Obligated** \$0.00 \$43,000.00 **Total Funds Drawdown** \$0.00 \$43,000.00 **Program Funds Drawdown** \$0.00 \$43,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$43,000.00 Hazelton, Town of \$0.00 \$43,000.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Local grant administration of a levee project.

Location Description:

101 S. Main Street

DR1B-09-025

National Objective:

Activity Progress Narrative:

Activity complete. Project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-025B

Activity Title: Levee Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

DR1B-09-025 Hazelton, Town of

Projected Start Date: Projected End Date:

03/10/2011 04/30/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Hazelton, Town of

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$981,400.98
Total Budget	(\$587,599.02)	\$981,400.98
Total Obligated	(\$587,599.02)	\$981,400.98
Total Funds Drawdown	\$0.00	\$981,400.98
Program Funds Drawdown	\$0.00	\$981,400.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$981,400.98
Hazelton, Town of	\$0.00	\$981,400.98
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town will use grant funds to make improvements to the levee including clearing within 10' of the toe of the existing slope, re-grading the slope to the recommended dimensions, increasing the crest width and heighth, and replacing material within the levee with appropriate levee material.

Location Description:

Levee on White River in Hazelton, IN.

Activity Progress Narrative:

Activity complete. Project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-DL-09-026A
Activity Title: Dam Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR1B-09-026 Terre Haute

Projected Start Date: Projected End Date:

02/20/2012 02/28/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Terre Haute

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$754,587.00
Total Budget	\$0.00	\$754,587.00
Total Obligated	\$0.00	\$754,587.00
Total Funds Drawdown	\$131,979.86	\$165,024.67
Program Funds Drawdown	\$131,979.86	\$165,024.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$131,979.86	\$165,024.67
City of Terre Haute	\$131,979.86	\$165,024.67
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Hulman Dam provides flood control measures for thousands of resident and businesses downstream. During the 2008 flood disaster event the dam sustained damage mainly to the primary spillway area where the velocity of the water rushing out caused erosion along this outlet area. Restoration and reshaping of the spillway outlet and adding an additional five feet to the top of the dam will be accomplished through this project. The additional height will provide greater protection from flooding during a PMP event.

Location Description:

City of Terre Haute Hulman Lake Dam, Vigo County, Indiana

Activity Progress Narrative:

Construction is underway and estimated to be approximately 80-85% complete. It is estimated substantial completion can be achieved by the end of November 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1B-ST-09-019A
Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1B-09-019 Clinton

Projected Start Date: Projected End Date:

03/09/2011 09/30/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

N/A Clinton, City of

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$13,900.00
Total Budget	\$0.00	\$13,900.00
Total Obligated	\$0.00	\$13,900.00
Total Funds Drawdown	\$0.00	\$8,450.00
Program Funds Drawdown	\$0.00	\$8,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,455.00
Clinton, City of	\$0.00	\$11,455.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant Admin

Location Description:

West Central Indiana Economic Development District, INC. 1718 Wabash Ave, Terre Haute, IN

Activity Progress Narrative:

Activity ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1B-ST-09-019B

Activity Title: storm water

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR1B-09-019

Projected Start Date:

03/08/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Clinton

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Clinton, City of

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$501,010.00
Total Budget	\$0.00	\$501,010.00
Total Obligated	\$0.00	\$486,812.00
Total Funds Drawdown	\$14,198.00	\$439,010.25
Program Funds Drawdown	\$14,198.00	\$439,010.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,198.00	\$436,005.25
Clinton, City of	\$14,198.00	\$436,005.25
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Clinton will use grant funds to make storm water improvements on 10 acres around Feather Creek. The project will include widening sections of the creek, clearing and grubbing from bank to bank including debris removal, excavation of portions of the creek&rsquos slopes, installation of drainage structures, gabion basket additions, and the installation of granular bedding and riprap.

Location Description:

Feather Creek, Clinton, Indiana

Activity Progress Narrative:

Construction is 100% complete. The final walk through between the Army Corps of Engineers and the City has been completed. Close out documents will be submitted to the Office of Community and Rural Affairs by mid-October.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3300
Activity funds eligible for DREF (lke	0	0/227171



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1FA-09-001

Activity Title: Emergency Flood Assistance

Activity Category: Activity Status:

Public services Under Way

Project Number: Project Title:

DR1FA-09-001 Emergency Flood Assistance

Projected Start Date: Projected End Date:

06/08/2008 12/31/2009

Benefit Type: Completed Activity Actual End Date:

Direct (Person)

Urgent Need Indiana Housing and Community Development Authority

Responsible Organization:

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$823,405.85 N/A \$823,405.85 **Total Budget** \$0.00 **Total Obligated** \$0.00 \$823,405.85 **Total Funds Drawdown** \$0.00 \$821,844.85 **Program Funds Drawdown** \$0.00 \$821,844.85 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$823,405.85

Match Contributed \$0.00

Activity Description:

National Objective:

Emergency flood assistance for the victims of 2 floods.

Location Description:

Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Feriou		Odinala	Oumaiative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	0	0	800/800	200/200	1000/1000	100.00

This Report Period



Cumulative Actual Total / Expected

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-001A - City of Columbus
Activity Title: Administration - City of Columbus

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

06/02/2010 12/01/2012

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A City of Columbus

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$72,736.20
Total Budget	\$0.00	\$72,736.20
Total Obligated	\$0.00	\$72,736.20
Total Funds Drawdown	\$0.00	\$20,875.00
Program Funds Drawdown	\$0.00	\$20,875.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,875.00
City of Columbus	\$0.00	\$20,875.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-001B - City of Columbus

Activity Title: Homeowner Buy Out - City of Columbus

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/02/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,381,987.80
Total Budget	\$0.00	\$1,381,987.80
Total Obligated	\$0.00	\$1,381,987.80
Total Funds Drawdown	\$0.00	\$793,214.29
Program Funds Drawdown	\$0.00	\$793,214.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$793,214.29
City of Columbus	\$0.00	\$793,214.29
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Columbus, Bartholomew County, IN

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-002A

Activity Title: Administration - Bartholomew County

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

12/01/2010 12/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Bartholomew County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,502.35
Total Budget	\$0.00	\$4,502.35
Total Obligated	\$0.00	\$4,502.35
Total Funds Drawdown	\$0.00	\$4,502.35
Program Funds Drawdown	\$0.00	\$4,502.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,502.35
Bartholomew County	\$0.00	\$4,502.35
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-002B - Bartholomew County

Activity Title: Homeowner Buy Out - Bartholomew County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

12/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Bartholomew County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$85,544.65
Total Budget	\$0.00	\$85,544.65
Total Obligated	\$0.00	\$85,544.65
Total Funds Drawdown	\$0.00	\$32,104.96
Program Funds Drawdown	\$0.00	\$32,104.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,104.96
Bartholomew County	\$0.00	\$32,104.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Bartholomew County, IN

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-003A - Brown County **Activity Title: Administration - Brown County**

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources Total Budget

Total Obligated

Total Funds Drawdown Program Funds Drawdown

Program Income Drawdown Program Income Received

Total Funds Expended

Brown County2

Match Contributed

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County

Jul 1 thru Sep 30, 2013 \$31,187.75 N/A \$0.00 \$31,187.75 \$0.00 \$31,187.75 \$1,000.00 \$24,500.00 \$1,000.00 \$24,500.00 \$0.00 \$0.00 \$0.00 \$0.00

To Date

\$1,000.00 \$24,500.00 \$1,000.00 \$24,500.00

\$0.00 \$0.00

Activity Description:

Local administration funds

Location Description:

Brown County, IN

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-003B - Brown County

Activity Title: Homeowner Buy Out - Brown County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$592,567.25
Total Budget	\$0.00	\$592,567.25
Total Obligated	\$0.00	\$592,567.25
Total Funds Drawdown	\$2,202.65	\$475,295.63
Program Funds Drawdown	\$2,202.65	\$475,295.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,202.65	\$475,295.63
Brown County2	\$2,202.65	\$475,295.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Brwon County, IN

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-004A - Brown County
Activity Title: Administration - Brown County

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

11/01/2010 12/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Brown County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,306.10
Total Budget	\$0.00	\$4,306.10
Total Obligated	\$0.00	\$4,306.10
Total Funds Drawdown	\$0.00	\$3,600.00
Program Funds Drawdown	\$0.00	\$3,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,600.00
Brown County2	\$0.00	\$3,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Brown County, IN

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-004B - Brown County
Activity Title: Homeowner Buyout - Brown County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$81,815.90
Total Budget	\$0.00	\$81,815.90
Total Obligated	\$0.00	\$81,815.90
Total Funds Drawdown	\$914.51	\$65,067.31
Program Funds Drawdown	\$914.51	\$65,067.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$914.51	\$65,067.31
Brown County2	\$914.51	\$65,067.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Brwon County

Activity Progress Narrative:

Monitoring and closeout anticipated to be completed by next quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 0 0/7

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/7

of Singlefamily Units 0 0/7



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-005A - City of Franklin
Activity Title: Administration - City of Franklin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

03/10/2010 07/22/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A City of Franklin

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$82,004.85
Total Budget	\$0.00	\$82,004.85
Total Obligated	\$0.00	\$82,004.85
Total Funds Drawdown	\$0.00	\$60,291.38
Program Funds Drawdown	\$0.00	\$60,291.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,291.38
City of Franklin	\$0.00	\$60,291.38
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

Staff continued to work on trying to secure purchase agreements & obtaining clear title of four (4) remaining properties and >rerouting utilities from the Buyout Area in the 3rd quarter of 2013

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-005B - City of Franklin
Activity Title: Homeowner Buy Out - City of Franklin

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/10/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

07/22/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Franklin

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,558,092.15
Total Budget	\$0.00	\$1,558,092.15
Total Obligated	\$0.00	\$1,558,092.15
Total Funds Drawdown	\$0.00	\$917,219.55
Program Funds Drawdown	\$0.00	\$917,219.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$917,219.55
City of Franklin	\$0.00	\$917,219.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Franklin, Johnson County, IN

Activity Progress Narrative:

No activity this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/72
# of Parcels acquired voluntarily	0	4/72

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Housing Units 0 4/72



Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/20	4/52	4/72	100.00
# Owner Households	0	0	0	0/20	4/52	4/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-006A - Johnson County
Activity Title: Administration - Johnson County

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

05/24/2010 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Johnson County

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$57,467.10 N/A **Total Budget** \$0.00 \$57,467.10 **Total Obligated** \$0.00 \$57,467.10 **Total Funds Drawdown** \$0.00 \$93.75 **Program Funds Drawdown** \$0.00 \$93.75 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$93.75 \$0.00 \$93.75 Johnson County \$0.00 **Match Contributed** \$0.00

Activity Description:

National Objective:

Local Administration

Location Description:

Johnson County

Activity Progress Narrative:

Recipient is working on process for additional homeowners that are eligible for program. Appraisals will be completed early next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-006B - Johnson County
Activity Title: Homeowner Buyout - Johnson County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

05/24/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Johnson County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,206,809.90
Total Budget	\$114,935.00	\$1,206,809.90
Total Obligated	\$114,935.00	\$1,206,809.90
Total Funds Drawdown	\$133,500.00	\$1,200,588.44
Program Funds Drawdown	\$133,500.00	\$1,200,588.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$133,500.00	\$1,200,588.44
Johnson County	\$133,500.00	\$1,200,588.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Johnson County

Activity Progress Narrative:

No acquisitions this quarter. One closing scheduled for early next quarter. Additional home added to program will be presented with offer during the 4th quarter 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Total Other Funding Sources

No Other Funding Sources Found



Grantee Activity Number: DR1HB-009-009A - Morgan County
Activity Title: Administration - Morgan County

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

03/10/2008 12/01/2012

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A Morgan County

Overall Jul 1 thru Sep 30, 2013 To Date **Total Projected Budget from All Sources** \$50,483.45 N/A **Total Budget** \$0.00 \$50,483.45 **Total Obligated** \$0.00 \$50,483.45 **Total Funds Drawdown** \$0.00 \$15,473.98 **Program Funds Drawdown** \$0.00 \$15,473.98 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$15,473.98 Morgan County \$0.00 \$15,473.98 **Match Contributed** \$0.00 \$0.00

Activity Description:

Local Administration

Location Description:

Morgan County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-009B - Morgan County
Activity Title: Homeowner Buy Out - Morgan County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/10/2008

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$959,185.55
Total Budget	\$0.00	\$959,185.55
Total Obligated	\$0.00	\$959,185.55
Total Funds Drawdown	\$0.00	\$594,647.56
Program Funds Drawdown	\$0.00	\$594,647.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$594,647.56
Morgan County	\$0.00	\$594,647.56
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/23



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-010A - Morgan County - Waverly
Activity Title: Administration - Morgan County - Waverly

Activity Status:

Under Way

12/01/2012

Morgan County

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

DR1HB Flood Buyout Administration

Responsible Organization:

Jul 1 thru Sep 30, 2013

Completed Activity Actual End Date:

To Date

\$21,637.35

\$21,637.35

\$21,637.35

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

03/03/2011

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources
Total Budget
Total Obligated

Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Morgan County

Match Contributed

Activity Description:

Local Administration

Location Description:

Old Town of Waverly, Morgan County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-010B - Morgan County - Waverly
Activity Title: Homeowner Buyout - Morgan County - Waverly

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/03/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$411,109.65
Total Budget	\$0.00	\$411,109.65
Total Obligated	\$0.00	\$411,109.65
Total Funds Drawdown	\$0.00	\$170,597.06
Program Funds Drawdown	\$0.00	\$170,597.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$170,597.06
Morgan County	\$0.00	\$170,597.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Old Town of Waverly, Morgan County, IN

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-012A - Morgan - Henderson

Activity Title: Administraton - Morgan - Henderson

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

01/18/2011 12/31/2011

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A The Board of Commissioners of the County of Morgan

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,043.70
Total Budget	\$0.00	\$3,043.70
Total Obligated	\$0.00	\$3,043.70
Total Funds Drawdown	\$0.00	\$2,060.68
Program Funds Drawdown	\$0.00	\$2,060.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,060.68
The Board of Commissioners of the County of Morgan	\$0.00	\$2,060.68
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Morgan county, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-012B - Morgan - Henderson
Activity Title: Homeowner Buyout - Morgan-Henderson

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

01/18/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Morgan

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$57,830.30
Total Budget	\$0.00	\$57,830.30
Total Obligated	\$0.00	\$57,830.30
Total Funds Drawdown	\$0.00	\$39,496.82
Program Funds Drawdown	\$0.00	\$39,496.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$39,496.82
The Board of Commissioners of the County of Morgan	\$0.00	\$39,496.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

During this quarter zero acquisitions were made&hellip Continues to work through mangaging demolition process for previous acquisitions.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-013A - Town of Spencer
Activity Title: Administration - Town of Spencer

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

03/21/2011 04/01/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Town of Spencer

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$17,685.50
Total Budget	\$0.00	\$17,685.50
Total Obligated	\$0.00	\$17,685.50
Total Funds Drawdown	\$1,600.00	\$12,322.25
Program Funds Drawdown	\$1,600.00	\$12,322.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,722.25
Town of Spencer	\$0.00	\$10,722.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

()

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

All acquisitions, all demolition is complete at this time. All claims are paid.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-013B - Town of Spencer
Activity Title: Homeowner Buy Out - Town of Spencer

Activity Status:

Under Way

04/01/2013

Town of Spencer

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$33,894.25

\$33,894.25

\$31,776.31

\$31,776.31

Project Title:

Buyout of Residential Properties

Responsible Organization:

Jul 1 thru Sep 30, 2013

Completed Activity Actual End Date:

To Date

\$336,024.50

\$336,024.50

\$336,024.50

\$200,343.00

\$200,343.00

\$198,225.06 \$198,225.06

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

03/21/2011

Benefit Type:

()

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Town of Spencer

Match Contributed

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Spencer, Owen County, IN

Activity Progress Narrative:

All acquisitions completed. Recipient moving towards final monitoring and closeout.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total 0 0/23

This Report Period

 Total
 Total

 0
 0/23

 0
 0/23

93

of Properties

of Housing Units

of Singlefamily Units

Cumulative Actual Total / Expected

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-014A - Shelby County
Activity Title: Administration - Shelby County

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR1HB Administration DR1HB Flood Buyout Administration

Projected Start Date: Projected End Date:

01/07/2011 12/31/2011

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A The Board of Commissioners of the County of Shelby

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$10,569.65
Total Budget	\$0.00	\$10,569.65
Total Obligated	\$0.00	\$10,569.65
Total Funds Drawdown	\$0.00	\$2,753.89
Program Funds Drawdown	\$0.00	\$2,753.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,753.89
The Board of Commissioners of the County of Shelby	\$0.00	\$2,753.89
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

County of Shelby, IN

Activity Progress Narrative:

All acquisition has been completed. Final LRCAs are recorded. Recipient moving towards monitoring and closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-016A - Vigo County
Activity Title: Administration - Vigo County

Activity Status:

Under Way

07/31/2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

DR1HB Flood Buyout Administration

Responsible Organization:

Jul 1 thru Sep 30, 2013

Vigo County Board of Commissioners

Completed Activity Actual End Date:

To Date

\$7,721.80

\$7,721.80

\$7,721.80

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/28/2011

Benefit Type:

()

National Objective:

N/A

national Objective

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
Vigo County Board of Commissioners

Activity Description:

Local Administration

Match Contributed

Location Description:

Vigo County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-016B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activity Status:

Under Way

07/31/2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$30,232.50

\$30,232.50

Project Title:

Buyout of Residential Properties

Responsible Organization:

Jul 1 thru Sep 30, 2013

Vigo County Board of Commissioners

Completed Activity Actual End Date:

To Date

\$146,714.20

\$146,714.20

\$146,714.20

\$32,407.50

\$32,407.50

\$2,175.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Total Funds Expended

Program Income Received

Match Contributed

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-018A - Vigo County **Activity Title: Administration - Vigo County**

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/28/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$18,300.20
Total Budget	\$0.00	\$18,300.20
Total Obligated	\$0.00	\$18,300.20
Total Funds Drawdown	\$2,500.00	\$2,500.00
Program Funds Drawdown	\$2,500.00	\$2,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vigo County Board of Commissioners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Vigo County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-009-018B - Vigo County
Activity Title: Homeowner Buy Out - Vigo County

Activity Status:

Under Way

07/31/2013

N/A

\$0.00

\$0.00

\$966.00

\$966.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Buyout of Residential Properties

Responsible Organization:

Jul 1 thru Sep 30, 2013

Vigo County Board of Commissioners

Completed Activity Actual End Date:

To Date

\$347,703.80

\$347,703.80

\$347,703.80

\$30,907.84

\$30,907.84

\$0.00

\$0.00 \$29,941.84

\$0.00

Projected End Date:

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

06/28/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-009-021A - Vigo County **Activity Title: Administration - Vigo County**

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

06/28/2011

Benefit Type:

()

N/A

National Objective:

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
Vigo County Roard of Commissioners

Activity Status:

Under Way

Project Title:

DR1HB Flood Buyout Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Vigo County Board of Commissioners

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,903.05
Total Budget	\$0.00	\$4,903.05
Total Obligated	\$0.00	\$4,903.05
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Vigo County Board of Commissioners	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Vigo County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR1HB-011-024A - Morgan County
Activity Title: Administration - Morgan County

Activitiy Category:

Administration

Project Number:

DR1HB Administration

Projected Start Date:

12/20/2012

Benefit Type:

()

National Objective:

N/A

Responsible Organization:

DR1HB Flood Buyout Administration

Completed Activity Actual End Date:

Morgan County

Activity Status:

Under Way

06/30/2013

Project Title:

Projected End Date:

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$10,672.25
Total Budget	\$0.00	\$10,672.25
Total Obligated	\$0.00	\$10,672.25
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Morgan County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Morgan County, IN

Activity Progress Narrative:

No admin costs to report this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR1HB-011-024B - Morgan County

Activity Title: Homeowner Buy Out - Morgan County

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

DR1HB Projects

Projected Start Date:

12/20/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Buyout of Residential Properties

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Morgan County

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$202,772.75
Total Budget	\$0.00	\$202,772.75
Total Obligated	\$0.00	\$202,772.75
Total Funds Drawdown	\$0.00	\$68,717.49
Program Funds Drawdown	\$0.00	\$68,717.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$68,717.49
Morgan County	\$0.00	\$68,717.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Morgan County, IN

Activity Progress Narrative:

During this quarter, three acquisitons were made with asbestos testing completing prior to demolition. Preparing bid packages for demolition of three homes.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

