Grantee: State of Indiana - OCRA

Grant: B-08-DI-18-0001

July 1, 2012 thru September 30, 2012 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DI-18-0001

Grantee Name: Contract End Date: Review by HUD:

State of Indiana - OCRA Reviewed and Approved

Grant Amount: Grant Status: QPR Contact:

\$372,546,531.00 Active Kathleen Weissenberger

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$372,546,531.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

Recovery Needs:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$308,826,500.66
Total Budget	\$4,786,958.48	\$308,826,500.66
Total Obligated	\$6,415,335.35	\$295,699,872.32
Total Funds Drawdown	\$15,805,513.73	\$256,108,689.89
Program Funds Drawdown	\$15,805,513.73	\$256,108,689.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,277,269.32	\$240,663,461.66
Match Contributed	\$0.00	\$2,317.50



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		96.89%
Overall Benefit Percentage (Actual)		97.79%
Minimum Non-Federal Match	\$0.00	\$6,002,317.50
Limit on Public Services	\$55,881,979.65	\$0.00
Limit on Admin/Planning	\$37,254,653.10	\$11,550,055.34
Limit on State Admin	\$0.00	\$6,009,908.92

Progress Toward Activity Type Targets

Activity Type Target Actual
Affordable Rental Housing (KRW and Ike Grants \$41,725,211.47 \$25,519,946.97

Progress Toward National Objective Targets

National Objective Target Actual Low/Mod \$186,273,265.50 \$272,192,237.98

Overall Progress Narrative:

The State of Indiana continues to award, obligate and expend funds.

Project Summary

Project #, Project Title This Report Period		d To Date	
	Program Funds Drawdown	Project Fund Budgete	•
A192-11-DR2-MOU-001, Local Resolution National Hydrography	\$34,615.95	\$1,359,000.00	\$113,320.45
A192-11-DR2-MOU-002, LiDAR Elevation Mapping	\$545,252.40	\$3,570,000.00	\$1,145,942.77
A192-11-DR2-MOU-003, RiskMAP Floodplain Mapping	\$0.00	\$4,760,965.00	\$476,096.50
A192-11-DR2-MOU-004, Floodplain Information Portal	\$0.00	\$310,035.00	\$0.00
A192-11-DR2-PSC-007 and 002, Lost River Watershed Study	\$0.00	\$365,000.00	\$243,111.50
A192-DR2-PSC-002 and 003, Fluvial Erosian Hazard Mapping	\$68,493.62	\$1,661,685.00	\$687,381.98
A192-DR2-PSC-002 and 005, Flood Inundation Mapping	\$7,900.43	\$1,450,000.00	\$462,125.70
DR2-09-001, Union City ED	\$0.00	\$400,000.00	\$400,000.00
DR2-09-002, Cayuga ED	\$0.00	\$109,000.00	\$109,000.00
DR2-09-003, Chandler	\$0.00	\$1,643,850.00	\$1,643,850.00
DR2-09-004, LaFontaine, City of	\$0.00	\$579,540.00	\$579,540.00
DR2-09-005, Moores Hill, Town of	\$0.00	\$570,000.00	\$570,000.00
DR2-09-006, Elnora, Town of	\$0.00	\$600,000.00	\$600,000.00



DR2-09-007, Evansville, City of	\$0.00	\$3,000,000.00	\$3,000,000.00
DR2-09-008, Brookston, Town of	\$0.00	\$627,763.73	\$627,763.73
DR2-09-009, Claypool, Town of	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-010, Cromwell, Town of	\$0.00	\$940,843.00	\$940,843.00
DR2-09-011, Farmersburg, Town of	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-012, Gosport, Town of	\$0.00	\$999,879.68	\$999,879.68
DR2-09-013, Kewanna, Town of	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-014, Lanesville, Town of	\$0.00	\$994,974.70	\$994,974.70
DR2-09-015, Leesburg, Town of	\$0.00	\$985,886.00	\$985,886.00
DR2-09-016, Lyons, Town of	\$0.00	\$873,600.00	\$873,600.00
DR2-09-017, Napoleon, Town of	\$0.00	\$946,368.62	\$946,368.62
DR2-09-018, Nashville, Town of	\$0.00	\$812,245.62	\$812,245.62
DR2-09-019, New Richmond, Town of	\$0.00	\$569,380.98	\$569,380.98
DR2-09-020, Odon, Town of	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-021, Ridgeville, Town of	\$0.00	\$838,514.78	\$838,514.78
DR2-09-022, Rockport, City of	\$0.00	\$722,662.15	\$722,662.15
DR2-09-023, Sandborn, Town of	\$0.00	\$977,978.74	\$977,978.74
DR2-09-024, South Whitley, Town of	\$0.00	\$784,339.00	\$784,339.00
DR2-09-025, Staunton, Town of	\$0.00	\$908,827.31	\$908,827.31
DR2-09-026, Stilesville, Town of	\$0.00	\$925,950.00	\$692,979.86
DR2-09-027, Tell City, City of	\$0.00	\$413,796.00	\$413,796.00
DR2-09-028, Wabash, City of	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-029, Worthington, Town of	\$0.00	\$841,073.63	\$841,073.63
DR2-09-030, Alexandria, City of	\$0.00	\$860,000.00	\$860,000.00
DR2-09-031, Princeton, Town of	\$0.00	\$2,430,400.00	\$2,430,400.00
DR2-09-032, Swayzee, Town of	\$0.00	\$455,769.44	\$455,769.44
DR2-09-033, Prince's Lake, Town of	\$0.00	\$1,256,700.00	\$1,256,700.00
DR2-09-034, Paoli, Town of	\$0.00	\$792,872.00	\$792,872.00
DR2-09-035, Gas City, City of	\$0.00	\$1,614,202.00	\$1,614,202.00
DR2-09-036, Spencer, Town of	\$0.00	\$726,781.00	\$500,832.01
DR2-09-037, Rushville, City of	\$0.00	\$400,000.00	\$400,000.00
DR2-09-038, Dana, Town of	\$0.00	\$962,850.00	\$962,850.00
DR2-09-039, Elberfeld, Town of	\$0.00	\$878,737.00	\$878,300.17
DR2-09-040, Brown County	\$0.00	\$500,000.00	\$500,000.00
DR2-09-041, Montezuma, Town of	\$0.00	\$150,000.00	\$150,000.00
DR2-09-042, Brook, Town of	\$0.00	\$500,000.00	\$500,000.00
DR2-09-043, Laurel, Town of	\$0.00	\$144,520.00	\$144,520.00
DR2-09-044, Shoals, Town of	\$0.00	\$499,293.50	\$499,293.50
DR2-09-045, Remington, Town of	\$0.00	\$500,000.00	\$500,000.00
DR2-09-046, Jasonville, City of	\$0.00	\$500,000.00	\$500,000.00



DR2-09-047, Town of Chrisney	\$0.00	\$49,230.00	\$49,230.00
DR2-09-048, Nashville, Town of	\$0.00	\$472,677.76	\$472,677.76
DR2-09-049, Shoals, Town of	\$0.00	\$500,000.00	\$491,609.94
DR2-09-050, Town of Brookston	\$0.00	\$50,000.00	\$50,000.00
DR2-09-051, City of Petersburg	\$0.00	\$50,000.00	\$50,000.00
DR2-09-052, Town of Rockville	\$0.00	\$50,000.00	\$48,750.00
DR2-09-053, Town of Oxford	\$0.00	\$42,025.00	\$42,025.00
DR2-09-054, Washington, City of	\$0.00	\$495,344.45	\$495,344.45
DR2-09-055, City of Bicknell	\$0.00	\$50,000.00	\$50,000.00
DR2-09-056, Logansport, City of	\$0.00	\$499,855.00	\$499,855.00
DR2-09-057, Town of Oaktown	\$0.00	\$50,000.00	\$50,000.00
DR2-09-058, Town of Clayton	\$0.00	\$50,000.00	\$50,000.00
DR2-09-059, Town of Waynetown	\$0.00	\$50,000.00	\$50,000.00
DR2-09-060, City of Rockport	\$0.00	\$49,230.00	\$49,230.00
DR2-09-061, Grant County	\$0.00	\$999,000.00	\$999,000.00
DR2-09-062, Tell City, City of	\$0.00	\$4,447,000.00	\$4,447,000.00
DR2-09-063, Greene County Commissioners	\$0.00	\$0.00	\$0.00
DR2-09-064, Huntingburg, City of	\$0.00	\$119,725.00	\$119,725.00
DR2-09-065, Portland, City of	\$0.00	\$900,000.00	\$737,824.33
DR2-09-066, Dunkirk, City of	\$0.00	\$642,500.00	\$442,422.00
DR2-09-067, Rushville, City of	\$0.00	\$0.00	\$0.00
DR2-09-068, Nashville, Town of	\$0.00	\$1,999,571.00	\$1,999,571.00
DR2-09-069, Orange County	\$0.00	\$3,492,061.00	\$3,492,061.00
DR2-09-070, Montezuma, Town of	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-071, Chandler, Town of	\$0.00	\$3,834,328.00	\$3,834,328.00
DR2-09-072, Winamac, Town of	\$0.00	\$3,330,000.00	\$3,330,000.00
DR2-09-073, New Albany, City of	\$0.00	\$3,000,000.00	\$3,000,000.00
DR2-09-074, Scottsburg, City of	\$0.00	\$480,000.00	\$480,000.00
DR2-09-075, Floyd County	\$0.00	\$170,000.00	\$170,000.00
DR2-09-076, Columbia City	\$0.00	\$4,779,500.00	\$4,779,500.00
DR2-09-077, Ligonier, City of	\$0.00	\$273,042.00	\$273,042.00
DR2-09-078, Whitley County	\$0.00	\$0.00	\$0.00
DR2-09-079, Grant County	\$0.00	\$150,000.00	\$150,000.00
DR2-09-080, Scott County	\$0.00	\$2,147,412.00	\$2,147,412.00
DR2-09-081, Vermillion County	\$0.00	\$599,280.00	\$529,643.09
DR2-09-082, Kendallville, City of	\$0.00	\$455,000.00	\$455,000.00
DR2-09-083, Brown County	\$0.00	\$1,028,000.00	\$1,028,000.00
DR2-09-084, Indianapolis, City of	\$0.00	\$3,000,000.00	\$2,620,000.00
DR2-09-085, Washington, City of	\$7,478.58	\$9,000,000.00	\$9,000,000.00
DR2-09-086, Spencer County	\$34,269.84	\$9,147,000.00	\$9,046,920.48



DR2-09-087, Gibson County	\$0.00	\$451,180.07	\$451,180.07
DR2-09-088, Town of St. Leon	\$0.00	\$715,250.00	\$715,250.00
DR2-09-089, Brazil, City of	\$0.00	\$2,222,872.00	\$2,222,872.00
DR2-09-090, Mooresville, Town of	\$198,851.10	\$6,000,000.00	\$5,207,896.06
DR2-09-091, Oolitic, Town of	\$0.00	\$901,902.00	\$901,902.00
DR2-09-092, Oakland City	\$105,052.73	\$2,681,000.00	\$2,496,051.83
DR2-09-093, Starke County	\$0.00	\$0.00	\$0.00
DR2-09-094, Brown County	\$0.00	\$440,000.00	\$440,000.00
DR2-09-095, Town of Chalmers	\$0.00	\$995,000.00	\$995,000.00
DR2-09-096, Town of Dale	\$14,610.00	\$916,000.00	\$916,000.00
DR2-09-097, Town of Decker	\$0.00	\$1,000,000.00	\$999,972.08
DR2-09-098, Town of Fulton	\$0.00	\$854,961.51	\$854,961.51
DR2-09-099, Town of Grandview	\$0.00	\$768,787.87	\$768,787.87
DR2-09-100, Town of Hamlet	\$0.00	\$870,000.00	\$870,000.00
DR2-09-101, Town of Hope	\$0.00	\$656,833.07	\$656,833.07
DR2-09-102, Town of Largo	\$0.00	\$287,746.91	\$287,746.91
DR2-09-103, Town of LaPaz	\$198,675.83	\$972,771.00	\$504,552.76
DR2-09-104, Town of Laurel	\$0.00	\$806,859.36	\$806,859.36
DR2-09-105, Town of Marengo	\$0.00	\$977,094.00	\$944,071.16
DR2-09-106, Town of Medaryville	\$173,707.83	\$922,680.00	\$916,347.06
DR2-09-107, Town of Mentone	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-108, Town of Monon	\$199,596.12	\$897,000.00	\$889,777.44
DR2-09-109, Town of North Liberty	\$0.00	\$798,306.97	\$798,306.97
DR2-09-110, City of North Vernon	\$22,649.99	\$1,000,000.00	\$726,930.00
DR2-09-111, Town of Osgood	\$0.00	\$577,056.32	\$577,056.32
DR2-09-112, Town of Reynolds	\$0.00	\$255,149.30	\$255,149.30
DR2-09-113, City of Salem	\$43,983.22	\$990,606.00	\$990,606.00
DR2-09-114, City of Scottsburg	\$127,662.91	\$807,580.00	\$579,807.80
DR2-09-115, Town of Silver Lake	\$0.00	\$995,000.00	\$994,825.79
DR2-09-116, Town of Spencer	\$0.00	\$974,037.21	\$974,037.21
DR2-09-117, City of Union City	\$0.00	\$780,600.06	\$780,600.06
DR2-09-118, Town of Veedersburg	\$0.00	\$965,125.00	\$845,014.75
DR2-09-119, Town of Vevay	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-09-120, Town of Waveland	\$0.00	\$999,933.00	\$923,523.00
DR2-09-121, Town of Wolcott	\$86,837.53	\$949,295.00	\$949,295.00
DR2-09-122, Mitchell, City of	\$22,244.80	\$150,000.00	\$66,370.84
DR2-09-123, Fulton County	\$0.00	\$1,452,048.00	\$983,716.97
DR2-09-124, Wabash County	\$0.00	\$500,000.00	\$500,000.00
DR2-09-125, La Porte County	\$0.00	\$95,978.06	\$95,978.00
DR2-09-126, Chrisney, Town of	\$48,914.07	\$872,600.00	\$851,756.75



DR2-09-127, New Carlisle	\$0.00	\$93,750.00	\$93,750.00
DR2-09-128, Columbia City	\$0.00	\$125,000.00	\$125,000.00
DR2-09-129, Greene County	\$0.00	\$49,984.69	\$49,984.69
DR2-09-130, Greene County	\$0.00	\$80,000.00	\$80,000.00
DR2-09-131, Evansville	\$990,592.51	\$1,655,000.00	\$1,501,058.43
DR2-09-132, North Vernon	\$544,786.05	\$2,344,253.00	\$982,031.92
DR2-09-133, Shelburn, Tow of	\$817,179.85	\$3,649,000.00	\$3,618,309.96
DR2-09-134, Mt. Vernon	\$411,000.00	\$6,572,000.00	\$6,140,085.00
DR2-09-135, Boonville, City of	\$0.00	\$4,281,687.00	\$4,281,687.00
DR2-09-136, Hobart	\$8,272.15	\$1,827,440.00	\$1,827,440.00
DR2-09-170, Shoals	\$352,549.72	\$991,000.00	\$991,000.00
DR2-09-176, Speedway, Town of	\$0.00	\$0.00	\$0.00
DR2-09-177, Warrick County	\$0.00	\$785,020.00	\$665,443.88
DR2-09-179, Warrick County	\$231,155.00	\$1,601,905.00	\$231,155.00
DR2-09-184, Bourbon, Town of	\$41,890.58	\$1,000,000.00	\$1,000,000.00
DR2-09-185, Chrisney, Town of	\$5,334.13	\$983,500.00	\$870,818.22
DR2-09-186, Dubois County	\$137,100.50	\$1,000,000.00	\$1,000,000.00
DR2-09-187, Fulton County	\$84,979.93	\$888,600.00	\$888,600.00
DR2-09-188, Kentland, Town of	\$329,798.49	\$974,430.00	\$445,757.39
DR2-09-189, Knox, City of	\$5,738.72	\$837,095.00	\$824,848.49
DR2-09-190, Ladoga	\$461,418.11	\$677,500.00	\$668,300.00
DR2-09-191, Medora, Town of	\$28,636.88	\$725,000.00	\$724,717.50
DR2-09-192, Morocco, Town of	\$0.00	\$661,000.00	\$661,000.00
DR2-09-193, North Judson, Town of	\$0.00	\$711,217.98	\$711,217.98
DR2-09-194, Oakland City	\$161,211.83	\$975,011.00	\$828,864.31
DR2-09-195, Oaktown	\$47,878.34	\$1,000,000.00	\$722,208.79
DR2-09-196, Sellersburg	\$28,366.15	\$417,823.00	\$321,366.15
DR2-09-197, Whitley County	\$0.00	\$250,000.00	\$250,000.00
DR2-09-198, Crothersville	\$352,210.29	\$1,428,908.00	\$708,689.10
DR2-09-199, Fort Wayne	\$433,987.80	\$2,000,070.00	\$1,294,811.66
DR2-09-200, Columbus City of	\$0.00	\$600,000.00	\$71,349.50
DR2-09-201, Pike County	\$33,096.64	\$294,800.00	\$237,739.25
DR2-09-202, Tell City	\$0.00	\$250,000.00	\$0.00
DR2-09-203, Cannelton	\$52,060.88	\$224,700.00	\$88,809.10
DR2-09-204, Johnson County	\$0.00	\$0.00	\$0.00
DR2-09-205, Posey County	\$315,985.85	\$1,509,886.00	\$986,292.24
DR2-09-207, Portland, City of	\$0.00	\$100,000.00	\$96,500.00
DR2-09-208, Lake County	\$319,779.73	\$1,830,000.00	\$319,779.73
DR2-09-209, West Terre Haute	\$44,495.31	\$462,890.00	\$354,958.42
DR2-09-210, Speedway	\$806,807.00	\$5,700,000.00	\$5,033,256.45



DR2-09-211, Whitley County	\$0.00	\$195,000.00	\$0.00
DR2-09-212, Martin County	\$22,670.13	\$566,900.00	\$294,487.26
DR2-09-214, Jennings County	\$0.00	\$0.00	\$0.00
DR2-09-216, Delphi, City of	\$0.00	\$1,332,907.00	\$0.00
DR2-09-217, Jasper County	\$0.00	\$180,765.00	\$0.00
DR2-09-218, Evansville	\$0.00	\$208,000.00	\$208,000.00
DR2-09-219, Crawfordsville	\$0.00	\$172,300.00	\$49,000.00
DR2-09-220, Starke County	\$0.00	\$190,140.00	\$28,038.92
DR2-09-221, Indianapolis	\$0.00	\$5,124,000.00	\$0.00
DR2-09-222, Newton County	\$0.00	\$279,495.00	\$0.00
DR2-09-223, Knox County	\$580,305.00	\$1,500,000.00	\$580,305.00
DR2-09-224, Clinton, City of	\$0.00	\$337,770.00	\$0.00
DR2-09-225, Orleans, Town of	\$0.00	\$342,000.00	\$0.00
DR2-09-226, Birdseye, Town of	\$0.00	\$162,000.00	\$0.00
DR2-09-227, Warrick County	\$0.00	\$116,000.00	\$0.00
DR2-09-228, Sullivan	\$0.00	\$441,000.00	\$0.00
DR2-09-229, Clark County	\$0.00	\$1,100,000.00	\$0.00
DR2-09-Admin, State Admin	\$30,367.29	\$8,709,567.50	\$1,229,825.84
DR2-DL-09-182, Dale, Town of	\$428,733.93	\$1,724,000.00	\$700,135.38
DR2-DL-09-183, Jasper, City of	\$112,908.48	\$940,360.00	\$934,360.00
DR2-SP-09-137, Alexandria	\$14,971.00	\$1,000,000.00	\$800,951.00
DR2-SP-09-138, Bainbridge	\$0.00	\$917,500.00	\$896,371.25
DR2-SP-09-139, Berne, City of	\$0.00	\$953,081.16	\$953,081.16
DR2-SP-09-140, Bicknell, City of	\$0.00	\$1,000,000.00	\$998,396.11
DR2-SP-09-141, Bourbon	\$0.00	\$800,000.00	\$800,000.00
DR2-SP-09-142, Brookston	\$0.00	\$756,280.33	\$756,280.33
DR2-SP-09-143, Camden	\$0.00	\$737,790.00	\$737,790.00
DR2-SP-09-144, Center Point	\$246,382.86	\$956,530.00	\$716,027.75
DR2-SP-09-145, Chalmers	\$0.00	\$930,900.00	\$930,000.00
DR2-SP-09-146, Clark County Commissioners	\$69,436.38	\$885,000.00	\$885,000.00
DR2-SP-09-147, Crane, Town of	\$0.00	\$619,798.68	\$619,798.68
DR2-SP-09-148, Crawford County	\$86,564.40	\$919,500.00	\$778,133.24
DR2-SP-09-149, Culver, Town of	\$0.00	\$994,000.00	\$994,000.00
DR2-SP-09-150, English, Town of	\$0.00	\$770,500.00	\$768,959.77
DR2-SP-09-151, Fowler	\$0.00	\$925,770.00	\$925,770.00
DR2-SP-09-152, Gosport, Town of	\$58,461.05	\$994,980.00	\$990,536.85
DR2-SP-09-153, Hope	\$0.00	\$706,900.00	\$706,900.00
DR2-SP-09-154, Hymera	\$0.00	\$1,000,000.00	\$673,071.80
DR2-SP-09-155, Jeffersonville, City of	\$0.00	\$941,650.00	\$941,650.00
DR2-SP-09-156, Kentland	\$0.00	\$704,000.00	\$602,086.85



DR2-SP-09-157, Kingman	\$0.00	\$1,000,000.00	\$1,000,000.00
DR2-SP-09-158, Lagro	\$0.00	\$770,500.00	\$769,295.92
DR2-SP-09-159, Lakeville, Town of	\$110,748.75	\$494,859.00	\$475,503.00
DR2-SP-09-160, Laurel	\$0.00	\$992,200.00	\$991,288.10
DR2-SP-09-161, Lynnville, Town of	\$53,832.60	\$1,000,000.00	\$766,418.29
DR2-SP-09-162, Mitchell, Town of	\$0.00	\$1,000,000.00	\$997,280.17
DR2-SP-09-163, Monticello	\$441,999.81	\$1,000,000.00	\$1,000,000.00
DR2-SP-09-164, New Richmond	\$0.00	\$955,610.00	\$955,610.00
DR2-SP-09-165, North Vernon	\$0.00	\$931,226.59	\$931,226.59
DR2-SP-09-166, Oldenburg, Town of	\$0.00	\$997,538.00	\$997,538.00
DR2-SP-09-167, Remington	\$0.00	\$1,000,000.00	\$953,100.50
DR2-SP-09-168, Ridgeville, Town of	\$12,632.20	\$966,775.00	\$966,775.00
DR2-SP-09-169, Salem	\$14,132.52	\$1,000,000.00	\$1,000,000.00
DR2-SP-09-171, Sunman, Town of	\$0.00	\$732,959.90	\$732,959.90
DR2-SP-09-172, Union City	\$0.00	\$836,000.00	\$836,000.00
DR2-SP-09-173, Waynetown	\$0.00	\$951,803.50	\$951,803.50
DR2-SP-09-174, Winslow	\$195,195.80	\$981,118.00	\$981,118.00
DR2-SP-09-175, Wingate	\$104,873.65	\$1,000,000.00	\$999,630.91
DR2-WD-09-215, Orange County	\$126,183.87	\$605,500.00	\$126,183.87
DR2-WW-09-178, Westport, Town of	\$755,794.90	\$3,801,325.00	\$1,920,208.90
DR2-WW-09-180, Reynolds, Town of	\$0.00	\$0.00	\$0.00
DR2-WW-09-181, Pulaski County	\$160,965.31	\$587,253.00	\$587,253.00
DR2ER Administration, Emergency Homeowner Repair	\$6,102.55	\$19,000.00	\$12,772.61
DR2ER Projects, Emergency Homeowner Repair Projects	\$31,884.60	\$241,000.00	\$161,311.63
DR2ES Projects, Emergency Shelter Rehabilitation	\$0.00	\$0.00	\$0.00
DR2H Administration, Affordable Rental Housing Administration	\$11,000.00	\$101,262.00	\$6,352,191.40
DR2H Projects, Affordable Rental Housing	\$1,853,792.45	\$29,285,967.90	\$26,693,283.09
DR2HB Administration, Flood Plain Buyout Administration	\$7,219.13	\$131,932.85	\$18,425.35
DR2HB Projects, Flood Plain Buyout	\$846,878.59	\$1,574,624.15	\$914,826.59
DR2OR Administration, Owner Occupied Rehabilitation	\$31,586.90	\$747,319.05	\$438,750.12
DR2OR Projects, Owner Occupied Rehabilitation	\$347,847.19	\$7,167,308.96	\$5,650,786.29
DR2SC Administration, Stellar Projects Administration	\$2,625.00	\$10,500.00	\$2,625.00
DR2SC Projects, Stellar Projects	\$52,308.00	\$289,500.00	\$52,308.00
EHDP-009-001, Emergency Housing Disaster Planning	\$0.00	\$1,500,000.00	\$1,500,000.00



Activities

Grantee Activity Number: (DR2) DR1OR-009-004A - Town of Dublin

Activity Title: Administration - Town of Dublin

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

N/A

National Objective: Responsible Organization:

Town of Dublin

\$0.00

Activity Status:

Project Title:

Projected End Date:

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Completed

09/30/2011

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,000.00
Total Budget	\$0.00	\$8,000.00
Total Obligated	\$0.00	\$8,000.00
Total Funds Drawdown	\$0.00	\$8,000.00
Program Funds Drawdown	\$0.00	\$8,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,000.00

Activity Description:

Match Contributed

Administration

Location Description:

Town of Dublin, Wayne county, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



\$0.00

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-004B - Town of Dublin

Activity Title: Rehabilitation - Town of Dublin

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Town of Dublin

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$242,000.00
Total Budget	\$0.00	\$242,000.00
Total Obligated	\$0.00	\$242,000.00
Total Funds Drawdown	\$0.00	\$242,000.00
Program Funds Drawdown	\$0.00	\$242,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$242,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Dublin, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	12/12
#Energy Star Replacement Windows	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0



#Refrigerators replaced	0	0/0
#Dishwashers replaced	0	0/0
#Low flow toilets	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/12
# of Singlefamily Units	0	12/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	9/12	3/0	12/12	100.00
# Owner Households	0	0	0	9/12	3/0	12/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



(DR2) DR1OR-009-005A-County of Ohio **Grantee Activity Number:**

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

The Board of Commissioners of the County of Ohio

To Date

\$4,352.52

\$4,352.52

\$4,352.52

\$4,352.52

\$4,352.52

\$4,352.52

\$0.00

\$0.00

\$0.00

Completed

09/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration-County of Ohio

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

06/16/2010

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Program Income Received Total Funds Expended
u

Match Contributed

Activity Description:

Administration Costs for County of Ohio

Location Description:

Rising Sun, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-005B - County of Ohio

Activity Title: Rehabilitation - County of Ohio

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

06/16/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

The Board of Commissioners of the County of Ohio

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$51,469.43
Total Budget	\$0.00	\$51,469.43
Total Obligated	\$0.00	\$51,469.43
Total Funds Drawdown	\$0.00	\$51,469.43
Program Funds Drawdown	\$0.00	\$51,469.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$51,468.43
Matab Cantalbutad	# 0.00	#0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Rising Sun, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 3/6

of Singlefamily Units 0 3/6

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



# of Households	0	0	0	3/6	0/0	3/6	100.00
# Owner Households	0	0	0	3/6	0/0	3/6	100 00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: (DR2) DR1OR-009-006A - City of New Castle

Activity Status:

Completed

09/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

New Castle, City of

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$8,000.00

\$8,000.00

\$8,000.00

\$8,000.00

\$8,000.00

\$8,000.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - City of New Castle

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

City of New Castle, Henry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-006B - City of New Castle

Activity Title: Rehabilitation - City of New Castle

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

New Castle, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$242,000.00
Total Budget	\$0.00	\$242,000.00
Total Obligated	\$0.00	\$242,000.00
Total Funds Drawdown	\$0.00	\$242,000.00
Program Funds Drawdown	\$0.00	\$242,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$242,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of New Castle, Henry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	12/12
#Energy Star Replacement Windows	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0



#Refrigerators replaced	0	0/0
#Dishwashers replaced	0	0/0
#Low flow toilets	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/12
# of Singlefamily Units	0	12/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	8/12	4/0	12/12	100.00
# Owner Households	0	0	0	8/12	4/0	12/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-009A - City of Jasonville

Activity Status:

Completed

09/30/2011

N/A \$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Jasonville, City of

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date \$9,552.00

\$9,552.00

\$9,552.00

\$9,552.00

\$9,552.00

\$9,552.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - City of Jasonville

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

City of Jasonville, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-009B - City of Jasonville

Activity Title: Rehabilitation - City of Jasonville

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Jasonville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$175,401.00
Total Budget	\$0.00	\$175,401.00
Total Obligated	\$0.00	\$175,401.00
Total Funds Drawdown	\$0.00	\$175,401.00
Program Funds Drawdown	\$0.00	\$175,401.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$175,401.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Jasonville, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 10/13

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 10/13

of Singlefamily Units

0 10/13



Beneficiaries Performance Measures

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	14/13	6/0	20/13	100.00
# Owner Households	0	0	0	14/13	6/0	20/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



(DR2) DR1OR-009-009C - City of Jasonville **Grantee Activity Number:**

Activity Title: Relocation - City of Jasonville

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Jasonville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$375.00
Total Budget	\$0.00	\$375.00
Total Obligated	\$0.00	\$375.00
Total Funds Drawdown	\$0.00	\$375.00
Program Funds Drawdown	\$0.00	\$375.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$375.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

City of Jasonville, Greene County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-010A - City of Bedford

Activity Status:

Completed

09/30/2011

Bedford, City of

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - City of Bedford

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

City of Bedford, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: (DR2) DR1OR-009-010B - City of Bedford

Activity Title: Rehabilitation - City of Bedford

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Bedford, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$179,380.44
Total Budget	\$0.00	\$179,380.44
Total Obligated	\$0.00	\$179,380.44
Total Funds Drawdown	\$0.00	\$179,380.44
Program Funds Drawdown	\$0.00	\$179,380.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$179,380.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Bedford, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 15/17

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 15/17

of Singlefamily Units

0 15/17



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	28/17	2/0	30/17	100.00
# Owner Households	0	0	0	28/17	2/0	30/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-011B - Town of Winamac

Activity Status:

Completed

09/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$17,612.50)

(\$17,612.50)

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$145,500.00

\$145,500.00

\$127,887.50

\$127,887.50

\$127,887.50

\$127,887.50

\$0.00

\$0.00

\$0.00

Projected End Date:

Winamac, Town of

Activity Title: Rehabilitation - Town of Winamac

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Winamac, Pulaski County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/8

of Singlefamily Units 0 0/8

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Housing Units

# of Households	0	0	0	0/8	0/0	0/8	0
# Owner Households	Ο	0	Ω	0/8	0/0	0/8	0

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-012A - Town of Wheatland

Activity Status:

Completed

09/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Wheatland, Town of

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$7,100.00

\$7,100.00

\$7,100.00

\$7,100.00

\$7,100.00

\$7,100.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - Town of Wheatland

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Budget

Total Obligated
Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Projected Budget from All Sources

Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

Town of Wheatland, Knox County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-012B - Town of Wheatland

Activity Title: Rehabilitation - Town of Wheatland

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Wheatland, Town of

Jul 1 thru Sep 30, 2012	To Date
N/A	\$126,790.92
\$0.00	\$126,790.92
\$0.00	\$126,790.92
\$0.00	\$126,790.92
\$0.00	\$126,790.92
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$126,790.92
\$0.00	\$0.00
	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Wheatland, Knox County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 14/10

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 14/10

of Singlefamily Units

0 14/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low Mod		Total Low/Mod®	
# of Households	0	0	0	6/10	8/0	14/10	100.00
# Owner Households	0	0	0	6/10	8/0	14/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-014A - City of Seymour

Activity Status:

Completed

09/30/2011

Seymour, City of

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - City of Seymour

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

City of Seymour, Jackson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-014B - City of Seymour

Activity Title: Rehabilitation - City of Seymour

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Seymour, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$179,796.42
Total Budget	\$0.00	\$179,796.42
Total Obligated	\$0.00	\$179,796.42
Total Funds Drawdown	\$0.00	\$179,796.42
Program Funds Drawdown	\$0.00	\$179,796.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$179,796.42
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Seymour, Jackson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 15/17

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 15/17

of Singlefamily Units 0 15/17



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod 0	Total	Low 26/17	Mod	Total Low/Mod%	
# of Households	0		0		4/0	30/17	100.00
# Owner Households	0	0	0	26/17	4/0	30/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-015A - Town of Remington

Activity Status:

Completed

09/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$4,000.00)

(\$4,000.00)

Project Title:

Projected End Date:

Remington, Town of

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$8,000.00

\$8,000.00

\$4,000.00

\$4,000.00

\$4,000.00

\$0.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - Town of Remington

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

Town of Remington, Jasper County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-015B - Town of Remington

Activity Status:

Completed

09/30/2011

Project Title:

Projected End Date:

Remington, Town of

(\$24,519.31)

(\$24,519.31)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$176,316.19

\$176,316.19

\$168,480.69

\$168,480.69

\$168,480.69

\$168,480.69

\$0.00

\$0.00

\$0.00

Activity Title: Rehabilitation - Town of Remington

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Remington, Jasper County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 11/11

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 11/11

 # of Singlefamily Units
 0
 11/11



of Properties

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	7/11	4/0	11/11	100.00
# Owner Households	0	0	0	7/11	4/0	11/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-016A - City of North Vernon

Activity Status:

Completed

09/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

North Vernon, City of

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$10,000.00

\$10,000.00

\$10,000.00

\$10,000.00

\$10,000.00

\$0.00

\$0.00 \$10,000.00

\$0.00

Activity Title: Administration - City of North Vernon

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-016B - City of North Vernon

Activity Title: Rehabilitation - City of North Vernon

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

North Vernon, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$239,985.02
Total Budget	\$0.00	\$239,985.02
Total Obligated	\$0.00	\$239,985.02
Total Funds Drawdown	\$0.00	\$239,985.02
Program Funds Drawdown	\$0.00	\$239,985.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$219,698.42
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 32/17

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 32/17

of Singlefamily Units

0 32/17



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total		Mod	Total Low/Mod%	
# of Households	0	0	0		8/0	45/17	100.00
# Owner Households	0	0	0	37/17	8/0	45/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



(DR2) DR1OR-009-016C - City of North Vernon **Grantee Activity Number:**

Activity Title: Relocation - City of North Vernon

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2OR Projects

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Cancelled

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

North Vernon, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0

This Papert Period



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-017A - Town of Hagerstown

Activity Status:

Project Title:

Projected End Date:

Hagerstown, Town of

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$7,500.00

\$0.00

\$0.00 \$7,000.00

\$0.00

Completed

09/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - Town of Hagerstown

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

()

National Objective:

N/A

ivational Objective.

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Dragram Income Descrived
Program Income Received
Total Funds Expended

Activity	Description:

Match Contributed

Administration

Location Description:

Town of Hagerstown, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-017B - Town of Hagerstown

Activity Title: Rehabilitation - Town of Hagerstown

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Administration

Projected Start Date:

02/25/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Hagerstown, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$179,486.00
Total Budget	\$0.00	\$179,486.00
Total Obligated	\$0.00	\$179,486.00
Total Funds Drawdown	\$0.00	\$179,486.00
Program Funds Drawdown	\$0.00	\$179,486.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$179,486.00
Match Contributed	\$0.00	\$2,317.50

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Hagerstown, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Properties 0 13/17

This Report Period Cumulative Actual Total / Expected

Total Total # of Housing Units 0 0/17



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	5/17	8/0	13/17	100.00
# Owner Households	0	0	0	5/17	8/0	13/17	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-019A - County of Brown

Activity Status:

Completed

09/30/2011

Brown County

N/A

\$5,000.00

\$5,000.00

\$5,000.00

\$5,000.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$23,750.00

\$23,750.00

\$23,750.00

\$23,750.00

\$23,750.00

\$18,750.00

\$0.00

\$0.00

\$0.00

Activity Title: Administration - County of Brown

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

04/19/2011

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Administration

Location Description:

County of Brown

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: (DR2) DR1OR-009-019B - County of Brown

Activity Title: Rehabilitation - County of Brown

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

04/19/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Brown County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$452,053.23
Total Budget	\$0.00	\$452,053.23
Total Obligated	\$0.00	\$452,053.23
Total Funds Drawdown	\$0.00	\$452,053.23
Program Funds Drawdown	\$0.00	\$452,053.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$452,053.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

County of Brown

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 18/19

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 18/19

of Singlefamily Units

0 18/19



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	10/19	8/0	18/19	100.00
# Owner Households	0	0	0	10/19	8/0	18/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: A192-11-DR2-MOU-001
Activity Title: NHD Datasets

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

A192-11-DR2-MOU-001 Local Resolution National Hydrography Datasets

Projected Start Date: Projected End Date:

05/09/2011 12/31/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

N/A State of Indiana

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,359,000.00 N/A **Total Budget** \$0.00 \$1,359,000.00 **Total Obligated** \$0.00 \$1,359,000.00 **Total Funds Drawdown** \$34,615.95 \$113,320.45 **Program Funds Drawdown** \$34,615.95 \$113,320.45 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$34,615.95 \$113,320.45 State of Indiana \$34,615.95 \$113,320.45

\$0.00

Activity Description:

Match Contributed

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



A192-11-DR2-MOU-002 **Grantee Activity Number: Activity Title: LiDAR Elevation Mapping**

Activitiy Category: Activity Status:

Planning Under Way

Project Number: Project Title:

A192-11-DR2-MOU-002 LiDAR Elevation Mapping **Projected End Date: Projected Start Date:**

02/23/2011 12/31/2013

Completed Activity Actual End Date: Benefit Type:

Area ()

National Objective: Responsible Organization:

N/A State of Indiana

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$3,570,000.00 N/A **Total Budget** \$0.00 \$3,570,000.00 **Total Obligated** \$0.00 \$3,570,000.00 **Total Funds Drawdown** \$545,252.40 \$1,145,942.77 **Program Funds Drawdown** \$545,252.40 \$1,145,942.77 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$545,252.40 \$1,145,942.77 State of Indiana \$545,252.40 \$1,145,942.77

Match Contributed \$0.00 \$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: A192-11-DR2-PSC-003

Activity Title: Fluvial Erosion Hazard Mapping

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

A192-DR2-PSC-002 and 003 Fluvial Erosian Hazard Mapping

Projected Start Date: Projected End Date:

03/29/2011 12/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Indiana

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$891,685.00 N/A **Total Budget** \$0.00 \$891,685.00 **Total Obligated** \$0.00 \$891,685.00 **Total Funds Drawdown** \$68,493.62 \$453,890.98 **Program Funds Drawdown** \$68,493.62 \$453,890.98 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$61,328.11 \$446,725.47 State of Indiana \$446,725.47 \$61,328.11

Match Contributed \$0.00

Activity Description:

Area ()

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: A192-11-DR2-PSC-005
Activity Title: Flood Inundation Mapping

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

A192-DR2-PSC-002 and 005 Flood Inundation Mapping

Projected Start Date: Projected End Date:

05/09/2011 02/28/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

N/A State of Indiana

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$200,000.00 **Total Budget** \$0.00 \$200,000.00 **Total Obligated** \$0.00 \$200,000.00 **Total Funds Drawdown** \$7,900.43 \$17,265.20 **Program Funds Drawdown** \$7,900.43 \$17,265.20 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$7,900.43 \$17,265.20 State of Indiana \$7,900.43 \$17,265.20 **Match Contributed** \$0.00 \$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-09-223A
Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-223 Knox County

Projected Start Date: Projected End Date:

06/15/2012 12/31/2014

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Knox County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$36,750.00 N/A **Total Budget** \$0.00 \$36,750.00 **Total Obligated** \$36,750.00 \$36,750.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 \$0.00 **Knox County**

Activity Description:

Match Contributed

National Objective:

Local administration of a special economic activity.

Location Description:

111 North 7th St. Suite #5 Vincennes, IN 47591

Activity Progress Narrative:

Quarterly Report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

\$0.00

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-09-223B

Activity Title: Economic Development

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-223

Projected Start Date:

06/15/2012

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Knox County

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Knox County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,463,250.00 N/A **Total Budget** \$0.00 \$1,463,250.00 **Total Obligated** \$1,463,250.00 \$1,463,250.00 **Total Funds Drawdown** \$580,305.00 \$580,305.00 **Program Funds Drawdown** \$580,305.00 \$580,305.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$580,305.00 \$580,305.00 \$580,305.00 **Knox County** \$580,305.00

Match Contributed \$0.00 \$0.00

Activity Description:

Grantee will us funds to assist a for profit corporation in purchasing capital equipment and creating 300 jobs.

Location Description:

Farbest Foods, Inc. 4689 South 400 West PO Box 480 Huntingburg, IN 47542-0480

Activity Progress Narrative:

Quarterly Report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	Th	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	Mod%	
# of Persons	0	0	0	0/0	0/153	0/300	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-09-Admin-A

Activity Title: State Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-Admin State Admin

Projected Start Date: Projected End Date:

02/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

()

N/A State of Indiana

Overall Jul 1 thru Sep 30, 2012 To Date

 Total Projected Budget from All Sources
 N/A
 \$6,547,195.00

 Total Budget
 \$0.00
 \$6,547,195.00

 Total Obligated
 \$0.00
 \$6,547,195.00

 Total Funds Drawdown
 \$17,574.48
 \$894,768.37

 Program Funds Drawdown
 \$17,574.48
 \$894,768.37

Responsible Organization:

Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00

 Total Funds Expended
 \$18,731.05
 \$894,485.87

 State of Indiana
 \$18,731.05
 \$894,485.87

Match Contributed \$0.00

Activity Description:

General State Admin

National Objective:

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-09-Admin-B
Activity Title: IHCDA Admin

Activity Status:

Under Way

State Admin

12/31/2012

State of Indiana

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$12,792.81

\$12,792.81

\$12,792.81

\$12,792.81

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$620,957.00 \$620,957.00

\$620,957.00

\$335,057.47

\$335,057.47

\$613,755.93

\$613,755.93

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number: DR2-09-Admin

Projected Start Date:

02/01/2009

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

State of Indiana

Match Contributed

Activity Description:

IHCDA Disaster 2 Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-CL-09-224A

Activity Title: clearance

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:
DR2-09-224 Clinton, City of

Projected Start Date: Projected End Date:

08/21/2012 02/28/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Clinton, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$337,770.00
Total Budget	\$337,770.00	\$337,770.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Clinton, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The City of Clinton will use grant funds to conduct a clearance project at the Old Clinton Junior/Senior High School site. The proposed demolition will consist of tearing down and disposing of all construction materials in the blighted area.

Location Description:

City of Clinton Vermillion County, Indiana

Activity Progress Narrative:

The City of Clinton was officially awared the Non-Competetive Demolition DR2 Grant on 8-21-12. Currently the Project Engineer is finalizing demolition plans. Once completed, the City will begin the bidding process. Currently the project is on schedule.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-CL-09-226A
Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-226 Birdseye, Town of

Projected Start Date: Projected End Date:

09/15/2012 02/28/2015

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A Birdseye, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$7,000.00 N/A **Total Budget** \$7,000.00 \$7,000.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local administration of a clearance/demolition project.

Location Description:

103 W. State Road 64 Birdseye, IN 47513

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-CL-09-227A

Activity Title: demolition/clearance

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:
DR2-09-227 Warrick County

Projected Start Date: Projected End Date:

09/05/2012 02/28/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Slums and Blight Warrick County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$116,000.00
Total Budget	\$116,000.00	\$116,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Motob Contributed	¢0.00	00.00

Match Contributed \$0.00 \$0.00

Activity Description:

Area ()

Warrick County will use grant funds to demolish and clear a building that was damaged beyond rehabilitation by two powerful weather events as a result of which the county was included in a declaration of a Federal Disaster under FEMA-1795 and FEMA-1828. The building is also listed as an Indiana Brownfield. The building contains asbestos in the flooring, ceiling and walls; there is pervasive interior mold and mildew as a result of extensive damage to the roof; structural cracking, deterioration and failure of the building&rsquos brick and concrete block exterior; and broken windows are some of the major issues. The demolition and clearance of the building is essential to protecting the health and safety of the residents of Warrick County and is a key component to maintaining the economic viability of the downtown Boonville Public Square.

Location Description:

207 W. Main Street Boonville, Indiana 47601

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-CL-09-228A

Activity Title: Clearance and Demolition

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

DR2-09-228 Sullivan

Projected Start Date: Projected End Date:

09/27/2012 03/31/2015

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

Slums and Blight Sullivan, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$441,000.00
Total Budget	\$441,000.00	\$441,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The city purposes to demolish the original 1927 school house, which will include abestos abatement. The building is located near the downtown business district and clearance will encourage economic development in this area.

Location Description:

Sullivan, Indiana.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-123A

Activity Title: Dam/Flood/Drainage

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR2-09-123 Fulton County

Projected Start Date: Projected End Date:

08/05/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Fulton County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$983,716.97
Total Budget	\$0.00	\$983,716.97
Total Obligated	(\$447,484.37)	\$1,004,563.63
Total Funds Drawdown	\$0.00	\$983,716.97
Program Funds Drawdown	\$0.00	\$983,716.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,004,563.63
Fulton County	\$0.00	\$1,004,563.63
Match Contributed	\$0.00	\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Area ()

Mt. Zion Mill Pond Dam will be replaced and the road that passes over it will be separated from the dam using Department of Transportation funds. A sheet pile wall will generally replace the existing earth dam and concrete spillway and retain the right side of the approach embankment. The downstream channel will be lined with concrete and the existing spillway will be completely removed. There will be 400 LF of toe drain with 8" filters. These improvements will contribute to the overall recovery of the disaster affected community.

Location Description:

Mt. Zion Dam In Fulton County, Indiana

Activity Progress Narrative:

This project is complete and has been monitored.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF (lke 0 0/943831



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-126A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number:Project Title:DR2-09-126Chrisney, Town of

Projected Start Date: Projected End Date:

08/06/2010 03/31/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Chrisney, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$29,000.00 N/A **Total Budget** \$0.00 \$29,000.00 **Total Obligated** \$0.00 \$29,000.00 **Total Funds Drawdown** \$0.00 \$29,000.00 **Program Funds Drawdown** \$0.00 \$29,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$29,000.00 **Total Funds Expended** \$0.00 Chrisney, Town of \$0.00 \$29,000.00

\$0.00

Activity Description:

Local Admin for project

Match Contributed

National Objective:

Location Description:

22 E. Chestnut

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-126B

Activity Title: Dam Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR2-09-126 Chrisney, Town of

Projected Start Date: Projected End Date:

08/06/2010 03/31/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Chrisney, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$809,156.75
Total Budget	\$0.00	\$809,156.75
Total Obligated	\$0.00	\$830,000.00
Total Funds Drawdown	\$48,914.07	\$809,156.75
Program Funds Drawdown	\$48,914.07	\$809,156.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48,914.07	\$809,156.75
Chrisney, Town of	\$48,914.07	\$809,156.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to improve the Chrisney Lake Dam. 2008 flooding events caused increased erosion to the enbankments and spillway. Improvements will consist of re-grading and re-compacting of the sloughing and eroded upstream enbankment using engineered fill, work on the primary spillway and a new toe drain. These improvements are necessary for the long term recovery of the Town.

Location Description:

Chrisney Indiana

Activity Progress Narrative:

Construction is complete and the project has entered close-out. Monitoring was held September 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/700
Activity funds eligible for DREF (Ike	0	0/830000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-126C
Activity Title: Land Aquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:
DR2-09-126 Chrisney, Town of

Projected Start Date: Projected End Date:

08/06/2010 03/31/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Chrisney, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$13,600.00
Total Budget	\$0.00	\$13,600.00
Total Obligated	\$0.00	\$13,600.00
Total Funds Drawdown	\$0.00	\$13,600.00
Program Funds Drawdown	\$0.00	\$13,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to improve the Chrisney Lake Dam. 2008 flooding events caused increased erosion to the enbankments and spillway. Land acquisition is necessary for improvements that will consist of re-grading and re-compacting of the sloughing and eroded upstream enbankment using engineered fill, work on the primary spillway and a new toe drain. These improvements are necessary for the long term recovery of the Town.

Location Description:

Chrisney Indiana

Activity Progress Narrative:

Construction is complete and project has entered close-out. Monitoring was held September 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 0/0



	TI	nis Report Peri	od	Cumula	tive Actual Total	/ Expected	
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	325	548	0/0	325/130	548/221	59.31

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-131A
Activity Title: levee rehabilitation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DR2-09-131 Evansville

Projected Start Date: Projected End Date:

08/30/2010 03/31/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Evansville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,601,250.00
Total Budget	\$0.00	\$1,601,250.00
Total Obligated	\$0.00	\$1,601,250.00
Total Funds Drawdown	\$986,582.51	\$1,447,308.43
Program Funds Drawdown	\$986,582.51	\$1,447,308.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$986,582.51	\$1,447,308.43
Evansville, City of	\$986,582.51	\$1,447,308.43
Match Contributed	\$0.00	\$0.00

Activity Description:

The levee system helps protect the residents of the City of Evansville and Vanderburgh County from devastating floods. The proposed project includes improvements to the Ohio River Levee and will focus on alleviating the toe erosion occurring in the lower portion of the levee due to wave wash when the water level and winds are high. Other major components of the improvements include; re-grading the levee to return the slope to 3H:1V ratio, reseeding for erosion control, revetment toe protection, and the installation of riprap at the upstream and downstream ends and at a minimum of one foot vertically on the levee slope above the wave wash area.

Location Description:

City of Evansville, Vanderburgh County, Indiana Pigeon and Knight Townships Tracts/Block groups 0600/01,02,03;0800/01,02,03;1000/01,02,03,04,05; 1100/01,02,03,04; 1200/01,02; 1300/01,02,03; 1400/01; 1500/01,02,03; 1700/01,02;1800/01.

Activity Progress Narrative:

The project is substantially complete. Time was extented to December 31, 2012. Irrigation and specialized seeding inspection are the only items that remain. Retainage may potentially be released no later than December 31, 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/7000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-131B
Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number:DR2-09-131

Project Title:
Evansville

Projected Start Date: Projected End Date:

09/09/2010 09/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Evansville, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$53,750.00 N/A **Total Budget** \$0.00 \$53,750.00 **Total Obligated** \$0.00 \$53,750.00 **Total Funds Drawdown** \$4,010.00 \$53,750.00 **Program Funds Drawdown** \$4,010.00 \$53,750.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$4,010.00 \$53,750.00

Evansville, City of \$4,010.00 \$53,750.00

\$0.00

Activity Description:

Match Contributed

()

local administration of a levee restoration project.

Location Description:

One N.W. Martin Luther King Jr. Blvd. Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-136A
Activity Title: dam restoration

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:

DR2-09-136 Hobart

Projected Start Date: Projected End Date:

09/15/2010 09/30/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need Hobart, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,827,440.00
Total Budget	\$0.00	\$1,827,440.00
Total Obligated	\$0.00	\$1,827,440.00
Total Funds Drawdown	\$8,272.15	\$1,827,440.00
Program Funds Drawdown	\$8,272.15	\$1,827,440.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,272.15	\$1,827,440.00
Hobart, City of	\$8,272.15	\$1,827,440.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project will restore and reconstruct the Lake George dam located on the Deep River in the City of Hobart, Indiana. The dam suffered extensive damage in 2008. The proposed improvements to the dam include: restoration of all deteriorated concrete in the spillway wingwalls, sidewall and concrete piers, reconstruction of the upstream and downstream embankment slopes, installation of auger-cast piles along the toes of the downstream embankment slope, installation of a toe drain at the toe of the downstream embankment, installation of articulated concrete block overtopping protection on the crest and downstream slope, turf reinforcement, riprap and a floating barrier safety cable system. These improvements will bring the dam up to the Indiana Department of Natural Resources requirements.

Location Description:

located on the Deep River in Hobart, Indiana

Census Tract/Block Groups: 418/05; 419/1,2,3,4; 420/1,2,3,4,5; 421/1,2,3,4,5; 422/1,2,3,4,5,6; 423/2

Activity Progress Narrative:

Project complete and will be monitored October 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF (Ike 0 0/1482450



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-DL-09-179A **Grantee Activity Number:**

local administration **Activity Title:**

Activitiy Category: Activity Status:

Administration **Under Way Project Number: Project Title:** DR2-09-179 Warrick County

Projected Start Date: Projected End Date:

12/07/2010 01/31/2013

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

N/A Warrick County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$35,750.00 N/A

Total Budget \$0.00 \$35,750.00 **Total Obligated** \$35,750.00 \$35,750.00 **Total Funds Drawdown** \$16,250.00 \$16,250.00

Program Funds Drawdown \$16,250.00 \$16,250.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00

Total Funds Expended \$16,250.00 \$16,250.00 \$16,250.00 \$16,250.00

Match Contributed \$0.00 \$0.00

Activity Description:

Warrick County

()

local administration of a dam rehabilitation project

Location Description:

Economic Development Coalition of Southwest Indiana 318 Main Street, Suite 400 Evansville, Indiana 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-179B dam rehabilitation **Activity Title:**

Activitiy Category: Activity Status:

Dike/dam/stream-river bank repairs **Under Way**

Project Title: Project Number: DR2-09-179 Warrick County

Projected End Date: Projected Start Date:

12/07/2010 01/31/2013

Completed Activity Actual End Date: Benefit Type:

Responsible Organization:

Low/Mod Warrick County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,566,155.00
Total Budget	\$0.00	\$1,566,155.00
Total Obligated	\$1,566,155.00	\$1,566,155.00
Total Funds Drawdown	\$214,905.00	\$214,905.00
Program Funds Drawdown	\$214,905.00	\$214,905.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$214,905.00	\$214,905.00
Warrick County	\$214,905.00	\$214,905.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

National Objective:

Warrick County was impacted by the severe weather events in 2008. The County will use grant funds to rehabilitate the Scales Lake Dam. The project will involve stabilization of the dam embankment, replacement of the existing primary outlet structure and the installation of an emergency overflow spillway. Rehabilitation is important to the economic recovery of this disaster affected community.

Location Description:

Scales Lake Dam, Warrick County Indiana

Activity Progress Narrative:

The pre-construction conference has been held and the notice to start construction has been issued. The project is moving forward as scheduled. Employee interviews have been conducted in which some money has been drawn down for the project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
Activity funds eligible for DREF (lke	0	0/1250000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-DL-09-182A **Grantee Activity Number:**

Activity Title: Admin

Activitiy Category: Activity Status:

Administration **Under Way Project Number: Project Title:** DR2-DL-09-182 Dale, Town of

Projected Start Date: Projected End Date:

12/20/2010 01/31/2014

Completed Activity Actual End Date: Benefit Type:

Responsible Organization:

()

N/A Dale, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$33,000.00 N/A **Total Budget** \$0.00 \$33,000.00 **Total Obligated** \$0.00 \$33,000.00 **Total Funds Drawdown** \$0.00 \$19,000.00 **Program Funds Drawdown** \$0.00 \$19,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$19,000.00 \$0.00 \$0.00 \$19,000.00

Match Contributed \$0.00 \$0.00

Activity Description:

Dale, Town of

National Objective:

administration

Location Description:

221 E First Street Ferdinand Indiana 47523

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-182B

Activity Title: Dam improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR2-DL-09-182 Dale, Town of

Projected Start Date: Projected End Date:

12/20/2010 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Dale, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,691,000.00
Total Budget	\$0.00	\$1,691,000.00
Total Obligated	\$0.00	\$1,691,000.00
Total Funds Drawdown	\$428,733.93	\$681,135.38
Program Funds Drawdown	\$428,733.93	\$681,135.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$428,733.93	\$660,288.72
Dale, Town of	\$428,733.93	\$660,288.72
Matab Cantulbutad	\$0.00	¢ 0.00

Match Contributed \$0.00

Activity Description:

Area ()

The town of Dale will use grant funds to rehabilitate the Dale Dam Reservoir. The project includes the reconstruction and armor of the upstream slope and upstream embankment slopes; the construction of a new concrete Ogee spillway and spill chute; the rehabilitation of the water intake tower and piping; retrofitting the water main to also be a lake drain; and the installation of a new toe drain. This project will contribute to the over-all economic recovery of the disaster-affected community.

Location Description:

NW of Town of Dale

Activity Progress Narrative:

Work is progressing with no anticipated delays. The amount complete is estimated at 65 percent.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Public Facilities	0	0/1	
# of Linear feet of Public Improvement	0	0/280	
# of Linear miles of Public	0	0/0	
Activity funds eligible for DREF (lke	0	0/313700	



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-183A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-DL-09-183 Jasper, City of

Projected Start Date: Projected End Date:

12/17/2010 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Jasper, City of

 Overall
 Jul 1 thru Sep 30, 2012
 To Date

 Total Projected Budget from All Sources
 N/A
 \$22,000.00

 Total Budget
 \$0.00
 \$22,000.00

 Total Obligated
 \$0.00
 \$22,000.00

 Total Funds Drawdown
 \$2,500.00
 \$16,000.00

 Program Funds Drawdown
 \$2,500.00
 \$16,000.00

 Program Income Drawdown
 \$0.00
 \$0.00

Program Income Received \$0.00 \$0.00

 Total Funds Expended
 \$2,500.00
 \$16,000.00

 Jasper, City of
 \$2,500.00
 \$16,000.00

Match Contributed \$0.00

Activity Description:

()

local administration of a dam improvement project

Location Description:

Indiana 15 Regional Planning Commission 221 E. First Street Ferdinand, IN 47532

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-DL-09-183B

Activity Title: dam improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number:DR2-DL-09-183

Project Title:

Jasper, City of

Projected Start Date: Projected End Date:

12/17/2010 01/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Jasper, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$918,360.00
Total Budget	\$0.00	\$918,360.00
Total Obligated	\$0.00	\$918,360.00
Total Funds Drawdown	\$110,408.48	\$918,360.00
Program Funds Drawdown	\$110,408.48	\$918,360.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$110,408.48	\$918,360.00
Jasper, City of	\$110,408.48	\$918,360.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The City of Jasper was adversely affected by severe weather in 2008. The City will use grant funds to make improvements to the high hazard Beaver Creek Lake Dam which will bring it up to safety standards and contribute to the economic recovery of Jasper. The dam also serves as a backup water supply for the City. Improvements to the dam include replacing the existing spillway and reinforcing the embankment.

Location Description:

Beaver Creek Lake Dam near Jasper, IN in Dubois County

Activity Progress Narrative:

Dam Rehabilitation is complete. The contractor will plant trees in October 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF (lke 0 0/731360



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-199A

Activity Title: Dam Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number:DR2-09-199

Project Title:
Fort Wayne

Projected Start Date: Projected End Date:

01/03/2010 01/03/2010

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need Fort Wayne, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000,070.00
Total Budget	\$0.00	\$2,000,070.00
Total Obligated	\$0.00	\$2,000,070.00
Total Funds Drawdown	\$433,987.80	\$1,294,811.66
Program Funds Drawdown	\$433,987.80	\$1,294,811.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$433,987.80	\$1,016,113.20
Fort Wayne, City of	\$433,987.80	\$1,016,113.20
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Fort Wayne will use grant funds to make improvements to the St. Joseph Dam. The project includes the rehabilitation of structural beams, piers and west abutments, guardrails, light post pedestals, retaining walls, and stairs and inlet walls. Much of this work entails concrete patching, crack epoxy injection and sealant.

Location Description:

St. Joseph Dam Fort Wayne, IN

Activity Progress Narrative:

The project is 82% complete with no delays expected. Interviews have been conducted and final completion is estimated for November 1, 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/0
# of Linear miles of Public	0	0/0
Activity funds eligible for DREF (lke	0	0/0

110



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-202A

Activity Title: Levee System Evaluation

Activity Category: Activity Status:

Planning Planned

Project Number: Project Title:

DR2-09-202 Tell City

Projected Start Date: Projected End Date:

02/09/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Tell City, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Tell City, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Tell City will use grant fund to conduct a Levee System Evaluation. The protective system consists of approximately two miles composed of earthen levees and concrete walls. This project does not include any construction activities.

Location Description:

Tell City, Indiana Ohio River

Activity Progress Narrative:

The QBS Process has been completed. A formal request to conduct the study has been forwarded to the US Army Corps of Engineers. No contracts have been signed as the City awaits further information from the Corps.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF (Ike 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-203A

Activity Title: Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-203 Cannelton

Projected Start Date: Projected End Date:

11/10/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Cannelton

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$5,200.00 N/A **Total Budget** \$0.00 \$5,200.00 **Total Obligated** \$0.00 \$5,200.00 **Total Funds Drawdown** \$0.00 \$2,600.00 **Program Funds Drawdown** \$0.00 \$2,600.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$2,600.00 \$0.00 \$2,600.00 Cannelton **Match Contributed** \$0.00 \$0.00

Activity Description:

National Objective:

grant admin

Location Description:

221 E First St Ferdinand, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-203B

Activity Title: Levee System Evaluation

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:
DR2-09-203 Cannelton

Projected Start Date: Projected End Date:

02/10/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Cannelton

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$219,500.00
Total Budget	\$0.00	\$219,500.00
Total Obligated	\$0.00	\$210,000.00
Total Funds Drawdown	\$52,060.88	\$86,209.10
Program Funds Drawdown	\$52,060.88	\$86,209.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$52,060.88	\$86,209.10
Cannelton	\$52,060.88	\$86,209.10
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Cannelton will use grant funds to undergo a Levee System Evaluation study. The protection system consists of 3,644 feet of earthen levee and 4,878 feet of concrete wall. The project will not include any construction activities.

Location Description:

Cannelton, Indiana

Activity Progress Narrative:

The planning process is still underway. The consultant has met with the City and is working on gathering data.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF (Ike 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-205A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-205 Posey County

Projected Start Date: Projected End Date:

02/21/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Posey County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$37,400.00
Total Budget	\$0.00	\$37,400.00
Total Obligated	\$0.00	\$37,400.00
Total Funds Drawdown	\$3,400.00	\$37,400.00
Program Funds Drawdown	\$3,400.00	\$37,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,400.00	\$37,400.00
Posey County	\$3,400.00	\$37,400.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a levee rehabilitation/reconstruction project

Location Description:

Economic Development Coalition of Southwest Indiana 318 Main Street, Suite 400 Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-205B

Activity Title: Dam rehabilitation/reconstruction

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR2-09-205 Posey County

Projected Start Date: Projected End Date:

02/21/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Posey County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,472,486.00
Total Budget	\$0.00	\$1,472,486.00
Total Obligated	\$0.00	\$1,472,486.00
Total Funds Drawdown	\$312,585.85	\$948,892.24
Program Funds Drawdown	\$312,585.85	\$948,892.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$312,585.85	\$948,892.24
Posey County	\$312,585.85	\$948,892.24
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The risk of levee failure in the project area is considered a high possibility. A breach of Wabash Levee Unit 5 would impact 75 homes totaling 353 persons. Posey County will use grant funds to rehabilitate a 3,000 LF section of the Wabash Levee Unit 5 slope, slip line 27 corrugated metal pipes all of which are located along the Black River section of the levee and convert 12 sluice gates from electric to hydraulic. This project will help protect this disaster affected community and contribute to the economic recovery of the area.

Location Description:

Wabash River section in Gibson County located just west of CR 1675 West and along the Black River section in Posey County

Activity Progress Narrative:

Division 1 of the work is near completion. They are expected to finish their contracted work Mid October. Division 2 work is complete and retainage should be issued the first week of October. Division 3 work is 90%. The engineer anticipates the contracted work to be done early October.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike	0	0/2733820



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-208A

Activity Title: Dam Improvements

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Under Way

Project Number: Project Title:
DR2-09-208 Lake County

Projected Start Date: Projected End Date:

03/10/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Low/Mod Lake County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,830,000.00 N/A **Total Budget** \$0.00 \$1,830,000.00 **Total Obligated** \$1,830,000.00 \$1,830,000.00 **Total Funds Drawdown** \$319,779.73 \$319,779.73 **Program Funds Drawdown** \$319,779.73 \$319,779.73 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$319,779.73 \$319,779.73 \$319,779.73 Lake County \$319,779.73

Match Contributed \$0.00

Activity Description:

Lake County will use grant funds to complete a dam improvement project. The project will include installing overtopping projection at key locations on both of the east and west dams, removing trees, reinforcing existing points of damage and providing energy dissipation to prevent downstream erosion.

Location Description:

Lake Dalecarlia in Lake County, Indiana

Activity Progress Narrative:

Contracts awarded. The project is underway and its completion is anticipated for 4th quarter 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

Activity funds eligible for DREF (Ike 0 0/1281000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-209A

Activity Title: Levee system evaluation study

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

DR2-09-209 West Terre Haute

Projected Start Date: Projected End Date:

03/11/2011 04/30/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of West Terre Haute

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$462,890.00
Total Budget	\$0.00	\$462,890.00
Total Obligated	\$0.00	\$417,990.00
Total Funds Drawdown	\$44,495.31	\$354,958.42
Program Funds Drawdown	\$44,495.31	\$354,958.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$44,495.31	\$354,958.42
Town of West Terre Haute	\$44,495.31	\$354,958.42
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of West Terre Haute is bordered by the Wabash River and protected by a levee that is approximately 2.5 miles in length. The Town will undertake a levee system evaluation study to assess the current condition of the levee. The evaluation will provide the community with a list of alternatives for the community to choose from in order to improve the levee system, obtain/maintain accreditation and demonstrate that the levee meets protection requirements for flood insurance purposes and to protect the health and safety of the community. This is important for the over all recovery of this disaster affected community.

Location Description:

West Terre Haute, Indiana on the Wabash River

Activity Progress Narrative:

The levee evaluation study is underway and the consultants have completed Phase 1 of 3 proposed phases of evaluation. Phase 2 is nearly complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-216A

Activity Title: levee rehabilitation

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Planned

Project Number:DR2-09-216

Project Title:
Delphi, City of

Projected Start Date: Projected End Date:

06/22/2011 06/30/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Delphi, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Delphi, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Delphi will use grant funds to make improvements to the levee system. The project includes the installation of two 54-inch Tideflex gate valves, two 24-inch Tideflex gate valves and a manual sluice gate. A pump station and control building will be constructed. The pump station is a critical component of the levee system and will effectively reduce the 100-year flood plain elevation. The improvements to the levee will prevent the back flow of the Wabash River into the canal and reduce flooding.

Location Description:

Delphi, IN Wabash & Erie Canal/Wabash River

Activity Progress Narrative:

Project has been bid successfully. Parties are updating aquisition agreeements to bring them current.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-DL-09-216B

Activity Title: acquisition

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

DR2-09-216

Projected Start Date:

06/22/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Delphi, City of

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Delphi, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Delphi, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Land purchase on which a pump station will be constructed.

Location Description:

Underhill property on Wabash & Erie Canal in Delphi, IN

Activity Progress Narrative:

Parties aare updating acquisition agreements to bring them current.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-073A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-073 New Albany, City of

Projected Start Date: Projected End Date:

01/11/2010 07/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A New Albany, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$78,000.00
Total Budget	\$0.00	\$78,000.00
Total Obligated	\$0.00	\$78,000.00
Total Funds Drawdown	\$0.00	\$78,000.00
Program Funds Drawdown	\$0.00	\$78,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,000.00
New Albany, City of	\$0.00	\$78,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of an economic development project to create jobs.

Location Description:

311 Hauss Square New Albany, Indiana 47150

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-073B

Activity Title: Job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-073

Projected Start Date:

01/11/2010

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

New Albany, City of

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

New Albany, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,922,000.00
Total Budget	\$0.00	\$2,922,000.00
Total Obligated	\$0.00	\$2,922,000.00
Total Funds Drawdown	\$0.00	\$2,922,000.00
Program Funds Drawdown	\$0.00	\$2,922,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,922,000.00
New Albany, City of	\$0.00	\$2,922,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Kemper Foods will add an additional production line to the current facility and create 150 new jobs.

Location Description:

Kemper Foods International 525 Park East Boulevard, Suite 3 New Albany, Indiana

Activity Progress Narrative:

Hiring for the new partnership with McCain Foods USA has begun. The City of Albany was approved for a time extension modification through July 31, 2013. The modified grant agreement has been fully executed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 0/1



	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Permanent Jobs Created	0	0	0	0/0	0/77	0/150	
	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/M	od%
# of Persons	0	35	35	0/0	35/77	35/150 10	00.00

Cumulative Actual Total / Expected

This Report Period

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-084A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-084 Indianapolis, City of

Projected Start Date: Projected End Date:

03/18/2010 10/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Indianapolis, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$60,500.00
Total Budget	\$0.00	\$60,500.00
Total Obligated	\$0.00	\$60,500.00
Total Funds Drawdown	\$0.00	\$20,000.00
Program Funds Drawdown	\$0.00	\$20,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,000.00
Indianapolis, City of	\$0.00	\$20,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of of a CDBG economic development project.

Location Description:

200 East Washington Street Indianapolis, IN 46204

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-084B

Activity Title: job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-084

Projected Start Date:

03/18/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Indianapolis, City of

Projected End Date:

10/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Indianapolis, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,939,500.00
Total Budget	\$0.00	\$2,939,500.00
Total Obligated	\$0.00	\$2,939,500.00
Total Funds Drawdown	\$0.00	\$2,600,000.00
Program Funds Drawdown	\$0.00	\$2,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$339,500.00)	\$2,600,000.00
Indianapolis, City of	(\$339,500.00)	\$2,600,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Indianapolis will use grant funds to assist EnerDel, a local manufacturer of lithium-ion batteries, purchase capital equipment which will result in the creation of 150 new full-time positions. EnerDel will purchase a binder dissolver machine, material handling processor, continuous batch oven, and a coil storage unit. The addition of this equipment is essential for the mass production of lithium-ion batteries.

Location Description:

EnerDel Inc 8740 Hague Road, Bldg. 7 Indianapolis, IN 46256

Activity Progress Narrative:

The grant was modified during the 2nd quarter 2012 and the amount reduced from 3,000,000 to 2,660,500 due to the decreased number of jobs to be created from 150 to 116. The Grant period was also extended to October 31, 2015. EnerDel increased the number of jobs to 72 total.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 1 2/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	21	72	0/0	21/77	72/150	29.17

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-087A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-09-087 Gibson County

Projected Start Date: Projected End Date:

04/26/2010 11/30/2011

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Gibson County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$12,500.00
Total Budget	\$0.00	\$12,500.00
Total Obligated	\$0.00	\$12,500.00
Total Funds Drawdown	\$0.00	\$12,500.00
Program Funds Drawdown	\$0.00	\$12,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,500.00
Gibson County	\$0.00	\$12,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration for the disaster recovery economic development grant

Location Description:

225 North Hart Princeton, IN 47670

Activity Progress Narrative:

Activity complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-087B
Activity Title: Job Creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-087

Projected Start Date:

04/26/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Gibson County

Projected End Date:

11/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Gibson County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$438,680.07
Total Budget	(\$48,819.93)	\$438,680.07
Total Obligated	(\$48,819.93)	\$438,680.07
Total Funds Drawdown	\$0.00	\$438,680.07
Program Funds Drawdown	\$0.00	\$438,680.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$438,680.07
Gibson County	\$0.00	\$438,680.07
Match Contributed	\$0.00	\$0.00

Activity Description:

Purchase a Konal 24 Automated tool polyurethane molding line in order to perform the manufactoring of the foam padding.

Location Description:

225 North Hart Street Princeton, IN 47670

Activity Progress Narrative:

Job creation activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 1 1/1



	This Report Period			Cumulative Act	Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	50	65	0/0	50/26	65/50	76.92

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



DR2-ED-09-122A **Grantee Activity Number:**

Local Administration Activity Title:

Activitiy Category: Activity Status:

Administration **Under Way Project Number: Project Title:**

DR2-09-122 Mitchell, City of

Projected Start Date: Projected End Date:

08/05/2010 02/28/2012

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

N/A Mitchell, City of

Jul 1 thru Sep 30, 2012 **Total Projected Budget from All Sources** \$3,000.00 N/A **Total Budget** \$0.00 \$3,000.00 **Total Obligated** \$0.00 \$3,000.00

Total Funds Drawdown \$1,125.00 \$2,250.00 **Program Funds Drawdown** \$1,125.00 \$2,250.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00

Total Funds Expended \$1,125.00 \$2,250.00

\$1,125.00

Match Contributed \$0.00 \$0.00

Activity Description:

Mitchell, City of

Local Admin

()

Overall

Location Description:

407 South Street

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



To Date

\$2,250.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-122B

Activity Title: Economic Development

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-122

Projected Start Date:

08/05/2010

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Mitchell, City of

Projected End Date:

02/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Mitchell, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$147,000.00
Total Budget	\$0.00	\$147,000.00
Total Obligated	\$0.00	\$147,000.00
Total Funds Drawdown	\$21,119.80	\$64,120.84
Program Funds Drawdown	\$21,119.80	\$64,120.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,119.80	\$64,120.84
Mitchell, City of	\$21,119.80	\$64,120.84
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Mitchell will use grant funds to assist Mitchell Industries to purchase a tubular twelve wire strander. The will allow the company to expand their product line and create 14 jobs of which at least 8 will be held by LMI persons. Assisting this company will contribute to the long-term economic recovery of the disaster affected community.

Location Description:

407 south street

Activity Progress Narrative:

Mitchell Industries Inc. is waiting for refurbished equipment which are required to complete renovations and upgrades needed for the strander. There has been a delay because equipment manufacturing is no longer in America. The December 31, 2012 grant end is believed to be sufficent time for equipment refurbishment.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	5	9	0/0	5/8	9/14	55.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-128A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-128 Columbia City

Projected Start Date: Projected End Date:

08/18/2010 03/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Columbia City

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$3,125.00 N/A **Total Budget** \$0.00 \$3,125.00 **Total Obligated** \$0.00 \$3,125.00 **Total Funds Drawdown** \$0.00 \$3,125.00 **Program Funds Drawdown** \$0.00 \$3,125.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$3,125.00 \$0.00 \$3,125.00 Columbia City \$0.00 **Match Contributed** \$0.00

Activity Description:

N/A

local administration of an economic development project

Location Description:

112 South Chauncey Street Columbia City, Indiana

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-128B

Activity Title: job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-128

Projected Start Date:

08/18/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Columbia City

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Columbia City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$121,875.00
Total Budget	\$0.00	\$121,875.00
Total Obligated	\$0.00	\$121,875.00
Total Funds Drawdown	\$0.00	\$121,875.00
Program Funds Drawdown	\$0.00	\$121,875.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$121,875.00
Columbia City	\$0.00	\$121,875.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will use grant funds to assist the Novae Corporation to purchase equipment. Equipment to be purchased includes; CNC laser, 175 ton press brake, CNC Mill, CNC lathe, a 4&rsquo roll form, 12&rdquo automatic saw, power downfeed drill, two 300 amp mig welders and a telephone system. The new equipment will allow the company to create ten new jobs of which six will be made available to low-to-moderate income persons.

Location Description:

Novae Corporation One Novae Parkway Markle, Indiana 46770

Activity Progress Narrative:

All funds have been expended, all equipment purchased and all jobs created. This grant is currently in monitoring and ready for close-out.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 1 2/1



	This Report Period			Cumulative Actual Total / Expected			ļ
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	7	10	0/0	9/6	13/10	69.23

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-130A Activity Title: administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-130 Greene County

Projected Start Date: Projected End Date:

10/13/2010 05/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Greene County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000.00
Total Budget	\$0.00	\$2,000.00
Total Obligated	\$0.00	\$2,000.00
Total Funds Drawdown	\$0.00	\$2,000.00
Program Funds Drawdown	\$0.00	\$2,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000.00
Greene County	\$0.00	\$2,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of an economic development project

Location Description:

Southern Indiana Development Commission 405 JFK Ave., PO Box 442 Loogootee, IN 47553

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-130B

Activity Title: special economic development

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-130

Projected Start Date:

10/13/2010

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Greene County

Projected End Date:

05/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Greene County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$78,000.00
Total Budget	\$0.00	\$78,000.00
Total Obligated	\$0.00	\$78,000.00
Total Funds Drawdown	\$0.00	\$78,000.00
Program Funds Drawdown	\$0.00	\$78,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,000.00
Greene County	\$0.00	\$78,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Greene County applied on behalf of Ranger Enterprises, a for profit entity, for funds to purchase a CNC machine and brake press. The addition of the equipment will allow the company to create eight new full-time jobs of which 5 will be held by low-to-moderate income persons.

Location Description:

Ranger Enterprises RR 1 Box 651 Springville, IN 47462

Activity Progress Narrative:

The project is complete on purchase of equipment and the job creation goal was accomplished. They have met and exceeded the gola of 5 out of 8 required employed. 7 were low/mod.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



		inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Persons	0	7	8	0/0	7/5	8/8	87.50

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-197A

Activity Title: job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-197

Projected Start Date:

12/28/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Whitley County

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Whitley County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$250,000.00
Program Funds Drawdown	\$0.00	\$250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Whitley County	\$0.00	\$250,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The County will use grant funds to assist Triad Metals, International purchase equipment and expand its operations into the Columbia City area. The expansion will create 15 full-time jobs during the grant period with the possibility of creating 35-40 jobs within five years. The project will contribute to the overall economic recovery of this disaster affected area.

Location Description:

Triad Metals, International, Columbia City area, Whitley County, Indiana

Activity Progress Narrative:

The project has met beneficiary goals and is in the process fo close-out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent John Created	0	0	0	0/0	0/8	0/15	0



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-200A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-200 Columbus City of

Projected Start Date: Projected End Date:

01/12/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A City of Columbus

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$18,000.00
Total Budget	\$0.00	\$18,000.00
Total Obligated	\$0.00	\$18,000.00
Total Funds Drawdown	\$0.00	\$9,500.00
Program Funds Drawdown	\$0.00	\$9,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,500.00
City of Columbus	\$0.00	\$9,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a special economic development project to create jobs

Location Description:

Administrative Resources association 748 Franklin Street Columbus, IN 47201

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-200B

Activity Title: job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-200

Projected Start Date:

01/12/2011

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Columbus City of

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Columbus

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$582,000.00
Total Budget	\$0.00	\$582,000.00
Total Obligated	\$0.00	\$582,000.00
Total Funds Drawdown	\$0.00	\$61,849.50
Program Funds Drawdown	\$0.00	\$61,849.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$61,849.50
City of Columbus	\$0.00	\$61,849.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The grantee will use the grant funds to help NuSun with the purchase of specialized equipment for the semi-automated "photovoltaic" (PV) assembly line. This equipment will allow the company to manufacture nano-coated crystalline silicon photovoltaic solar panes for use in the US and international markets. The acquisition of this equipment will allow for the start up of a new manufacturing opportunity in an underutilized commercial building. The end product will be solar panels or modules to sell to energy companies for installation. This project will create 80 new jobs of which 41 will be held by LMI persons and contribute to the recovery of this disaster affected community.

Location Description:

NuSun, Inc. 7440 S. International Drive Columbus, IN

Activity Progress Narrative:

NuSun Inc. is proceeding more slowly than anticipated because of other company obstacles such as building construction and expansion. Currently NuSun has been assembling solar modules since February 2012 and all key positions have been filled. All funds are expected to be expended by December 31, 2012 and job creation completed July 31, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Persons	0	12	15	0/0	12/41	15/80	80.00

Cumulative Actual Total / Expected

This Report Period

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-207A

Activity Title: Local Administration

Activity Category: Activity Status:

Administration Under Way

Project Number:Project Title:DR2-09-207Portland, City of

Projected Start Date: Projected End Date:

03/07/2011 09/30/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Portland, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000.00
Total Budget	\$0.00	\$1,000.00
Total Obligated	\$0.00	\$1,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Portland, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of an economic development project to create jobs

Location Description:

Beumer Consulting 103 South Main Street Farmland, IN 47340

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-207B

Activity Title: job creation

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-207

Projected Start Date:

03/07/2011

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Portland, City of

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Portland, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$99,000.00
Total Budget	\$0.00	\$99,000.00
Total Obligated	\$0.00	\$99,000.00
Total Funds Drawdown	\$0.00	\$96,500.00
Program Funds Drawdown	\$0.00	\$96,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$96,500.00
Portland, City of	\$0.00	\$96,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Portland like many small towns has experienced job losses with the closing of two manufacturers over the last few years. The City will use grant funds to assist a for profit company to expand and create 20 new jobs in their community. Eleven of the jobs will be filled with LMI persons. The company will purchase and overhead crane to be used in the aluminum casting manufacturing. Job creation is important to the overall recovery of Portland.

Location Description:

Fort Recovery Industries Portland IN

Activity Progress Narrative:

The investment and installation of Bridge Crane was completed July 2010, which completed the purchase of equipment related to the OCRA grant. As of the end of September there are 14 new full-time employee working at the Portland site.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



	1	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Persons	0	6	14	0/0	6/11	14/20	42.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-211A

Activity Title: Local Administration

Activity Category: Activity Status:

Administration Planned

Project Number: Project Title:
DR2-09-211 Whitley County

Projected Start Date: Projected End Date:

04/08/2011 10/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Whitley County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,875.00
Total Budget	\$0.00	\$7,875.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Whitley County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of an economic development project

Location Description:

Beumer Consulting PO Box 219 Farmland, IN 47340

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-211B

Activity Title: Job Creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-211

Projected Start Date:

04/08/2011

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Planned

Project Title:

Whitley County

Projected End Date:

10/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Whitley County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$187,125.00
Total Budget	\$0.00	\$187,125.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Whitley County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Fort Wayne Metals Research Products Corporation is a leading manufacturer of high-quality precision wire, strands and cables, and component assemblies for medical devices. Whitley County will use grant funds to assist the company to purchase furnaces, saws and water-jet cutters and test equipment as they expand their business to Whitley County. Fort Wayne Metals will create 30 jobs of which a minimum will be taken by low-to-moderate income persons.

Location Description:

Fort Wayne Metals Research Products Corporation Whitley County Indiana

Activity Progress Narrative:

Fort Wayne Metals is progressing in efforts to open a plant in Whitley County. The equipment that the grant is funding has been ordered. Hiring has begun and currently 12 new employees are working on site.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Persons	0	4	12	0/0	4/16	12/30	33.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-218A Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-218 Evansville

Projected Start Date: Projected End Date:

08/31/2011 03/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Evansville, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$8,000.00 N/A **Total Budget** \$0.00 \$8,000.00 **Total Obligated** \$0.00 \$8,000.00 **Total Funds Drawdown** \$0.00 \$8,000.00 **Program Funds Drawdown** \$0.00 \$8,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$8,000.00 \$0.00 \$8,000.00 Evansville, City of \$0.00 **Match Contributed** \$0.00

Activity Description:

Local administration of a CDBG Disaster Recovery project

Location Description:

One N.W. Martin Luther King Blvd., Room 302 Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-ED-09-218B

Activity Title: Job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

DR2-09-218

Projected Start Date:

08/31/2011

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Evansville

Projected End Date:

03/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Evansville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$200,000.00
Program Funds Drawdown	\$0.00	\$200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,000.00
Evansville, City of	\$0.00	\$200,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Evansville will use grant funds to assist GBT (Global Trade Technology) to purchase equipment, retain one job and create 37. Grant funds will be used to purchase a 15&rsquo crane. The company is investing over \$3,000,000 in setting up production.

Location Description:

5401 N. Hwy. 41 Evansville, IN 47711

Activity Progress Narrative:

To date there are a total of 20 employees, 1 retained, and 15 of the employees low-to-moderate income. All grant money has been dispersed. GBT continues to work to meet their job creation goal.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Persons 0 15 20 0/0 15/20 20/38 75.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-FF-09-210A

Activity Title: grant administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-210 Speedway

Projected Start Date: Projected End Date:

03/30/2011 10/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Speedway, Town of

Overall Jul 1 thru Sep 30, 2012 To Date

 Total Projected Budget from All Sources
 N/A
 \$145,000.00

 Total Budget
 \$0.00
 \$145,000.00

 Total Obligated
 \$0.00
 \$145,000.00

Total Funds Drawdown \$75,000.00 \$120,000.00

Program Funds Drawdown\$75,000.00\$120,000.00Program Income Drawdown\$0.00\$0.00

Program Income Received \$0.00 \$0.00

 Total Funds Expended
 \$75,000.00
 \$120,000.00

 Speedway, Town of
 \$75,000.00
 \$120,000.00

Match Contributed \$0.00

Activity Description:

local administration of a storm sewer project

Location Description:

Kenna Consulting and Management Group 6321 S.East Street Indianapolis, 46227

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-FF-09-210B

Activity Title: storm sewers

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-210 Speedway

Projected Start Date: Projected End Date:

03/30/2011 10/31/2013

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Low/Mod Speedway, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$5,555,000.00 N/A **Total Budget** \$0.00 \$5,555,000.00 **Total Obligated** \$0.00 \$5,555,000.00 **Total Funds Drawdown** \$731,807.00 \$4,913,256.45 **Program Funds Drawdown** \$731,807.00 \$4,913,256.45 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$731,807.00 \$4,913,256.45 Speedway, Town of \$731,807.00 \$4,913,256.45

Match Contributed \$0.00 \$0.00

Activity Description:

The project is the separation of a combined sewer which is needed because approximately 50 to 60 times a year the sewers are overwhelmed by incoming rainwater or melting snow that results in flooding in homes and businesses in the area. The Town is under an Agreed Order with the Indiana Department of Environmental Management and must correct the water quality issues by 2012. The Town of Speedway will use grant funds to install approximately 22,000 feet of storm sewer and new inlets and manholes. This will eliminate flooding in homes and businesses and contribute to the economic recovery of the disaster affected area.

Location Description:

Central downtown area between 10th Street and 16th Street and along the east and west sides of Main Street

Activity Progress Narrative:

The pre-construction conference was held June 23, 2011 and construction began July 2011. The project is 90% complete and no delays are anticipated at this time.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

Activity funds eligible for DREF (Ike 0 0/3610750



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-FF-09-221A

Activity Title: Local Administration

Activity Category: Activity Status:

Administration Planned

Project Number: Project Title:
DR2-09-221 Indianapolis

Projected Start Date: Projected End Date:

12/13/2011 07/31/2014

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Indianapolis, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$124,000.00 N/A **Total Budget** \$0.00 \$124,000.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 \$0.00 Indianapolis, City of

\$0.00

Activity Description:

Match Contributed

Local administration of a storm drainage/streets project.

Location Description:

2501 City-County Bldg. 200 E. Washington Street Indianapolis, IN 46204

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-FF-09-221B

Activity Title: Storm drains/streets

Activitiy Category:

Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR2-09-221

Projected Start Date:

National Objective:

12/13/2011

Benefit Type:

Area ()

Low/Mod

Projected End Date:

07/31/2014

Planned

Project Title:

Indianapolis

Completed Activity Actual End Date:

Responsible Organization:

Indianapolis, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$4,997,000.00 N/A **Total Budget** \$0.00 \$4,997,000.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 Indianapolis, City of \$0.00 \$0.00

Activity Description:

Match Contributed

The City of Indianapolis will use grant funds to install a storm drainage system in a residential neighborhood that currently has none. Significant drainage problems in the project area include flooded basements and crawl spaces, standing water in yards, streets, parking areas and ditches. Hybrid ditches using swales and perforated pipe to guide the water into the ground and will include approximately 27,506 linear feet of pipe.

\$0.00

Location Description:

21st Street to the North, Tibbs Ave. to the east, 16th Street to the south and Luett Ave. to the west in the City of Indianapolis, IN Census tract 3407/Block groups 2 and 4

Activity Progress Narrative:

Construction began 7/31/2012 and is ongoing. No delays are anticipated due to the completion date extension. The project budget was modified and approved September 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-137A Administration **Activity Title:**

Activitiy Category: Activity Status:

Administration **Under Way Project Number: Project Title:** DR2-SP-09-137 Alexandria

Projected End Date: Projected Start Date:

10/01/2010 04/30/2013

Completed Activity Actual End Date: Benefit Type:

() **National Objective: Responsible Organization:**

N/A Alexandria, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$0.00 N/A **Total Budget** \$0.00 \$0.00 **Total Obligated** \$0.00 \$16,000.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 \$0.00 Alexandria, City of \$0.00

Activity Description:

Match Contributed

local administration of drinking water project

Location Description:

Madison County 16 E 9th Street, Room 100 Anderson, IN 46016

Activity Progress Narrative:

A complete quarterly report has not been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

\$0.00

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-137B

Activity Title: water system

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-137

Projected Start Date:

10/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Alexandria

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Alexandria, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$800,951.00
Total Budget	\$0.00	\$800,951.00
Total Obligated	(\$183,049.00)	\$800,951.00
Total Funds Drawdown	\$14,971.00	\$800,951.00
Program Funds Drawdown	\$14,971.00	\$800,951.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,971.00	\$800,951.00
Alexandria, City of	\$14,971.00	\$800,951.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Alexandria will construct a new water tower to increase water capacity and water pressure. A new 500,000 gallon tower is planned that is a standard base tower with six pedestals. Construction will include on-site preparation, installation of the SCADA controls, the water line, painting the exterior and lining the interior of the tower. The water tower construction will contribute greatly to the long-term economic development of the Disaster Affected area.

Location Description:

Alexandria, IN

Activity Progress Narrative:

A complete quarterly report has not been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/150



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-138A
Activity Title: water facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-138

Projected Start Date:

10/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bainbridge

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Bainbridge

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$896,371.25
Total Budget	\$0.00	\$896,371.25
Total Obligated	\$0.00	\$917,500.00
Total Funds Drawdown	\$0.00	\$896,371.25
Program Funds Drawdown	\$0.00	\$896,371.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$896,371.25
Bainbridge	\$0.00	\$896,371.25
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Bainbridge will use grant funds to make improvements to the water system. The proposed water system improvements include the following: complete rehabilitation of the interior and exterior of the existing 150,000 gallon elevated storage tank, replacement of all 380 existing meters with new radio read meters and improvements at the water treatment plant including installation of a new filter, replacement of the media in the existing filters, replacement of the high service pumps, chlorination system, electrical and SCADA systems. The water improvements project will greatly contribute to the long-term economic development of the Disaster affected area.

Location Description:

201 North Grant Avenue, Bainbridge IN

Activity Progress Narrative:

This project is now 100% complete. The Grant Administrator submitted Close Out forms 1 & 2 in September 2012. The town has also received a Grant Settlement Letter stating approval of Close Out forms 1 & 2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-139A
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-139

Projected Start Date:

10/03/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Berne, City of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Berne, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$953,081.16
Total Budget	(\$6,918.84)	\$953,081.16
Total Obligated	\$0.00	\$953,081.16
Total Funds Drawdown	\$0.00	\$953,081.16
Program Funds Drawdown	\$0.00	\$953,081.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$953,081.16
Berne, City of	\$0.00	\$953,081.16
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Berne will use grant funds to make sanitary and storm water sewer system improvements through the construction of newer sewer lines and the addition of new sewer lining, in order to replace the existing combined sewer in the two designated areas. The grant funding will also be used to rehabilitate an existing lift station by lining the walls with hydrogen sulfite resistant epoxy coating, as well as adding the necessary electrical couplings so that the station an operate on the city&rsquos portable generator in emergency situations. The improvements made to the sanitary and storm water sewer system are crucial to the long-term econimic recovery of the Disaster Affected Area.

Location Description:

Buckeye Street and Columbia, Berne, IN Franklin Street and Hendricks Street, Berne, IN US 27 and Jerome

Activity Progress Narrative:

Project is complete; monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-140A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-SP-09-140 Bicknell, City of

Projected Start Date: Projected End Date:

10/06/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Bicknell, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$33,000.00
Total Budget	\$0.00	\$33,000.00
Total Obligated	\$0.00	\$33,000.00
Total Funds Drawdown	\$0.00	\$33,000.00
Program Funds Drawdown	\$0.00	\$33,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,000.00
Bicknell, City of	\$0.00	\$33,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a water utility system improvement project

Location Description:

Southern Indiana Development Commission PO Box 442 Loogootee, IN 47553

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-140B

Activity Title: water system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-140

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bicknell, City of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Bicknell, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$965,396.11
Total Budget	\$0.00	\$965,396.11
Total Obligated	\$0.00	\$967,000.00
Total Funds Drawdown	\$0.00	\$965,396.11
Program Funds Drawdown	\$0.00	\$965,396.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$965,396.11
Bicknell, City of	\$0.00	\$965,396.11
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will use grant funds to make improvements to the drinking water system. The main 10&rdquo supply line will be replaced as it has deteriorated and has been repaired numerous times. At the conclusion of the project a total of 13,600 LF of new line will be installed. The drinking water system improvements are crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

John Street, Murlin Street, Second St., Cleveland St., alley between 2nd and 3rd, and along SR 67 in Bicknell Indiana.

Activity Progress Narrative:

Water Facilities project complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/13600



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-141A

Activity Title: Local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-SP-09-141 Bourbon

Projected Start Date: Projected End Date:

10/12/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A Bourbon, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Budget	\$0.00	\$24,000.00
Total Obligated	\$0.00	\$24,000.00
Total Funds Drawdown	\$0.00	\$24,000.00
Program Funds Drawdown	\$0.00	\$24,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,000.00
Bourbon, Town of	\$0.00	\$24,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a wasterwater improvement project

Location Description:

Priority Project Resources, Inc. 531 Sycamore Trace Greensburg, IN 47240

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-141B

Activity Title: wastewater system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-141

Projected Start Date:

10/12/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bourbon

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Bourbon, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$776,000.00
Total Budget	\$0.00	\$776,000.00
Total Obligated	\$0.00	\$776,000.00
Total Funds Drawdown	\$0.00	\$776,000.00
Program Funds Drawdown	\$0.00	\$776,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$776,000.00
Bourbon, Town of	\$0.00	\$776,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The town will use grant funds to make improvements to the wastewater treatment system. During wet weather events the Ecker Avenue station, which collects 100% of the town&rsquos wastewater, does not work properly. The pump station will be entirely replaced at the current site. This will allow the community to meet IDEM requirements. These wastewater treatment system improvements are crucial to the long-term economic recovery of the disaster-affected area.

Location Description:

Bourbon, Marshall County, Indiana at the southern point of the community at Ecker Avenue lift station

Activity Progress Narrative:

This project is completed and is in Phase 1 Closeout.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-142A

Activity Title: Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-SP-09-142 Brookston

Projected Start Date: Projected End Date:

10/06/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Brookston, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$25,500.00
Total Budget	\$0.00	\$25,500.00
Total Obligated	\$0.00	\$25,500.00
Total Funds Drawdown	\$0.00	\$25,500.00
Program Funds Drawdown	\$0.00	\$25,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$25,500.00
Brookston, Town of	\$0.00	\$25,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

VLP Grant Admins Lagoda, IN

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-142B
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-142

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Brookston

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Brookston, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$730,780.33
Total Budget	(\$18,719.67)	\$730,780.33
Total Obligated	(\$18,719.67)	\$730,780.33
Total Funds Drawdown	\$0.00	\$730,780.33
Program Funds Drawdown	\$0.00	\$730,780.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$730,780.33
Brookston, Town of	\$0.00	\$730,780.33
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Brookston will use the grant funds to make infrastructure improvements to the town&rsquos sanitary sewer collections system through a sewer relining project. The plan includes slip-lining and relining existing sanitary lines, conducting point repairs of existing lines, rehabilitating manholes and conducting an assessment of existing lateral connection lines. These sanitary sewer collections system improvements are crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

Brookston, IN Ripley Street area

Activity Progress Narrative:

Sewer project is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-143A

Activity Title: local administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-SP-09-143 Camden

Projected Start Date: Projected End Date:

10/08/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Camden, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$24,825.00
Total Budget	\$0.00	\$24,825.00
Total Obligated	\$0.00	\$24,825.00
Total Funds Drawdown	\$0.00	\$24,825.00
Program Funds Drawdown	\$0.00	\$24,825.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,825.00
Camden, Town of	\$0.00	\$24,825.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a water system rehabilitation project.

Location Description:

VLP Grant Administration PO Box 308 Ladoga, Indiana 47954-0308

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-143B

Activity Title: water system rehabilitation

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-143

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Camden

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Camden, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$712,965.00
Total Budget	(\$85.00)	\$712,965.00
Total Obligated	(\$85.00)	\$712,965.00
Total Funds Drawdown	\$0.00	\$712,965.00
Program Funds Drawdown	\$0.00	\$712,965.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$712,965.00
Camden, Town of	\$0.00	\$712,965.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Most of the Town&rsquos water system has undergone major upgrades but the water mains have not. Breaks in the mains are becoming frequent and the majority of the water mains are 2&rdquo and 4&rdquo mains made of cast iron. These mains are not capable of handling the volume or pressure needed to handle the town&rsquos water needs and will be replaced. The Town will also replace six inoperable fire hydrants that are so aged that parts can no longer be found. These water system improvements are crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

various locations throughout the town of Camden Indiana

Activity Progress Narrative:

Water project is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 1 1/1

of Linear feet of Public Improvement 8778 8778/8778



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-144A

Activity Title: Sewer and Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-144

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Center Point

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Center Point, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$716,027.75
Total Budget	\$0.00	\$716,027.75
Total Obligated	\$0.00	\$956,530.00
Total Funds Drawdown	\$246,382.86	\$716,027.75
Program Funds Drawdown	\$246,382.86	\$716,027.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$246,382.86	\$716,027.75
Center Point, Town of	\$246,382.86	\$716,027.75
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Center Point is will make improvements to both its water and wastewater systems. The proposed wastewater improvements include: replacement of the existing main lift station with a new wet well structure, chart recorder, valve vault and controls, and new higher capacity pumps to eliminate overflows; replacement of the existing flow division structure at the treatment plant; replacement of the effluent structure at the lagoons; installation of a UV disinfection structure and other improvements. Water system improvements include: replacement of the existing booster station with and above ground booster station that will house two pumps, back-up power source, radio based controls and 5,280 LF of water main replacement. These wastewater and water system improvements are crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

vaious locations throughout Center Point

Activity Progress Narrative:

This project is currently 100% complete. Two timeline extension requests were granted in 2012. The Grant Administrator is completing Close Out Forms 1 & 2 and will be submitting those October 12, 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2
# of Linear feet of Public Improvement	0	0/5280

204



# of Linear miles of Public	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-145A

Activity Title: Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-SP-09-145 Chalmers

Projected Start Date: Projected End Date:

10/08/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

National Objective:

N/A Chalmers, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$30,900.00 N/A **Total Budget** \$0.00 \$30,900.00 **Total Obligated** \$0.00 \$30,900.00 **Total Funds Drawdown** \$0.00 \$30,900.00 **Program Funds Drawdown** \$0.00 \$30,900.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$2,500.00 \$30,900.00 Chalmers, Town of \$2,500.00 \$30,900.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Admin

Location Description:

RP Murphy and Assoc 1501 N Binkley Rd Larwill

Activity Progress Narrative:

Quarterly report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-145B
Activity Title: Water Faclities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-145

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Chalmers

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Chalmers, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$899,100.00
Total Budget	\$0.00	\$899,100.00
Total Obligated	(\$900.00)	\$899,100.00
Total Funds Drawdown	\$0.00	\$899,100.00
Program Funds Drawdown	\$0.00	\$899,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$899,100.00
Chalmers, Town of	\$0.00	\$899,100.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Chalmers will make multiple improvements to their water system to enhance the quality and volume of water available to residents. These improvements include: the replacement of high-service and well pumps; the rehabilitation well screens; the installation of a new concrete basin with an aerator and blower motor; new chemical additions; a filter plant enlargement; and water line work. These water system improvements are crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

Chalmers WTP

Activity Progress Narrative:

Quarterly report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-146A

Activity Title: Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-SP-09-146 Clark County Commissioners

Projected Start Date: Projected End Date:

10/07/2010 04/30/2012

10/01/2010

Benefit Type: Completed Activity Actual End Date:

National Objective:

()

N/A Clark County Commissioners

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$25,490.00 N/A **Total Budget** \$0.00 \$25,490.00 **Total Obligated** \$0.00 \$25,490.00 **Total Funds Drawdown** \$11,245.00 \$25,490.00 **Program Funds Drawdown** \$11,245.00 \$25,490.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$11,245.00 \$25,490.00 \$25,490.00 Clark County Commissioners \$11,245.00

\$0.00

Responsible Organization:

Activity Description:

Match Contributed

Admin

Location Description:

River Hills Econimic Development District and Regional Planning Commission 300 Spring Street, Suite 2A Jeffersonville, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-146B
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-146

Projected Start Date:

10/07/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Clark County Commissioners

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Clark County Commissioners

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$859,510.00
Total Budget	\$0.00	\$859,510.00
Total Obligated	\$0.00	\$859,510.00
Total Funds Drawdown	\$58,191.38	\$859,510.00
Program Funds Drawdown	\$58,191.38	\$859,510.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$58,191.38	\$859,510.00
Clark County Commissioners	\$58,191.38	\$859,510.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The unincorporated area of Underwood is very rural and relies heavily on septic systems for sanitation. Many of these systems are failing and the County will use grant funds to extend sewer system service to the area. The proposed project includes the installation of a gravity sanitary sewer system. The system will consist of sanitary sewer lines flowing to a main collection pump station that will pump the waste to a wastewater collection system. A total of approximately 7,280 LF of force main will be installed as a result of this project. The construction of a gravity sanitary sewer system is crucial to the long-term economic recovery of the Disaster Affected Area.

Location Description:

Underwood Clark County, IN

Activity Progress Narrative:

Financial Close-out for this project has been completed by OCRA. Close-out monitoring scheduled October 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/7280



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-148A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-SP-09-148 Crawford County

Projected Start Date: Projected End Date:

10/01/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Crawford County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$30,500.00 N/A **Total Budget** \$0.00 \$30,500.00 **Total Obligated** \$0.00 \$30,500.00 **Total Funds Drawdown** \$11,500.00 \$30,500.00 **Program Funds Drawdown** \$11,500.00 \$30,500.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$11,500.00 \$30,500.00

Crawford County \$11,500.00 \$30,500.00

Match Contributed \$0.00 \$0.00

Activity Description:

local administration of a drinking water improvement project.

Location Description:

Indiana 15 Regional Planning Commission 221 E. First Street Ferdinand, IN 47532

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-148B

Activity Title: drinking water system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-148

Projected Start Date:

10/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Crawford County

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Crawford County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$747,633.24
Total Budget	\$0.00	\$747,633.24
Total Obligated	\$0.00	\$858,000.00
Total Funds Drawdown	\$75,064.40	\$747,633.24
Program Funds Drawdown	\$75,064.40	\$747,633.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$75,064.40	\$747,633.24
Crawford County	\$75,064.40	\$747,633.24
Match Contributed	\$0.00	\$0.00

Activity Description:

Crawford County will use grant funds to make improvements to the drinking water system that serves the communities of Eckerty and the Town of English. Proposed improvements include the installation of a new 4&rdquo main, remove and dispose of an existing 15,000 gallon standpipe, replace the main in the slide areas with new restrained joint water main and installation of a new meter pit connection to the Town of English. These drinking water system improvements are crucial to the long-term economic recovery of the Disaster-Affected Area.

Location Description:

Crawford County Indiana Golden Hollow Road, the communities of Eckerty and English, along SR64

Activity Progress Narrative:

Project is complete and has entered close-out. Monitoring was held September 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/12000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-148C

Activity Title: Acquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

DR2-SP-09-148 Crawford County

Projected Start Date: Projected End Date:

10/25/2010 04/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Crawford County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$0.00 **Total Budget** \$0.00 \$0.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 **Crawford County** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

easments

Area ()

Location Description:

Crawford County

Activity Progress Narrative:

Project is complete and has entered close out.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0



This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 0/0

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Created
 0
 0
 0
 0/0
 0/0
 0/0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0
 0

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-149A

Activity Title: Wastewater improvement project

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-149

Projected Start Date:

10/12/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Culver, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Culver, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$994,000.00
Total Budget	\$0.00	\$994,000.00
Total Obligated	\$0.00	\$994,000.00
Total Funds Drawdown	\$0.00	\$994,000.00
Program Funds Drawdown	\$0.00	\$994,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$994,000.00
Culver, Town of	\$0.00	\$994,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town&rsquos wastewater treatment system is aging and deteriorating and it has been cited by IDEM for violations related to their overflow by-passing and residents are experiencing back ups. To alleviate the problems the Town will utilize funds to complete the following elements: slip line/replace 1,560 LF of sewer line; replace the entire headworks system at the treatment plant; rehabilitate the aerator unit; install a new treatment cleaning system, equalization tank and sludge drying system. These sewer system improvements are crucial to the economic recovery of the Disaster Affected Area.

Location Description:

Lake Shore Drive, Plymouth Street, Vandalia Street and at the wastewater treatment plant in Culver, Indiana

Activity Progress Narrative:

The project is completed and is in Phase 1 Closeout.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/1560



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-150A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-SP-09-150 English, Town of

Projected Start Date: Projected End Date:

10/01/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A English, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$26,000.00 N/A **Total Budget** \$0.00 \$26,000.00 **Total Obligated** \$0.00 \$26,000.00 **Total Funds Drawdown** \$0.00 \$26,000.00 **Program Funds Drawdown** \$0.00 \$26,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$26,000.00 \$0.00 \$26,000.00 English, Town of **Match Contributed** \$0.00 \$0.00

Activity Description:

local administration of a drinking water project

Location Description:

IN 15 Regional Planning commission 221 E. First St. Ferdinand, IN 47532

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-150B

Activity Title: drinking water system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-150

Projected Start Date:

10/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

English, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

English, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$742,959.77
Total Budget	\$0.00	\$742,959.77
Total Obligated	(\$1,540.23)	\$742,959.77
Total Funds Drawdown	\$0.00	\$742,959.77
Program Funds Drawdown	\$0.00	\$742,959.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$742,959.77
English, Town of	\$0.00	\$742,959.77
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of English will use the grant funds to make improvements to the water system. The project entails installing a new water monitoring control system, replacing individual service meters and meter pits, making improvements to the existing booster station, and installing a new fire booster station. This water system improvements water system is crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

locations within the Town of English Indiana

Activity Progress Narrative:

Project is complete and has entered close-out. Monitoring was held September 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-151A
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-151

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Fowler

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Fowler, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$925,770.00
Total Budget	\$0.00	\$925,770.00
Total Obligated	\$0.00	\$925,770.00
Total Funds Drawdown	\$0.00	\$925,770.00
Program Funds Drawdown	\$0.00	\$925,770.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$925,770.00
Fowler, Town of	\$0.00	\$925,770.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Fowler wastewater project proposes to make critical improvements to the town&rsquos wastewater system. The project includes the following improvements: sludge drying bed rehabilitation, interceptor sewer lining, oxidation ditch effluent piping upgrade, the addition of a chlorine contact tank recirculation pump station, oxidation ditch wind and heat enclosure over the oxidation ditch, and the construction of 1,250 LF of new sanitary sewer lines. These wastewater system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

Fowler, IN

Activity Progress Narrative:

Project is 100% complete. Close-out initiated.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/1250



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-152A
Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number:Project Title:DR2-SP-09-152Gosport, Town of

Projected Start Date: Projected End Date:

10/12/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Gosport, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$32,849.00
Total Budget	\$0.00	\$32,849.00
Total Obligated	\$0.00	\$32,849.00
Total Funds Drawdown	\$0.00	\$32,849.00
Program Funds Drawdown	\$0.00	\$32,849.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,849.00
Gosport, Town of	\$0.00	\$32,849.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a drinking water system improvement project

Location Description:

Kenna Consulting and Management Group 6321 S. East Street Indianapolis, IN 46227

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-152B

Activity Title: Drinking water improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-152

Projected Start Date:

10/12/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Gosport, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Gosport, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$957,687.85
Total Budget	\$0.00	\$957,687.85
Total Obligated	(\$4,443.15)	\$957,687.85
Total Funds Drawdown	\$58,461.05	\$957,687.85
Program Funds Drawdown	\$58,461.05	\$957,687.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$58,461.05	\$957,687.85
Gosport, Town of	\$58,461.05	\$957,687.85
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Gosport will use grant funds to make improvements to their drinking water system. The project includes the installation of 8,920 LF of 6&rdquo water main; installation of 18 6: valves; 12 connections of various sizes; backflow prevention; site and street restoration; and demolition of existing water mains. These drinking water system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

various locations throughout the Town of Gosport

Activity Progress Narrative:

Construction is now complete due to the previous compleition date extension.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/8920



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-153A
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-153

Projected Start Date:

10/04/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Hope

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Town of Hope

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$706,900.00
Total Budget	\$0.00	\$706,900.00
Total Obligated	\$0.00	\$706,900.00
Total Funds Drawdown	\$0.00	\$706,900.00
Program Funds Drawdown	\$0.00	\$706,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$706,900.00
Town of Hope	\$0.00	\$706,900.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The town of Hope will use grant funds to make improvements to the town&rsquos wastewater system. This project includes replacing approximately 3,180 lineal feet of existing waste water piping and adding improvements to the Waste Water Treatment Plant. The scope is to provide a reduction of inflow/filtration and improve the Waster Water Treatment Plant to meet IDEM&rsquos permitting requirements. These wastewater system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

Hope, IN

Activity Progress Narrative:

Project is complete; monitored for compliance and administratively closed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Linear feet of Public Improvement	3180	3180/3180



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-154A
Activity Title: Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-154

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Hymera

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Hymera, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$673,071.80
Total Budget	\$0.00	\$673,071.80
Total Obligated	(\$326,928.20)	\$673,071.80
Total Funds Drawdown	\$0.00	\$673,071.80
Program Funds Drawdown	\$0.00	\$673,071.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$673,071.80
Hymera, Town of	\$0.00	\$673,071.80
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Hymera&rsquos water system is approximately 70 years old and over the last few years the community has struggled with leaking mains, main breaks and inoperable meters. The proposed project will entail the replacement of approximately 8,050 LF of 6&rdquo main and about 3,850 of 4&rdquo main lines (12,000 LF total), installation of approximately 100 new meters and the replacement of 14 new hydrants. These wastewater system improvements are crucial to the economic recovery of the Disaster-Affected Area.

Location Description:

various locations throughout Hymera

Activity Progress Narrative:

The project is 100% complete and the town has submitted the Step 1 close-out form. Monitoring will also occur.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/12000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-155A
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-155

Projected Start Date:

10/03/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Jeffersonville, City of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Jeffersonville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$941,650.00
Total Budget	\$0.00	\$941,650.00
Total Obligated	\$0.00	\$941,650.00
Total Funds Drawdown	\$0.00	\$941,650.00
Program Funds Drawdown	\$0.00	\$941,650.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$941,650.00
Jeffersonville, City of	\$0.00	\$941,650.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Jeffersonville will use grant funds to alleviate combined sewer overflows within the project area. A Consent Decree was signed in 2009 with the EPA and IDEM to correct overflow discharges. The proposed project includes the installation of 5,510 LF of storm sewer pipe (in order to alleviate the combined sewer system), lateral reinstatements, catch basins and surface restoration. These sewer system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

All in Jeffersonville, Indiana Indiana Avenue, from 9th Street to 7th Street

Indiana Avenue to Michigan Street to the Alley behind Watt Street

between 7th and 8th Streets to 10TH Street

10th Street, from the Allet behind Watt Street to the area between Walnut/Wall Streets

from 10th Street to 9th Street

9th Street, from the area between Walnut/Wall Streets to Indiana Avenue

Activity Progress Narrative:

Activity is complete. Project was monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

Total



5510

5510/5510

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-156A
Activity Title: Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-156

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Kentland

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Kentland, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$602,086.85
Total Budget	\$0.00	\$602,086.85
Total Obligated	\$0.00	\$704,000.00
Total Funds Drawdown	\$0.00	\$602,086.85
Program Funds Drawdown	\$0.00	\$602,086.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$630,125.77
Kentland, Town of	\$0.00	\$630,125.77
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Kentland will use grant funds to construct a new 250,000 gallon elevated water storage tank. The new tank will increase the town&rsquos storage capacity by 100% and will allow for more economic development opportunities.

Location Description:

Kentland, IN

Activity Progress Narrative:

Construction completed. Close-out has been initiated.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Public Facilities 0 0/1

of Linear feet of Public Improvement 0 0/0



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-157A

Activity Title: Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-SP-09-157 Kingman

Projected Start Date: Projected End Date:

10/08/2010 04/20/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Kingman, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$32,500.00 N/A **Total Budget** \$0.00 \$32,500.00 **Total Obligated** \$0.00 \$32,500.00 **Total Funds Drawdown** \$0.00 \$32,500.00 **Program Funds Drawdown** \$0.00 \$32,500.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$32,500.00 Kingman, Town of \$0.00 \$32,500.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Admin

()

Location Description:

VLP Grant Administration PO Box 303 Lagoda, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-157B
Activity Title: Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-157

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Kingman

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Kingman, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$967,500.00
Total Budget	\$0.00	\$967,500.00
Total Obligated	\$0.00	\$967,500.00
Total Funds Drawdown	\$0.00	\$967,500.00
Program Funds Drawdown	\$0.00	\$967,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$967,500.00
Kingman, Town of	\$0.00	\$967,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Kingman was placed under an agreed order by IDEM because the town drinking water filter plant cannot reduce the arsenic in the water supply to acceptable levels. The Town has tried a number of alternatives and has been unsuccessful. Grant funds will be used to build a new drinking water treatment plant to treat a variety of impurities. The construction of this new drinking water treatment plant is crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

Kingman's WTP

Activity Progress Narrative:

The project is completed and has been monitored. The final close-out documents have been submitted to OCRA.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-158A

Activity Title: Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-SP-09-158 Lagro

Projected Start Date: Projected End Date:

10/04/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Lagro, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$26,000.00 N/A **Total Budget** \$0.00 \$26,000.00 **Total Obligated** \$0.00 \$26,000.00 **Total Funds Drawdown** \$0.00 \$26,000.00 **Program Funds Drawdown** \$0.00 \$26,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$26,000.00 \$0.00 \$26,000.00 Lagro, Town of

\$0.00

Activity Description:

Match Contributed

Admin

Location Description:

grant admin Tina Henderson Mendenhall and Associates 113 East Main Street, PO Box 428, Arcadia, IN

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-158B
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-158

Projected Start Date:

10/04/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Lagro

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Lagro, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$743,295.92
Total Budget	\$0.00	\$743,295.92
Total Obligated	(\$1,204.08)	\$743,295.92
Total Funds Drawdown	\$0.00	\$743,295.92
Program Funds Drawdown	\$0.00	\$743,295.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$1,204.08)	\$743,295.92
Lagro, Town of	(\$1,204.08)	\$743,295.92
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Lagro will use grant funds to make wastewater system improvements to their existing five-mile force main and to the lift station they share with the City of Wabash. The project will seek to address the chemical and health hazards presented by the existing system. Specific projects include cleaning a portion of the existing force main, replacing two lift station pumps, installing an intermediate pump station, installing additional lines, installing a chemical feed station, and installing clean-out structures. These wastewater system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

Old US 47 and Lagro's right of way street

Activity Progress Narrative:

Activity is complete. Project has been monitored for compliance and closed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Linear feet of Public Improvement	10560	10560/10560



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-159A

Activity Title: drinking water system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-159

Projected Start Date:

10/12/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Lakeville, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Lakeville, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$475,503.00
Total Budget	\$0.00	\$475,503.00
Total Obligated	\$0.00	\$494,859.00
Total Funds Drawdown	\$110,748.75	\$475,503.00
Program Funds Drawdown	\$110,748.75	\$475,503.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$110,748.75	\$475,503.00
Lakeville, Town of	\$110,748.75	\$475,503.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Lakeville will use grant funds to improve the water/drinking water systems through the construction of a new well and the installation of a filtration system. The proposed well will have a 300 GPM submersible pump and will be located in close proximity to the Town&rsquos other existing well. The filtration system designed for a maximum flow of 100 gallons per minute at 60 psi. These water system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

Lakeville, Indiana

Activity Progress Narrative:

The project is complete and all grant monies are drawn down. There is a dispute between the equipment supplier and the major contractor in which the final draw down of \$106,262.15 is being held in an escrow account. Parties are still actively working to resolve the issue.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-160A
Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-SP-09-160 Laurel

Projected Start Date: Projected End Date:

10/08/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Laurel, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$32,700.00 N/A **Total Budget** \$0.00 \$32,700.00 **Total Obligated** \$0.00 \$32,700.00 **Total Funds Drawdown** \$0.00 \$32,700.00 **Program Funds Drawdown** \$0.00 \$32,700.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$32,700.00 Laurel, Town of \$0.00 \$32,700.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Admin

()

Location Description:

Southeastern IN Regional Planning Commission Versailles, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-160B
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-160

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Laurel

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Laurel, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$958,588.10
Total Budget	\$0.00	\$958,588.10
Total Obligated	(\$911.90)	\$958,588.10
Total Funds Drawdown	\$0.00	\$958,588.10
Program Funds Drawdown	\$0.00	\$958,588.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$958,588.10
Laurel, Town of	\$0.00	\$958,588.10
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Laurel will use grant funds to complete upgrades and renovations to the wastewater treatment plant. The project includes constructing a new screening structure, a new flow spit, replacing existing coarse bubble diffuser system with a fine pore diffuser system, replacing of existing blowers with a new system, renovation and replacement of existing final clarifier, and addition of a new SCADA system. The rehabilitation and renovations to the wastewater treatment plant are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

Laurel WWTP

Activity Progress Narrative:

The project is completed and close-out has been scheduled for October 2012.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-161A

Activity Title: Local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-SP-09-161 Lynnville, Town of

Projected Start Date: Projected End Date:

10/12/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Lynnville, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$33,000.00 N/A **Total Budget** \$0.00 \$33,000.00 **Total Obligated** \$0.00 \$33,000.00 **Total Funds Drawdown** \$0.00 \$33,000.00 **Program Funds Drawdown** \$0.00 \$33,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$33,000.00 Lynnville, Town of \$0.00 \$33,000.00

\$0.00

Activity Description:

Match Contributed

National Objective:

local administration of a water project

Location Description:

Economic Development Coalition of Southwest Indiana 318 Main St., Suite 400 Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-161B
Activity Title: Water system

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-161

Projected Start Date:

10/12/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Lynnville, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Lynnville, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$967,000.00
Total Budget	\$0.00	\$967,000.00
Total Obligated	(\$233,581.71)	\$733,418.29
Total Funds Drawdown	\$53,832.60	\$733,418.29
Program Funds Drawdown	\$53,832.60	\$733,418.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$53,832.60	\$733,418.29
Lynnville, Town of	\$53,832.60	\$733,418.29
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Lynnville will use grant funds to make improvements to their drinking water system through the construction of a new, 200,000 gallon elevated water storage tank. A new booster station will also be to increase water pressure to certain portions of the designated area. The project will also consist of replacing a portion of the existing 2-inch water main with a 4-inch water main. These drinking water system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

various locations in the Town of Lynnville, Indiana

Activity Progress Narrative:

The project is complete. All grant money has been drawn and dispersed, however, there are additional funds that need to be de-obligated. The town has monitoring October 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/1500



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-163A
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-163

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Monticello

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Monticello, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$441,999.81	\$1,000,000.00
Program Funds Drawdown	\$441,999.81	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$441,999.81	\$1,000,000.00
Monticello, City of	\$441,999.81	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Monticello will use the grant funds to make improvements to their wastewater system. The project includes replacing a lift station, the addition of a new submersible tank system, a new wet well, new pump, new controls, a new valve vault, and new enclosure for the controls. It also includes the construction of a new 450,000 gallon holding tank. These wastewater system improvements are crucial to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

Monticello, IN

Activity Progress Narrative:

Project is 100% complete. Close-out will be initiated 4th quarter 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/0
# of Linear miles of Public	0	0/0
Activity funds eligible for DREF (lke	0	0/0

258



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-164A

Activity Title: Grant Administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-SP-09-164 New Richmond

Projected Start Date: Projected End Date:

10/06/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A New Richmond, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$3,000.00 N/A **Total Budget** \$0.00 \$3,000.00 **Total Obligated** \$0.00 \$3,000.00 **Total Funds Drawdown** \$0.00 \$3,000.00 **Program Funds Drawdown** \$0.00 \$3,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$3,000.00 \$0.00 \$3,000.00 New Richmond, Town of \$0.00 **Match Contributed** \$0.00

Activity Description:

admin

Location Description:

Kenna Consulting and Management Group 6321 S. East St. Indianapolis, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-164B
Activity Title: Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-164

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

New Richmond

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

New Richmond, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$952,610.00
Total Budget	\$0.00	\$952,610.00
Total Obligated	\$0.00	\$952,610.00
Total Funds Drawdown	\$0.00	\$952,610.00
Program Funds Drawdown	\$0.00	\$952,610.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$952,610.00
New Richmond, Town of	\$0.00	\$952,610.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of New Richmond will use grant funds to make improvements to their water system. The project includes the installation of 10,370 LF of new 8&rdquo water main; valves and connections; 9 new fire hydrants; demolition of existing water mains; and site work and pavement restoration. These water system improvments are necessary to the long-term economic recovery of the Distaster-Affected Area.

Location Description:

New Richmond, IN Washington and Wabash Streets Washington Streets and Harrison Streets Eastside of town

Activity Progress Narrative:

Construction is complete. Stage 2 close-out forms sent to OCRA. Awaiting final letter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/10370



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-165A

Activity Title: Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-SP-09-165 North Vernon

Projected Start Date: Projected End Date:

10/07/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A North Vernon, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$31,191.00 N/A **Total Budget** \$0.00 \$31,191.00 **Total Obligated** \$0.00 \$31,191.00 **Total Funds Drawdown** \$0.00 \$31,191.00 **Program Funds Drawdown** \$0.00 \$31,191.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$31,191.00 \$0.00 \$31,191.00 North Vernon, City of \$0.00 **Match Contributed** \$0.00

Activity Description:

Admin

Location Description:

Administrative Resources association 3200 Sycamore C, 1-A Columbus, IN

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-165B
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-165

Projected Start Date:

10/07/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

North Vernon

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

North Vernon, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$900,035.59
Total Budget	(\$8,477.41)	\$900,035.59
Total Obligated	(\$8,477.41)	\$900,035.59
Total Funds Drawdown	\$0.00	\$900,035.59
Program Funds Drawdown	\$0.00	\$900,035.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$900,035.59
North Vernon, City of	\$0.00	\$900,035.59
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of North Vernon will use grant funds to make wastewater system improvements. This project includes the replacement of an existing grit removal structure, screening equipment, and influent flow regulating device with newer devices. Additionally, the plans include the replacement of an existing manual influent sluice gate with an automatic flow regulator. These wastewater system improvements are necessary for the long-term economic recovery of the Disaster-Affected Area.

Location Description:

City of North Vernon, IN WWTP

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Linear feet of Public Improvement	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-166A

Activity Title: wastewater system upgrades

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-166

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Oldenburg, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Oldenburg, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$997,538.00
Total Budget	(\$2,462.00)	\$997,538.00
Total Obligated	(\$2,462.00)	\$997,538.00
Total Funds Drawdown	\$0.00	\$997,538.00
Program Funds Drawdown	\$0.00	\$997,538.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$997,538.00
Oldenburg, Town of	\$0.00	\$997,538.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Oldenburg will use grant funds to make improvements to their wastewater system. The project includes the installation equalization tank and pump station, the installation of a new secondary clarifier and other related improvements. These wastewater system improvements are necessary for the long-term economic recovery of the Disaster Affected Area.

Location Description:

Town of Oldenburg, Indiana at the WWTP

Activity Progress Narrative:

Wastewater improvements are complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

1 1/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



DR2-SP-09-167A **Grantee Activity Number:**

Activity Title: Admin

Activitiy Category: Activity Status:

Under Way Administration **Project Number: Project Title:** DR2-SP-09-167 Remington

Projected Start Date: Projected End Date:

10/06/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

() **National Objective: Responsible Organization:**

N/A Remington, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$30,000.00 N/A **Total Budget** \$0.00 \$30,000.00 **Total Obligated** \$0.00 \$30,000.00 **Total Funds Drawdown** \$0.00 \$13,500.00 **Program Funds Drawdown** \$0.00 \$13,500.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$13,500.00

\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Remington, Town of

Admin

Location Description:

Kimberly Baker with KIRPC

115 E Fourth St., PO Box 127 Monon, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



\$13,500.00

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-167B
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-167

Projected Start Date:

10/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Remington

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Remington, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$970,000.00
Total Budget	\$0.00	\$970,000.00
Total Obligated	\$0.00	\$970,000.00
Total Funds Drawdown	\$0.00	\$939,600.50
Program Funds Drawdown	\$0.00	\$939,600.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$939,600.50
Remington, Town of	\$0.00	\$939,600.50
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Remington will use grant funds to make improvements to the wastewater system infrastructure. The plan includes the installation of CIPP lining on 9,101 feet of sewer pipes. At the wastewater treatment plant, improvements include making splitter-box improvements, installing a hydraulic curtain, and improving some influent-flow-piping modifications. A new 10,000-gallon chlorine contact tank will be constructed as a part of the disinfection system. Improvements to the solids-handling system will include a new portable sludge pump, minor piping modifications, and new sludge-holding- tank surface mixer/aerator. A new pump will be installed at the main lift station. These wastewater system improvements are necessary for the long-term economic recovery of the Disaster Affected Area

Location Description:

Remington, IN

Activity Progress Narrative:

Project complete. Extension requested because of sub contractor dispute. The town attorney is attempting to resolve the problem without litigation.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/54100



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



DR2-SP-09-168A **Grantee Activity Number:** administration **Activity Title:**

Activitiy Category: Activity Status:

Administration **Under Way**

Project Number: Project Title: DR2-SP-09-168 Ridgeville, Town of **Projected End Date: Projected Start Date:**

10/08/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Ridgeville, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$32,000.00
Total Budget	\$0.00	\$32,000.00
Total Obligated	\$0.00	\$32,000.00
Total Funds Drawdown	\$0.00	\$32,000.00
Program Funds Drawdown	\$0.00	\$32,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$32,000.00
Ridgeville, Town of	\$0.00	\$32,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

()

local administration of a water improvement project

Location Description:

Kenna Consulting and Management Group 6321 S. East Street Indianapolis, IN 46227

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-168B

Activity Title: drinking water improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-168

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Ridgeville, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Ridgeville, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$934,775.00
Total Budget	\$0.00	\$934,775.00
Total Obligated	\$0.00	\$934,775.00
Total Funds Drawdown	\$12,632.20	\$934,775.00
Program Funds Drawdown	\$12,632.20	\$934,775.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,632.20	\$934,775.00
Ridgeville, Town of	\$12,632.20	\$934,775.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Ridgeville will use grant funds to make improvements to their water system. This project includes the installation of 3,300 LF of new 6&rdquo water main and 800 LF of 6&rdquo water main, 20 gate valves, 9 new fire hydrants, the construction of two new 150 gpm water wells, new 150 gpm water treatment plant, and surface restoration. These wastewater system improvements are necessary for the long-term economic recovery of the Disaster Affected Area

Location Description:

various locations throughout the town of Ridgeville

Activity Progress Narrative:

Construction is complete. The town is awaiting close-out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/4100



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



DR2-SP-09-169A **Grantee Activity Number:**

Activity Title: Admin

Activitiy Category: Activity Status:

Administration Completed **Project Number: Project Title:**

DR2-SP-09-169 Salem

Projected End Date: Projected Start Date:

10/07/2010 04/30/2012

Completed Activity Actual End Date: Benefit Type:

() **National Objective: Responsible Organization:**

N/A City of Salem

Jul 1 thru Sep 30, 2012 **Total Projected Budget from All Sources** \$33,000.00 N/A **Total Budget** \$0.00 \$33,000.00 **Total Obligated** \$0.00 \$33,000.00 **Total Funds Drawdown** \$2,000.00 \$33,000.00 **Program Funds Drawdown** \$2,000.00 \$33,000.00

Program Income Drawdown \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$2,000.00 \$33,000.00

\$2,000.00 \$33,000.00 City of Salem

\$0.00 **Match Contributed** \$0.00

Activity Description:

Admin

Overall

Location Description:

Adminstrative Resources assoc 3200 Sycamore Ct, 1-A Columbus, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



To Date

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-169B
Activity Title: Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-169

Projected Start Date:

10/07/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Salem

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Salem

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$967,000.00
Total Budget	\$0.00	\$967,000.00
Total Obligated	\$0.00	\$967,000.00
Total Funds Drawdown	\$12,132.52	\$967,000.00
Program Funds Drawdown	\$12,132.52	\$967,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,132.52	\$967,000.00
City of Salem	\$12,132.52	\$967,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Salem will use grant funds to make improvements to their water system. The project includes the construction of a presedimentation basin, the alteration of the chlorination and chemical feed system and lash mixer, the addition of two water pump generators, as well the construction of new chlorination and electrical rooms at the WTP. These improvements are necessary for the long term economic recovery of the City.

Location Description:

John Hay WTP Salem, IN

Activity Progress Narrative:

This project is complete. Monitoring occured September 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Public Facilities	0	0/1	
# of Linear feet of Public Improvement	0	0/0	



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-170A
Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-170 Shoals

Projected Start Date: Projected End Date:

10/04/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Shoals, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$32,730.00 N/A **Total Budget** \$0.00 \$32,730.00 **Total Obligated** \$0.00 \$32,730.00 **Total Funds Drawdown** \$1,773.00 \$32,730.00 **Program Funds Drawdown** \$1,773.00 \$32,730.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00

 Program Income Received
 \$0.00
 \$0.00

 Total Funds Expended
 \$1,773.00
 \$32,730.00

Shoals, Town of \$1,773.00 \$32,730.00

Match Contributed \$0.00 \$0.00

Activity Description:

Administration

Location Description:

Rhonda Rumble Southern Indiana Development Commission Loogootee

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-170B
Activity Title: Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-170

Projected Start Date:

10/04/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Shoals

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Shoals, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$958,270.00
Total Budget	\$0.00	\$958,270.00
Total Obligated	\$0.00	\$958,270.00
Total Funds Drawdown	\$350,776.72	\$958,270.00
Program Funds Drawdown	\$350,776.72	\$958,270.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$350,776.72	\$958,270.00
Shoals, Town of	\$350,776.72	\$958,270.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Shoals will use grant funds to make water system improvements. Specifically, the project includes the rehabilitation and replacement of existing water distribution lines. These water system improvements are necessary for the long-term economic recovery of the Disaster Affected Area

Location Description:

Shoals, IN:
Hwy 50 and Ironton Road near the school
Poplar Street
Hwy 50 on the West end of the system
South Railroad St
along Chicken Farm and Springhill Roads

Activity Progress Narrative:

This project is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-171A
Activity Title: Administration

Activity Category: Activity Status:

Administration Completed
Project Number: Project Title:

Projected Start Date: Projected End Date:

10/08/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

Sunman, Town of

()

DR2-SP-09-171

National Objective: Responsible Organization:

N/A Sunman, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$33,000.00
Total Budget	\$0.00	\$33,000.00
Total Obligated	\$0.00	\$33,000.00
Total Funds Drawdown	\$0.00	\$33,000.00
Program Funds Drawdown	\$0.00	\$33,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,000.00
Sunman, Town of	\$0.00	\$33,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a wasterwater system improvement project.

Location Description:

Southeastern Indiana Regional planning Commission PO Box 765 Versailles, Indiana 47042

Activity Progress Narrative:

Activity complete; project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-171B

Activity Title: wastewater improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-171

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Sunman, Town of

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Sunman, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$699,959.90
Total Budget	(\$267,040.10)	\$699,959.90
Total Obligated	\$0.00	\$699,959.90
Total Funds Drawdown	\$0.00	\$699,959.90
Program Funds Drawdown	\$0.00	\$699,959.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$699,959.90
Sunman, Town of	\$0.00	\$699,959.90
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Sunman will use grants funds to make wastewater improvements. The project includes completing a sewer rehabilitation, the installation of manhole lids and riser reconstruction, rehabilitation 13,700 LF of lines, sewer point upgrades, bypass pumping, adjusting buried manholes to grade, and the installation of 25 lateral lines. These wastewater system improvements are necessary for the long-term economic recovery of the Disaster Affected Area

Location Description:

various locations throughout the town of Sunman

Activity Progress Narrative:

Construction is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Linear feet of Public Improvement	13700	13700/13700



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-172A

Activity Title: water system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-172

Projected Start Date:

10/12/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Union City

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Union City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$836,000.00
Total Budget	\$0.00	\$836,000.00
Total Obligated	\$0.00	\$836,000.00
Total Funds Drawdown	\$0.00	\$836,000.00
Program Funds Drawdown	\$0.00	\$836,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$836,000.00
City of Union City	\$0.00	\$836,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Constructed in 1935, the Union City water storage tank has structural and water quality problems and does not meet current safety standards. The City will use grant funds to construct a new storage tank that will meet safety standards, improve water quality and expand storage capacity. The old tank will be demolished as part of the project. The improved water quality and expanded storage capacity will contribute to the long-term economic recovery of the community.

Location Description:

Oak Street, Union City, Indiana

Activity Progress Narrative:

Construction is complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

O

O/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-173A

Activity Title: Admin

Activitiy Category: Activity Status:

Administration Completed **Project Number: Project Title:** DR2-SP-09-173

Waynetown **Projected End Date: Projected Start Date:**

10/07/2010 04/30/2012

Completed Activity Actual End Date: Benefit Type:

()

National Objective: Responsible Organization:

N/A Waynetown, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$31,500.00
Total Budget	\$0.00	\$31,500.00
Total Obligated	\$0.00	\$31,500.00
Total Funds Drawdown	\$0.00	\$31,500.00
Program Funds Drawdown	\$0.00	\$31,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,500.00
Waynetown, Town of	\$0.00	\$31,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

Location Description:

Tina Henderson Mendenhall and Associates 113 E Main St Arcadia, IN

Activity Progress Narrative:

Activity complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-173B
Activity Title: Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-SP-09-173

Projected Start Date:

10/07/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Waynetown

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Waynetown, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$920,303.50
Total Budget	(\$196.50)	\$920,303.50
Total Obligated	(\$196.50)	\$920,303.50
Total Funds Drawdown	\$0.00	\$920,303.50
Program Funds Drawdown	\$0.00	\$920,303.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$196.50)	\$920,303.50
Waynetown, Town of	(\$196.50)	\$920,303.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Waynetown will make improvements to keep the Town&rsquos wastewater treatment system operating. Without immediate corrections to the wastewater treatment system, the Town is in danger of losing service for the majority of their residents and business district. The project includes 6,000 LF of cured-in-place pipe, replacement of broken or cracked pipe, and improvements to the wastewater treatment plant. These improvements will contribute to the long-term economic recovery of the community.

Location Description:

Waynetown, IN

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
# of Linear feet of Public Improvement	6000	6000/6000



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-SP-09-174A **Grantee Activity Number:**

Activity Title: Admin

Activitiy Category:

Project Number:

DR2-SP-09-174

Administration

Projected Start Date:

10/04/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received Total Funds Expended

Winslow, Town of

Match Contributed

Activity Description:

Admin

Location Description:

Grant Admin Nathan Held Indiana 15 Regional Planning Commission 221 E First Street Ferdinand

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Activity Status:

Under Way

Project Title:

Winslow

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Winslow, Town of

\$0.00

Jul 1 thru Sep 30, 2012 To Date \$32,000.00 N/A \$0.00 \$32,000.00 \$0.00 \$32,000.00 \$1,800.00 \$32,000.00 \$1,800.00 \$32,000.00 \$0.00 \$0.00 \$0.00 \$0.00 \$1,800.00 \$32,000.00 \$1,800.00 \$32,000.00

\$0.00



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-SP-09-174B
Activity Title: Water Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-174

Projected Start Date:

10/04/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Winslow

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Winslow, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$949,118.00
Total Budget	\$0.00	\$949,118.00
Total Obligated	\$0.00	\$949,118.00
Total Funds Drawdown	\$193,395.80	\$949,118.00
Program Funds Drawdown	\$193,395.80	\$949,118.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$193,395.80	\$949,118.00
Winslow, Town of	\$193,395.80	\$949,118.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Winslow is under an Agreed Order with IDEM and must make improvements to the water distribution and treatment system. The proposed project will replace 70 valves on existing lines, install 8,782 LF of 6&rdquo and 4,452 LF of 8&rdquo pipe, replace 207 new service connections, install 25 new hydrant assemblies and the system will be looped to eliminate stagnant water and pressure issues. These improvements will contribute to the overall long-term economic recovery of the community.

Location Description:

Winslow, IN

Activity Progress Narrative:

The project is complete and all grant funds drawn. Retainage funds have not been paid to the contractor due to dispute between the Contractor and Engineer. It is anticipated that formal actions will be complete prior to the grant end December 31, 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/13234



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-175A

Activity Title: Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-SP-09-175 Wingate

Projected Start Date: Projected End Date:

10/07/2010 04/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Wingate, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$33,000.00
Total Budget	\$0.00	\$33,000.00
Total Obligated	\$0.00	\$33,000.00
Total Funds Drawdown	\$0.00	\$33,000.00
Program Funds Drawdown	\$0.00	\$33,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,000.00
Wingate, Town of	\$0.00	\$33,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin

()

Location Description:

Sharon Negele with Beumer Consulting Farmland, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-SP-09-175B

Activity Title: Water and Sewer Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-SP-09-175

Projected Start Date:

10/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Wingate

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Wingate, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$966,630.91
Total Budget	\$0.00	\$966,630.91
Total Obligated	\$0.00	\$967,000.00
Total Funds Drawdown	\$104,873.65	\$966,630.91
Program Funds Drawdown	\$104,873.65	\$966,630.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$104,873.65	\$966,630.91
Wingate, Town of	\$104,873.65	\$966,630.91
Match Contributed	\$0.00	\$0.00

Activity Description:

The severe storms and flooding in the spring of 2008 caused tremendous stress on the aging water and wastewater systems. Failures at the lift stations resulted in backed up sewage in homes and businesses. The Town will use grant funds to make improvements to the water and wastewater systems. Improvements include: a new chemical storage building, new chlorination equipment and piping, chlorine contact tank shelter, replacement of lagoon aeration equipment, electrical and controls upgrades, replacement of discharge pipe, chemical room improvements, electrical upgrades, replacement of fire hydrants, replacement of gate valves and the existing main. These improvements will contribute to the long term economic recovery of the community.

Location Description:

Wingate, IN Lift Stations East and West various locations throughout town

Activity Progress Narrative:

Project is completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-011A
Activity Title: General Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-09-011 Farmersburg, Town of

Projected Start Date: Projected End Date:

08/11/2009 02/28/2011

Benefit Type: Completed Activity Actual End Date:

Benefit Type:
()

National Objective:

N/A Farmersburg, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$27,000.00 N/A **Total Budget** \$0.00 \$27,000.00 **Total Obligated** \$0.00 \$27,000.00 **Total Funds Drawdown** \$0.00 \$27,000.00 **Program Funds Drawdown** \$0.00 \$27,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$27,000.00

Responsible Organization:

Match Contributed \$0.00 \$0.00

Activity Description:

Local Admin

Location Description:

307 W Hopewell Street Farmersburg, IN 47850

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-ST-09-011B **Grantee Activity Number:**

Activity Title: Flood/Drainage Facilities

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Completed

Project Number: Project Title:

DR2-09-011 Farmersburg, Town of

Projected Start Date: Projected End Date: 02/28/2011

08/11/2009

Benefit Type: Area ()

National Objective:

Completed Activity Actual End Date:

Responsible Organization:

Low/Mod Farmersburg, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$973,000.00
Total Budget	\$0.00	\$973,000.00
Total Obligated	\$0.00	\$973,000.00
Total Funds Drawdown	\$0.00	\$973,000.00
Program Funds Drawdown	\$0.00	\$973,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$973,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of the overall economic recovery efforts.

Location Description:

Multiple locations through out the town.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** 0/582000 Activity funds eligible for DREF (Ike 0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-094A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-09-094 Brown County

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A Brown County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$16,200.00 N/A **Total Budget** \$0.00 \$16,200.00 **Total Obligated** \$0.00 \$16,200.00 **Total Funds Drawdown** \$0.00 \$16,200.00 **Program Funds Drawdown** \$0.00 \$16,200.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$16,200.00 \$0.00 \$16,200.00 **Brown County**

\$0.00

Activity Description:

Match Contributed

Local Admin for application

Location Description:

PO Box 37 Nashivlle IN 47448

Activity Progress Narrative:

Activity complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-094B
Activity Title: Storm Drainage

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Completed

Project Number: Project Title:
DR2-09-094 Brown County

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Brown County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$423,800.00
Total Budget	\$0.00	\$423,800.00
Total Obligated	\$0.00	\$423,800.00
Total Funds Drawdown	\$0.00	\$423,800.00
Program Funds Drawdown	\$0.00	\$423,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$423,800.00
Brown County	\$0.00	\$423,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in the town. At total of 2,416 linear feet of storm sewer pipe will be installed and existing manholes and inlets will also be replaced.

Location Description:

Town of Helmsburg on West Main Street between First Street and Second Street, on Second Street between SR 45 and West Main Street, at the intersection of Norht Street and Second Street, north of SR45 and SR 6, and running forth from SR 45 along Yoder Lane.

Activity Progress Narrative:

Project complete; monitored for compliance and administratively closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 2416 2416/2416

Activity funds eligible for DREF (Ike 233090 233090/233090



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-096A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-096 Town of Dale

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A Town of Dale

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$30,400.00 N/A **Total Budget** \$0.00 \$30,400.00 **Total Obligated** \$0.00 \$30,400.00 **Total Funds Drawdown** \$0.00 \$30,400.00 **Program Funds Drawdown** \$0.00 \$30,400.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$30,400.00 \$0.00 \$0.00 \$30,400.00 Dale, Town of

\$0.00

Activity Description:

Match Contributed

Local Admin

Location Description:

PO Box 117 Dale IN 47523

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-096B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number: Project Title:
DR2-09-096 Town of Dale

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Under Way

National Objective: Responsible Organization:

Low/Mod Dale, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$885,600.00 N/A **Total Budget** \$0.00 \$885,600.00 **Total Obligated** \$0.00 \$885,600.00 **Total Funds Drawdown** \$14,610.00 \$885,600.00 **Program Funds Drawdown** \$14,610.00 \$885,600.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$14,610.00 \$885,600.00 \$885,600.00 Dale, Town of \$14,610.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 2,480 linear feet of sewer pipe and 26 inlets, 16 manholes, and 2 concrete headwall structures.

Location Description:

Throughout the town.

Activity Progress Narrative:

Project is complete and has entered close-out. Monitoring was held August 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/2480



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-097A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-097 Town of Decker

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Town of Decker

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$33,000.00
Total Budget	\$0.00	\$33,000.00
Total Obligated	\$0.00	\$33,000.00
Total Funds Drawdown	\$0.00	\$33,000.00
Program Funds Drawdown	\$0.00	\$33,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,000.00
Town of Decker	\$0.00	\$33,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

307 E Oak Street Decker, IN 47524

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-097B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-097 Town of Decker

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Decker

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$966,972.08
Total Budget	\$0.00	\$966,972.08
Total Obligated	\$0.00	\$967,000.00
Total Funds Drawdown	\$0.00	\$966,972.08
Program Funds Drawdown	\$0.00	\$966,972.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$966,972.08
Town of Decker	\$0.00	\$966,972.08
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 2,480 linear feet of sewer pipe and 26 inlets, 16 manholes, and 2 concrete headwall structures.

Location Description:

Oak Street, 1st Street, State Road 241, 2nd Street, Broadway Street and 4th Street, Broadway Street alon g3rd to Church Street, Broadway and Church street, and 3rd Street starting at Oak and ending behind post office.

Activity Progress Narrative:

Storm water project is complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total

Total

Activity funds eligible for DREF (Ike 0 0/628550



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-098A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-09-098 Town of Fulton

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Town of Fulton

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,650.00
Total Budget	\$0.00	\$8,650.00
Total Obligated	\$0.00	\$8,650.00
Total Funds Drawdown	\$0.00	\$8,650.00
Program Funds Drawdown	\$0.00	\$8,650.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,650.00
Town of Fulton	\$0.00	\$8,650.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

507 N. Street Road 25

Activity Progress Narrative:

Activity complete; project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-098B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number: Project Title:
DR2-09-098 Town of Fulton

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Completed

National Objective: Responsible Organization:

Low/Mod Town of Fulton

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$846,311.51
Total Budget	(\$38.49)	\$846,311.51
Total Obligated	(\$38.49)	\$846,311.51
Total Funds Drawdown	\$0.00	\$846,311.51
Program Funds Drawdown	\$0.00	\$846,311.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$38.49)	\$846,311.51
Town of Fulton	(\$38.49)	\$846,311.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 3,975 linear feet of storm sewer and 25 storm structures (inlets and manholes).

Location Description:

Miller Street, Davis Street, Brown Street, Monroe Street, and Wright Street

Activity Progress Narrative:

Project complete; monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 3975 3975/3975

Activity funds eligible for DREF (Ike 0 0/507810



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-099A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Completed

Project Number:Project Title:DR2-09-099Town of Grandview

Projected Start Date: Projected End Date:

07/08/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Town of Grandview

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,900.00
Total Budget	\$0.00	\$28,900.00
Total Obligated	\$0.00	\$28,900.00
Total Funds Drawdown	\$0.00	\$28,900.00
Program Funds Drawdown	\$0.00	\$28,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,900.00
Town of Grandview	\$0.00	\$28,900.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Admin

()

Location Description:

316 Main Street Grandview IN 47615

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed 7/16/12.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-099B

Activity Title: Storm Drainage System

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR2-09-099

Projected Start Date:

07/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Completed

Project Title:

Town of Grandview

Projected End Date:

02/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Town of Grandview

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$739,887.87
Total Budget	(\$94,662.13)	\$739,887.87
Total Obligated	\$0.00	\$739,887.87
Total Funds Drawdown	\$0.00	\$739,887.87
Program Funds Drawdown	\$0.00	\$739,887.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$739,887.87
Town of Grandview	\$0.00	\$739,887.87
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 6,070 linear feet of improvements including the replacement of culverts.

Location Description:

Finch Street, Ninth Sreet, Y intersectin of Main STreet and SR 66, West 8th St., East Street, Troy Road, Church Street near 11th Street, 4th Street and Locust, Grand Avenue and 4th Street, 3rd Street between Locust and Church Streets, 2nd Street near Sycamore Street, Goose Creek from 2nd Street through and beyond SR 66.

Activity Progress Narrative:

Stormwater project is complete; project monitored for compliance and closed on 7/16/12.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	6070	6070/6070
Activity funds eligible for DREF (lke	0	0/459002



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-ST-09-100A **Grantee Activity Number: Local Admin Activity Title:**

Activitiy Category: Activity Status:

Administration Completed **Project Number: Project Title:** DR2-09-100 Town of Hamlet

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Completed Activity Actual End Date: Benefit Type:

Responsible Organization:

()

National Objective:

N/A Town of Hamlet

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$4,100.00 N/A **Total Budget** \$0.00 \$4,100.00 **Total Obligated** \$0.00 \$4,100.00 **Total Funds Drawdown** \$0.00 \$4,100.00 **Program Funds Drawdown** \$0.00 \$4,100.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$4,100.00 Town of Hamlet \$0.00 \$4,100.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local Admin

Location Description:

PO Box 181 Hamlet, IN 46532

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-100B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number: Project Title:
DR2-09-100 Town of Hamlet

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Completed

National Objective: Responsible Organization:

Low/Mod Town of Hamlet

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$865,900.00
Total Budget	\$0.00	\$865,900.00
Total Obligated	\$0.00	\$865,900.00
Total Funds Drawdown	\$0.00	\$865,900.00
Program Funds Drawdown	\$0.00	\$865,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$865,900.00
Town of Hamlet	\$0.00	\$865,900.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 5,307 linear feet of storm sewer, 10 manholes, 13 manholes, and 53 box inlets.

Location Description:

Throughout the town of Hamlet

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 5307 5307/5307

Activity funds eligible for DREF (Ike 0 0/519540



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-103A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-103 Town of LaPaz

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Town of LaPaz

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$29,150.00 N/A **Total Budget** \$0.00 \$29,150.00 **Total Obligated** \$0.00 \$12,150.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 Town of LaPaz \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

Local Admin

Location Description:

PO Box 820LaPaz, IN 46573

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-103B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-103 Town of LaPaz

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of LaPaz

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$943,621.00
Total Budget	\$0.00	\$943,621.00
Total Obligated	\$0.00	\$960,621.00
Total Funds Drawdown	\$198,675.83	\$504,552.76
Program Funds Drawdown	\$198,675.83	\$504,552.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$198,675.83	\$504,552.76
Town of LaPaz	\$198,675.83	\$504,552.76
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 5,320 linear feet of new storm pipe, installation of curbs and gutters along the streets, catch basins, and manholes.

Location Description:

SW corner of the fire station property to the county regulated ditch on the east side of the Town Hall at West 1B Road and along Walnut Street from US 31 to the county regulated ditch at the west end of Wlanut Street.

Activity Progress Narrative:

This project is complete. Final draw down of grant monies has been requested disbursements will be made to the contractor, engineering firm, and grant administration.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5320
Activity funds eligible for DREF (Ike	0	0/576372



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-105A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-105 Town of Marengo

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Town of Marengo

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$31,488.00 N/A **Total Budget** \$0.00 \$31,488.00 **Total Obligated** \$0.00 \$31,488.00 **Total Funds Drawdown** \$0.00 \$31,488.00 **Program Funds Drawdown** \$0.00 \$31,488.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$31,488.00 \$0.00 \$31,488.00 Town of Marengo \$0.00 **Match Contributed** \$0.00

Activity Description:

National Objective:

Local Admin

Location Description:

PO Box 206 Marengo, IN 47140

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-105B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DR2-09-105 Town of Marengo

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Marengo

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$912,583.16
Total Budget	\$0.00	\$912,583.16
Total Obligated	\$0.00	\$945,606.00
Total Funds Drawdown	\$0.00	\$912,583.16
Program Funds Drawdown	\$0.00	\$912,583.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$912,583.16
Town of Marengo	\$0.00	\$912,583.16
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 4,526 linear feet of storm drainage piping ranging in size from 12-36 inches in diameter and nearly 70 drainage structures.

Location Description:

South side of State Road 64, State Road 66 east along Union St., Jefferson St. from Sugar St. east side of Byrum St., Pleasant Avenue, First St., Park Avenue and Sugar St.

Activity Progress Narrative:

Project is complete and has entered close-out. Monitoring was held August 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/4526
Activity funds eligible for DREF (lke	0	0/472803



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





DR2-ST-09-106A **Grantee Activity Number:**

Activity Title: Storm Drainage System

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of a public improvement **Under Way**

Project Number: Project Title: DR2-09-106 Town of Medaryville

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Completed Activity Actual End Date: Benefit Type:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of Medaryville

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$922,680.00
Total Budget	\$0.00	\$922,680.00
Total Obligated	\$0.00	\$922,680.00
Total Funds Drawdown	\$173,707.83	\$916,347.06
Program Funds Drawdown	\$173,707.83	\$916,347.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$173,707.83	\$916,347.06
Town of Medaryville	\$173,707.83	\$916,347.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The project will include a total of 9,310 linear feet of storm sewer. Also, 40 manholes, 2outfall structures, 37 tons of HMA surface, 42 tons of HMA intermediate, 134 tons of stone based and 1,000 cubic yards of granular backfill will be included in project.

Location Description:

Throughout the town of Medaryville

Activity Progress Narrative:

Project is complete. Close-out will be initiated.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public Improvement 0/9310 0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-108A

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-108 Town of Monon

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Monon

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$897,000.00
Total Budget	\$0.00	\$897,000.00
Total Obligated	\$0.00	\$897,000.00
Total Funds Drawdown	\$199,596.12	\$889,777.44
Program Funds Drawdown	\$199,596.12	\$889,777.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$199,596.12	\$889,777.44
Town of Monon	\$199,596.12	\$889,777.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. The town was severely hit by the 2008 storms. The project will include a total of 3,550 linear feet of storm lines.

Location Description:

Along McKillip Ditch that runs along the south edge of town.

Activity Progress Narrative:

Close-out initiating.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 0/3550



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-109A

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Completed

Project Number: Project Title:

DR2-09-109 Town of North Liberty

Projected Start Date: Projected End Date:

07/09/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of North Liberty

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$798,306.97
Total Budget	(\$177,143.03)	\$798,306.97
Total Obligated	(\$177,143.03)	\$798,306.97
Total Funds Drawdown	\$0.00	\$798,306.97
Program Funds Drawdown	\$0.00	\$798,306.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$798,306.97
Town of North Liberty	\$0.00	\$798,306.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in town. A total of 11,750 linear feet of under drains, pipes, curbs and gutters will be replaced as well as 22 storms inlets and 12 manholes

Location Description:

Maple Avenue from Main St. to SR 23 and on Liberty St. from Main Street to King Street.

Activity Progress Narrative:

Storm water project is complete. Project monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 11750 11750/11750

Activity funds eligible for DREF (Ike 0 0/682815



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-110A

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DR2-09-110 City of North Vernon

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod North Vernon, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$726,930.00 N/A **Total Budget** \$0.00 \$726,930.00 **Total Obligated** (\$273,070.00)\$726,930.00 **Total Funds Drawdown** \$22,649.99 \$726,930.00 **Program Funds Drawdown** \$22,649.99 \$726,930.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$22,649.99 \$726,930.00 North Vernon, City of \$22,649.99 \$726,930.00

Match Contributed \$0.00 \$0.00

Activity Description:

Grant funds will be used to make improvements to the existing storm water system to alleviate flooding issues in the city. The project will include over 9,250 linear feet of storm sewer upgrades and rain gardens to Shull Park, College Street Lincoln Avenue and the city park

Location Description:

Shull Park, College Street, Lincoln Avenue, and City Park,

Activity Progress Narrative:

The project is complete. All of the storm sewer upgrades have been installed. Monitoring occured September 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/9250



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-113A

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number:DR2-09-113
Project Title:
City of Salem

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Completed

National Objective: Responsible Organization:

Low/Mod City of Salem

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$990,606.00
Total Budget	\$0.00	\$990,606.00
Total Obligated	\$0.00	\$990,606.00
Total Funds Drawdown	\$43,983.22	\$990,606.00
Program Funds Drawdown	\$43,983.22	\$990,606.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,983.22	\$990,606.00
City of Salem	\$43,983.22	\$990,606.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the city. The project will include over 15,300 linear feet of storm sewer infrastructure to Wendy Lane, Grace and High Streets, Walnut and High Streets, Walnut Street west of Main Street, Market and Water Street area, and East of SR 60 area.

Location Description:

Grace and High Street, High and Walnut Streets, Walnut and Water Streets, Market and Water STreets to Brock Creek, both sides of State Highway 60, Wendy Lane prior to entrance on North Shelby Street.

Activity Progress Narrative:

The project has been completed. Monitoring occured September 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/15300



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-114A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-114 City of Scottsburg

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A City of Scottsburg

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$16,580.00
Total Budget	\$0.00	\$16,580.00
Total Obligated	\$0.00	\$16,580.00
Total Funds Drawdown	\$0.00	\$14,790.00
Program Funds Drawdown	\$0.00	\$14,790.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,790.00
City of Scottsburg	\$0.00	\$14,790.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

2 East McClain Avenue

Activity Progress Narrative:

Grant Administration is on going.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-114B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DR2-09-114 City of Scottsburg

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Scottsburg

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$594,573.00
Total Budget	\$0.00	\$594,573.00
Total Obligated	\$0.00	\$791,000.00
Total Funds Drawdown	\$127,662.91	\$565,017.80
Program Funds Drawdown	\$127,662.91	\$565,017.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$127,662.91	\$565,017.80
City of Scottsburg	\$127,662.91	\$565,017.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the city. The project will include approximately 2,015 linear feet of storm drainage structures which will include a bridge removal and the widening of a channel, as well as concrete pipe culverts.

Location Description:

5th Street, 2nd Street, and Main Street.

Activity Progress Narrative:

Construction is complete. Final grant draw request was submitted to state before the grant end date.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/2015



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-ST-09-115A **Grantee Activity Number: Activity Title: Locla Admin**

Activitiy Category: Activity Status:

Under Way Administration

Project Number: Project Title: DR2-09-115 Town of Silver Lake **Projected Start Date: Projected End Date:**

02/28/2012

07/12/2010

Completed Activity Actual End Date: Benefit Type:

()

National Objective: Responsible Organization:

N/A Town of Silver Lake

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,000.00
Total Budget	\$0.00	\$28,000.00
Total Obligated	\$0.00	\$28,000.00
Total Funds Drawdown	\$0.00	\$28,000.00
Program Funds Drawdown	\$0.00	\$28,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,000.00
Town of Silver Lake	\$0.00	\$28,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 159

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-115B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DR2-09-115 Town of Silver Lake

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

07/12/2010 02/20/2017

Area ()

Benefit Type:

National Objective: Responsible Organization:

Low/Mod Town of Silver Lake

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$966,825.79
Total Budget	\$0.00	\$966,825.79
Total Obligated	(\$174.21)	\$966,825.79
Total Funds Drawdown	\$0.00	\$966,825.79
Program Funds Drawdown	\$0.00	\$966,825.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$966,825.79
Town of Silver Lake	\$0.00	\$966,825.79
Match Contributed	\$0.00	\$0.00

Completed Activity Actual End Date:

Activity Description:

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the town. The project will include a total of 9,994 linear feet which will include replacement of water tiles, piping, and affected roadways and sidewalks.

Location Description:

Walnut and High Streets, Walnut and Jefferson Streets. SR 14 and 15, Dixie Street to north of Town.

Activity Progress Narrative:

This project is complete and has been monitored.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Linear feet of Public Improvement	0	0/9994	
Activity funds eligible for DREF (lke	0	0/529100	



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-117A

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number: Project Title:
DR2-09-117 City of Union City

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Completed

National Objective: Responsible Organization:

Low/Mod City of Union City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$780,600.06
Total Budget	(\$125,519.94)	\$780,600.06
Total Obligated	\$0.00	\$780,600.06
Total Funds Drawdown	\$0.00	\$780,600.06
Program Funds Drawdown	\$0.00	\$780,600.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$780,600.06
City of Union City	\$0.00	\$780,600.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the city. The project will include a total of 2,625 linear feet of new storm sewer pipe including manholes and inlets.

Location Description:

Division Street to the east by Union Street to the north by Lynn Street and to the West by the Little Mississinewa River, and north of SR32 (Chestunut Street) to the south by Vine Street to the west of Plum Street and to the West by Walnut Street.

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Linear feet of Public Improvement	2625	2625/2625	
Activity funds eligible for DREF (Ike	0	0/453060	



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-ST-09-118A **Grantee Activity Number: Activity Title: Local Admin**

Activitiy Category: Activity Status:

Under Way Administration

Project Number: Project Title:

DR2-09-118 Town of Veedersburg **Projected Start Date: Projected End Date:**

07/12/2010 02/28/2012

Completed Activity Actual End Date: Benefit Type:

()

National Objective: Responsible Organization:

N/A Town of Veedersburg

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Budget	\$0.00	\$24,000.00
Total Obligated	\$0.00	\$24,000.00
Total Funds Drawdown	\$0.00	\$24,000.00
Program Funds Drawdown	\$0.00	\$24,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,000.00
Town of Veedersburg	\$0.00	\$24,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

100 South Main Street

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-118B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DR2-09-118 Town of Veedersburg

Projected Start Date: Projected End Date: 07/12/2010 02/28/2012

07/12/2010 02/28/2013

Benefit Type: Area ()

National Objective: Responsible Organization:

Low/Mod Town of Veedersburg

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$821,014.75
Total Budget	\$0.00	\$821,014.75
Total Obligated	\$0.00	\$821,014.75
Total Funds Drawdown	\$0.00	\$821,014.75
Program Funds Drawdown	\$0.00	\$821,014.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$821,014.75
Town of Veedersburg	\$0.00	\$821,014.75
Match Contributed	\$0.00	\$0.00

Completed Activity Actual End Date:

Activity Description:

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the town. The project will include a total of 7,675 linear feet of sewer pipe along West 5th & Newlin Street area, W. Harrison Street, a small area on Railroad Street, East of 8th Street and Sterling Avenue around 3rd and 5th Street.

Location Description:

West 5th Street and Newlin Street, W. Harrison St., Railroad Street east of 8th Street, and Sterling Avenue around 3rd and 5th Streets.

Activity Progress Narrative:

The project is complete. Currently the city is receiving grant monitoring.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 0 0/7675



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-119A

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Completed

Project Number: Project Title:
DR2-09-119 Town of Vevay

Projected Start Date: Projected End Date:

04/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of Vevay

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
Town of Vevay	\$0.00	\$1,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the town. The project will include a total of 5,180 linear feet of a new storm system that will include a combination of ditches, culverts and storm sewers.

Location Description:

Pike and Liberty, Pearl and Main, Union and Main, Seminary Street, Randall Street, Vineyard and Plke, Tell and Market,

Activity Progress Narrative:

The project has been completed and OCRA has performed close-out monitoring.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5180
Activity funds eligible for DREF (lke	0	0/550000



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-121A
Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-121 Town of Wolcott

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:
N/A Town of Wolcott

TOWITOT WOOL

Total Projected Budget from All Sources \$26,475.00 N/A **Total Budget** \$0.00 \$26,475.00 **Total Obligated** \$0.00 \$26,475.00 **Total Funds Drawdown** \$10,737.50 \$26,475.00 **Program Funds Drawdown** \$10,737.50 \$26,475.00 **Program Income Drawdown** \$0.00 \$0.00

Jul 1 thru Sep 30, 2012

 Program Income Received
 \$0.00
 \$0.00

 Total Funds Expended
 \$10,737.50
 \$26,475.00

Town of Wolcott \$10,737.50 \$26,475.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration of a storm water project

Location Description:

PO Box 38

Overall

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



To Date

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-121B

Activity Title: Storm Drainage System

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DR2-09-121 Town of Wolcott

Projected Start Date: Projected End Date:

07/12/2010 02/28/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Wolcott

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$922,820.00 N/A **Total Budget** \$0.00 \$922,820.00 **Total Obligated** \$0.00 \$922,820.00 **Total Funds Drawdown** \$76,100.03 \$922,820.00 **Program Funds Drawdown** \$76,100.03 \$922,820.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$76,100.03 \$922,820.00 Town of Wolcott \$922,820.00 \$76,100.03 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

Grant funds will be used to make improvements to the existing storm sewer system to alleviate flooding issues in the town. The project will include a total of 6,990 linear feet of storm pipe, 55 catch basins and 19 manholes.

Location Description:

The Northwest quadrant of town but also area east of US 24 as well as the downtown area.

Activity Progress Narrative:

The project is complete. The Grant End time was extended to December 31, 2012 to resolve an outstanding dispute regarding change orders.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/6990
Activity funds eligible for DREF (Ike	0	0/461410



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-184A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-184 Bourbon, Town of

Projected Start Date: Projected End Date:

01/03/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Bourbon, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$33,000.00
Total Budget	\$0.00	\$33,000.00
Total Obligated	\$0.00	\$33,000.00
Total Funds Drawdown	\$0.00	\$33,000.00
Program Funds Drawdown	\$0.00	\$33,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,000.00
Bourbon, Town of	\$0.00	\$33,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a storm water system improvement project

Location Description:

R.P. Murphy & Associates 1501 N. Binkley Road Larwill, Indiana 46764

Activity Progress Narrative:

A complete quarterly report has not been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-184B

Activity Title: storm water improvements

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-184 Bourbon, Town of

Projected Start Date: Projected End Date:

01/03/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Bourbon, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$967,000.00 N/A **Total Budget** \$0.00 \$967,000.00 **Total Obligated** \$0.00 \$967,000.00 **Total Funds Drawdown** \$41,890.58 \$967,000.00 **Program Funds Drawdown** \$41,890.58 \$967,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$41,890.58 \$967,000.00 \$967,000.00 Bourbon, Town of \$41,890.58 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

Bourbon contains several areas within the city limits where the existing storm water is infrastructure is either inadequately sized or seriously aged and crumbling. As such the existing infrastructure does not adequately drain the streets and residential lots during large storm events resulting in water damage to homes and high water in the streets interfering with traffic. The project will replace 7,466 LF of undersized and deteriorating pipe, 43 manholes, pavement restoration and erosion control. The project will contribute to the overall recovery of this disaster affected community.

Location Description:

Thompson St. at Arnold St.; Jackson St.; South Thompson St., South Main St.

Activity Progress Narrative:

A complete quarterly report has not been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/7466
Activity funds eligible for DREF (lke	0	0/673400



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-185A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-185 Chrisney, Town of

Projected Start Date: Projected End Date:

01/03/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Chrisney, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$32,000.00 N/A **Total Budget** \$0.00 \$32,000.00 **Total Obligated** \$0.00 \$32,000.00 **Total Funds Drawdown** \$0.00 \$32,000.00 **Program Funds Drawdown** \$0.00 \$32,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$32,000.00 \$0.00 \$32,000.00 Chrisney, Town of **Match Contributed** \$0.00 \$0.00

Activity Description:

National Objective:

local administration of a stormwater improvement project

Location Description:

IN 15 Regional Planning Commission 221 E. First Street Ferdinand, IN 47532

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-185B

Activity Title: stormwater improvements

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-185 Chrisney, Town of

Projected Start Date: Projected End Date:

01/03/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Chrisney, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$838,818.22 N/A **Total Budget** \$0.00 \$838,818.22 **Total Obligated** (\$112,681.78) \$838,818.22 **Total Funds Drawdown** \$5,334.13 \$838,818.22 **Program Funds Drawdown** \$5,334.13 \$838,818.22 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$5,334.13 \$838,818.22 Chrisney, Town of \$5,334.13 \$838,818.22 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

The storm water project will correct serious drainage problems throughout the Town of Chrisney. The existing system is a collection of ditches, swales, culverts and miscellaneous piping and structures which do not tie together to effectively drain the Town resulting in the flooding of homes, businesses and streets. The project will include installation of 3,500 LF of storm drainage piping, 24 manholes, 41 storm inlets, surface replacement (sidewalks and streets) and re-grading the main drainage ditch. The project will contribute to the overall recovery of this disaster affected community.

Location Description:

East of Church St. on Spring St. to the intersection of College St.; East of Church St. to College St.; Spring St. to the main ditch South of Town; along High St.; along Chestnut St.; along Chrisney Road.

Activity Progress Narrative:

Project is complete and in close-out. Grant monitoring held September 2012.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3500
Activity funds eligible for DREF (Ike	0	0/567900



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-186A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-186 Dubois County

Projected Start Date: Projected End Date:

12/30/2010 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Dubois County

Overall Jul 1 thru Sep 30, 2012 To Date
Total Projected Budget from All Sources N/A \$33,000.00

 Total Budget
 \$0.00
 \$33,000.00

 Total Obligated
 \$0.00
 \$33,000.00

 Total Funds Drawdown
 \$12,500.00
 \$33,000.00

 Program Funds Drawdown
 \$12,500.00
 \$33,000.00

 Program Income Drawdown
 \$0.00
 \$0.00

 Program Income Received
 \$0.00
 \$0.00

 Total Funds Expended
 \$12,500.00
 \$33,000.00

Dubois County \$12,500.00 \$33,000.00

Match Contributed \$0.00

Activity Description:

()

Local administration of a stormwater project.

Location Description:

IN 15 Regional Planning Commission 221 E. First Street Ferdinand, IN 47532

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-186B

Activity Title: stormwater

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number:DR2-09-186

Project Title:
Dubois County

Projected Start Date: Projected End Date:

12/30/2010 07/31/2013

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Low/Mod Dubois County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$967,000.00 N/A **Total Budget** \$0.00 \$967,000.00 **Total Obligated** \$0.00 \$967,000.00 **Total Funds Drawdown** \$124,600.50 \$967,000.00 **Program Funds Drawdown** \$124,600.50 \$967,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$124,600.50 \$967,000.00 \$967,000.00 **Dubois County** \$124,600.50 **Match Contributed** \$0.00 \$0.00

Activity Description:

The unincorporated town of Dubois does not have a full storm water drainage system and what does exist is a collection of private culverts, county drainage tiles and open ditches. Some of the components date back to the 1840&rsquos and consists of old concrete and brick tiles without bells. The current system is ineffective and results in flooding of homes, yards and streets. The proposed project will consist of 18,515 LF of improvements, replacement of inlets and manholes and sidewalks and curbs will be replaced. This project will contribute to the overall economic recovery of this disaster affected community.

Location Description:

Throughout the unincorporated town of Dubois, Indiana in Dubois County

Activity Progress Narrative:

The project is complete and has entered close-out. Grant monitoring scheduled for October 2012.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/18515
Activity funds eligible for DREF (Ike	0	0/625300



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-187A

Activity Title: storm water system improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR2-09-187

Projected Start Date:

01/04/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Fulton County

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Fulton County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$888,600.00
Total Budget	\$0.00	\$888,600.00
Total Obligated	\$0.00	\$888,600.00
Total Funds Drawdown	\$84,979.93	\$888,600.00
Program Funds Drawdown	\$84,979.93	\$888,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$84,979.93	\$888,600.00
Fulton County	\$84,979.93	\$888,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The County will use grant funds to make improvements to the storm drainage system in and around the Town of Akron. Residents have experienced flooding of their homes and damage to furnace units, water heaters, sump pumps and driveways and the community is unable to further develop much of the available land in and around the town due to standing water. The project will consist of the replacement of 11,250 LF of undersized and degraded pipe, installation of erosion control measures and the complete excavation of the entire Sears/Leininger drain. The project will contribute to the overall recovery of this disaster affected community.

Location Description:

Sears/Leininger Drainage Basin in Fulton County Indiana in Akron, Indiana

Activity Progress Narrative:

The project is currently in Phase 1 close out.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/11250
Activity funds eligible for DREF (Ike	0	0/533160



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-188A

Activity Title: storm drainage system

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR2-09-188

Projected Start Date:

12/30/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Under Way

Project Title:

Kentland, Town of

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Kentland, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$974,430.00
Total Budget	\$0.00	\$974,430.00
Total Obligated	\$0.00	\$974,430.00
Total Funds Drawdown	\$329,798.49	\$445,757.39
Program Funds Drawdown	\$329,798.49	\$445,757.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$329,798.49	\$445,757.39
Kentland, Town of	\$329,798.49	\$445,757.39
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Kentland will use grant funds to make improvements to the storm water drainage system. The work will include the installation of gravity storm sewers in various locations in the town and will discharge into existing drainage ditches. During rain events homes are flooded, streets and sidewalks are inundated as well as manholes and valve boxes. The project will alleviate much of the flooding in the most severely affected areas and will contribute to the overall recovery of this disaster affected community.

Location Description:

various locations in the Town of Kentland in Newton County, Indiana Kent Ditch; W. Allen St. & Oak Lane; West Industrial Park to US 24; 2nd St. from E. Allen St. to Owen St.; Iroquois Dr. from 1st St. to Kent Ditch; and W. 1500 from Kent Ditch to Town Park

Activity Progress Narrative:

Construction is underway and approximately 95% complete.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/16585
Activity funds eligible for DREF (Ike	0	0/633379



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-189A

Activity Title: Storm water improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR2-09-189

Projected Start Date:

01/03/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Knox, City of

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Knox, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$824,848.49
Total Budget	\$0.00	\$824,848.49
Total Obligated	\$0.00	\$837,095.00
Total Funds Drawdown	\$5,738.72	\$824,848.49
Program Funds Drawdown	\$5,738.72	\$824,848.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,738.72	\$824,848.49
Knox, City of	\$5,738.72	\$824,848.49
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Knox will use grant funds for a storm water drainage project. The project will construct new storm sewer improvements in four locations in the city. The project will construct 1.200 lf of 12&rsquo storm sewer, 875 lf of 15&rsquo storm sewer, 1,500 lf of 18&rsquo storm sewer, and 1,200 lf of 24&rsquo storm sewer. The total amount of storm sewers being installed is 4,710 lf. Also included in the project are 12 48&rsquo manholes, 60 box inlets, and 1,920 lf of pipe inlets, pavement restoration, permanent seeding, dewatering, and other items. This project will contribute to the overall recovery of this disaster affected community.

Location Description:

John Street east of Heaton Street and Portland Street just south of the railroad tracks, East Street & New York in Knox City, Indiana

Activity Progress Narrative:

Project is complete. Close-out form 1 has been submitted.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/4710
Activity funds eligible for DREF (lke	0	0/585966



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-190A

Activity Title: storm water system constuction

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-190

Projected Start Date:

01/04/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Ladoga

Projected End Date:

07/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Ladoga, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$668,300.00
Total Budget	\$0.00	\$668,300.00
Total Obligated	(\$9,200.00)	\$668,300.00
Total Funds Drawdown	\$461,418.11	\$668,300.00
Program Funds Drawdown	\$461,418.11	\$668,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$461,418.11	\$668,300.00
Ladoga, Town of	\$461,418.11	\$668,300.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Ladoga will use grant funds to make storm water system improvements. The improvements include rehabilitating all existing collection lines and catch basins by repairing, replacing or extending them.

Location Description:

All in Ladoga, IN:

Taylor St.; Washington St.; Elm ST.; Downtown Business District; College/Cherry/Sycamore Streets

Activity Progress Narrative:

The project is completed and has been monitored. Final close-out docments have been submitted to OCRA.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/4100
Activity funds eligible for DREF (Ike	0	0/440375



This Report Period
Total

Cumulative Actual Total / Expected Total

0/0

of Housing Units

0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-191A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-191 Medora, Town of

Projected Start Date: Projected End Date:

01/04/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Medora, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$24,750.00
Total Budget	\$0.00	\$24,750.00
Total Obligated	\$0.00	\$24,750.00
Total Funds Drawdown	\$0.00	\$24,750.00
Program Funds Drawdown	\$0.00	\$24,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,750.00
Medora, Town of	\$0.00	\$24,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a storm water drainage system improvment project

Location Description:

Priority Project Resources 531 Sycamore Trace Greensburg, IN 47240

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-191B

Activity Title: storm water drainage project

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-191 Medora, Town of

Projected Start Date: Projected End Date:

01/04/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Medora, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$700,250.00
Total Budget	\$0.00	\$700,250.00
Total Obligated	\$0.00	\$700,250.00
Total Funds Drawdown	\$28,636.88	\$699,967.50
Program Funds Drawdown	\$28,636.88	\$699,967.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$28,919.38	\$700,250.00
Medora, Town of	\$28,919.38	\$700,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The Town of Medora will use grant funds to make improvements to the storm drainage system. All of the open roadside ditches on every street throughout the town will be re-graded to eliminate soil erosion build up that has filled in over the last 45 years. The project will entail the excavation of over 13,000 LF of ditch work ranging in depths of 2&rsquo to 8&rsquo and the installation of 360 culverts under each drive and road crossing. These improvements will contribute to the overall recovery of this disaster affected community.

Location Description:

ditches on every street in the town of Medora in Jackson County, Indiana

Activity Progress Narrative:

The project is complete and awaiting INDOT final inspection. Upon approval the town will forward Phase 1 closing documents.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/13000
Activity funds eligible for DREF (lke	0	0/420150



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-192A

Activity Title: storm water system improvements

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-192 Morocco, Town of

Projected Start Date: Projected End Date:

01/04/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Morocco, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$661,000.00
Total Budget	\$0.00	\$661,000.00
Total Obligated	\$0.00	\$661,000.00
Total Funds Drawdown	\$0.00	\$661,000.00
Program Funds Drawdown	\$0.00	\$661,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$661,000.00
Morocco, Town of	\$0.00	\$661,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The Town of Morocco will use grant funds to make storm water drainage improvements. The town will construct 2,634 lf of 34&rsquox53&rdquo elliptical RCP storm sewer, 352 lf of 42&rdquo-diameter RCP storm sewer, 138 lf of 24&rsquo-diameter RCP storm sewer and, un US-41, 264 LF OF CASTING PIPE. Additionally, the town till add new manholes and will remove 250 lf of existing storm sewer. This project will contribute to the overall recovery of this disaster affected community.

Location Description:

Eastern part of town that runs northward from East Beaver St. to US-41 and then northeasterly until it outfalls at the Deardurff Ditch, Kessler Ditch

Activity Progress Narrative:

Project was monitored 8/30/2012.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/3118
Activity funds eligible for DREF (Ike	0	0/330500



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-193A

Activity Title: stormwater improvements

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Completed

Project Number: Project Title:

DR2-09-193 North Judson, Town of

Projected Start Date: Projected End Date:

01/03/2011 07/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod North Judson, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$711,217.98
Total Budget	(\$25,335.02)	\$711,217.98
Total Obligated	(\$25,335.02)	\$711,217.98
Total Funds Drawdown	\$0.00	\$711,217.98
Program Funds Drawdown	\$0.00	\$711,217.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$711,217.98
North Judson, Town of	\$0.00	\$711,217.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Area ()

The Town of North Judson will use grant funds to make improvements to the storm water drainage system. The project will install 2,790 If of RCP storm sewer and 1945 If of HDPE sewer over two stretches of roadway. The improvements will eliminate flooding in the project areas and damages to homes and property. The project will contribute to the overall recovery of this flood affected community.

Location Description:

northward from Leslie Street up IN-39 to the intersection with IN-10 and Main Street; then northeastward along Main St. to Keller Avenue; eastward one block on State St. then southward one-half block on Walnut St. and westward one block to High St.; under the alley between State and Weninger Streets; southward along IN-39 from Third St.

Activity Progress Narrative:

Activity complete; project monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement 29846 29846/29846

Activity funds eligible for DREF (Ike 552415 552415



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-194A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-194 Oakland City

Projected Start Date: Projected End Date:

01/03/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Oakland City

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$31,000.00 N/A **Total Budget** \$0.00 \$31,000.00 **Total Obligated** \$0.00 \$31,000.00 **Total Funds Drawdown** \$0.00 \$31,000.00 **Program Funds Drawdown** \$0.00 \$31,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$31,000.00 \$0.00 \$31,000.00 Oakland City **Match Contributed** \$0.00 \$0.00

Activity Description:

local administration of a storm water improvement project

Location Description:

Economic Development Coalition of S.W. Indiana 318 Main St., Suite 400 Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-ST-09-194B

Activity Title: storm water system improvements

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DR2-09-194

Projected Start Date:

01/03/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Oakland City

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Oakland City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$797,864.31
Total Budget	\$0.00	\$797,864.31
Total Obligated	\$0.00	\$944,011.00
Total Funds Drawdown	\$161,211.83	\$797,864.31
Program Funds Drawdown	\$161,211.83	\$797,864.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$161,211.83	\$797,864.31
Oakland City	\$161,211.83	\$797,864.31
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Oakland City will use grant funds to complete storm water system improvements. The project includes the installation of new trunk line storm sewers; the replacement of existing trunk line sewers with larger pipes; the elimination of conveyance restrictions (bottlenecks) in the existing storm water systems; installation of modern inlet structures to replace deteriorated inlet structures; and installation of new storm sewers in areas currently without and drainage improvements. These improvements will contribute to the overall recovery of this disaster affected community.

Location Description:

Jackson Street; Clay Street & Madison Street; Grove Street & Oak Street; Williams Street in Oakland City, Indiana

Activity Progress Narrative:

The project is complete and the final draw as been made. There is grant money that needs to be deoligated. Close out papers have been sent to the City.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5765
Activity funds eligible for DREF (Ike	0	0/563406



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-195A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-195 Oaktown

Projected Start Date: Projected End Date:

01/04/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Oaktown, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$28,000.00 N/A **Total Budget** \$0.00 \$28,000.00 **Total Obligated** \$0.00 \$28,000.00 **Total Funds Drawdown** \$1,360.00 \$25,045.00 **Program Funds Drawdown** \$1,360.00 \$25,045.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$1,360.00 \$25,045.00 Oaktown, Town of \$1,360.00 \$25,045.00

Match Contributed \$0.00 \$0.00

Activity Description:

local administration of a storm drainage improvement project

Location Description:

Southern Indiana Development Commission PO Box 442 Loogootee, IN 47553

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-195B

Activity Title: storm water drainage improvements

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

DR2-09-195 Oaktown

Projected Start Date: Projected End Date:

01/04/2011 03/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Oaktown, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$972,000.00 N/A **Total Budget** \$0.00 \$972,000.00 **Total Obligated** \$0.00 \$972,000.00 **Total Funds Drawdown** \$46,518.34 \$697,163.79 **Program Funds Drawdown** \$46,518.34 \$697,163.79 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$46,518.34 \$697,163.79 \$697,163.79 Oaktown, Town of \$46,518.34 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

The town will use grant funds to make improvements to the storm drainage system. The project will build a ditch on the north side of 5th Street to divert storm water and install 1030 LF of new storm sewer on 5th Street. Construction of 2300 LF of new pipes between State and Wabash Street will be installed and approximately 500 LF of piping, work on five manhole structures and various inlets and catch basins throughout the town will occur. This project will contribute to the overall recovery of this disaster affected community.

Location Description:

Park and 5th Streets; State and Wabash; 1st and Main Street as well as "various" locations throughout the town

Activity Progress Narrative:

This project is currently under construction and 75% complete. The grant end continues at 10/31/2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Linear miles of Public	0	0/6970	
Activity funds eligible for DREF (Ike	0	0/531850	



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-ST-09-196A

Activity Title: storm water drainage improvements

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:
DR2-09-196 Sellersburg

Projected Start Date: Projected End Date:

01/04/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Sellersburg, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$321,366.15 N/A **Total Budget** \$0.00 \$321,366.15 **Total Obligated** (\$96,456.85)\$321,366.15 **Total Funds Drawdown** \$28,366.15 \$321,366.15 **Program Funds Drawdown** \$28,366.15 \$321,366.15 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$28,366.15 \$321,366.15 Sellersburg, Town of \$28,366.15 \$321,366.15 **Match Contributed** \$0.00 \$0.00

Activity Description:

Area ()

The Town of Sellersburg will use grant funds to make improvements to the storm drainage system. The improvements will consist of the following activities: a drainage structure (50 LF) will be installed at Penn Avenue, 500 LF of 48&rdquo pipe will be installed from the railroad culvert pipe to the downstream end of the existing pipe, and the elevation of grading in the amount of 450 LF. These improvements will allow the system to work properly and no longer cause extreme storm water backups and flooding upstream throughout the entire Town. This project will contribute to the overall recovery of this disaster affected community.

Location Description:

Penn Avenue toward the railroad; and from the railroad culvert pipe to the downstream end of the existing pipe

Activity Progress Narrative:

Construction is complete. Closeout scheduled for November 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/1000
Activity funds eligible for DREF (Ike	0	0/229802



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-177A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-177 Warrick County

Projected Start Date: Projected End Date:

01/10/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Warrick County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$20,500.00
Total Budget	\$0.00	\$20,500.00
Total Obligated	\$0.00	\$20,500.00
Total Funds Drawdown	\$0.00	\$20,500.00
Program Funds Drawdown	\$0.00	\$20,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,500.00
Warrick County	\$0.00	\$20,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a waterway debris removal project at the Little Pigeon Creek

Location Description:

Economic Development Coalition of Southwest Indiana 318 Main Street, Suite 400 Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-177B
Activity Title: waterway debris

Activity Category: Activity Status:

Debris removal Under Way

Project Number: Project Title:

DR2-09-177 Warrick County

Projected Start Date: Projected End Date:

01/10/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

Direct (Person)

National Objective: Responsible Organization:

Urgent Need Warrick County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$764,520.00
Total Budget	\$0.00	\$764,520.00
Total Obligated	\$0.00	\$764,520.00
Total Funds Drawdown	\$0.00	\$644,943.88
Program Funds Drawdown	\$0.00	\$644,943.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$644,943.88
Warrick County	\$0.00	\$644,943.88
Match Contributed	\$0.00	\$0.00

Activity Description:

The Warrick County surveyor has identified 33 logjam located on an 18 mile stretch of Little Pigeon Creek that are classified as Condition 3 or 4 by thelog jam guidelines provided by the Indiana Department of Environmental Management . The severity of the logjams is directly lined to the 2008 disaster. 174 homes lie within the identified area and 463 people could face a serious threat if these logjams remain in place, disrupting existing drainage patterns. The project consists of the removal of the identified logjams. This project will contribute to the overall recovery of the disaster affected area.

Location Description:

Various locations along an 18 mile stretch of Little Pigeon Creek in Warrick County Indiana beginning at the Ohio River and extending north.

Activity Progress Narrative:

Phases 2-7 of the project are complete. Contractors have been paid for the work and retainage has been released to them. Two contractors bid on the final phase and after taking the bids under review both bids were deemed "invalid" by the attorney. The county is in the process of re-advertising and re-bidding the final phase of the project. Bid opening and constract award are scheduled for the 3rd week of October.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-201A

Activity Title: Waterway Debris Removal

Activity Category: Activity Status:

Debris removal Under Way

Project Number: Project Title:
DR2-09-201 Pike County

Projected Start Date: Projected End Date:

01/07/2011 07/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

Urgent Need Pike County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$225,939.25
Total Budget	\$0.00	\$225,939.25
Total Obligated	\$0.00	\$283,000.00
Total Funds Drawdown	\$29,696.64	\$225,939.25
Program Funds Drawdown	\$29,696.64	\$225,939.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,696.64	\$225,939.25
Pike County	\$29,696.64	\$225,939.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Pike County will use grant funds to conduct a waterway debris removal projects. The debris removal will restore the waterways to their natural flow by removing numerous logjams along the Patoka River- South Fork, Barren Ditch, and Flat Creek. The project is vitial to the economic recovery of the disaster affected area.

Location Description:

pataoka river, pike county indiana south fork, barren ditch, flat creek

Activity Progress Narrative:

Project is complete. Close out form 1 was submitted September 2012 and all funds have been paid out including retainage.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 0 0/3



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-201B Administration **Activity Title:**

Activitiy Category: Activity Status:

Administration **Under Way Project Number: Project Title:**

DR2-09-201 Pike County

01/19/2011 07/31/2013

Completed Activity Actual End Date: Benefit Type:

Projected End Date:

Responsible Organization:

National Objective:

N/A Pike County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$11,800.00 N/A **Total Budget** \$0.00 \$11,800.00 **Total Obligated** \$0.00 \$11,800.00 **Total Funds Drawdown** \$3,400.00 \$11,800.00 **Program Funds Drawdown** \$3,400.00 \$11,800.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$3,400.00 \$11,800.00 \$3,400.00 \$11,800.00 Pike County

\$0.00

Activity Description:

Match Contributed

Projected Start Date:

()

Local administration of a waterway debris removal project.

Location Description:

801 Main Street Petersburg, IN 47567

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-212A Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-212 Martin County

Projected Start Date: Projected End Date:

04/11/2011 11/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Martin County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$19,900.00 N/A **Total Budget** \$0.00 \$19,900.00 **Total Obligated** \$0.00 \$19,900.00 **Total Funds Drawdown** \$5,470.00 \$19,900.00 **Program Funds Drawdown** \$5,470.00 \$19,900.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$5,470.00 \$19,900.00

Martin County \$5,470.00 \$19,900.00

Match Contributed \$0.00

Activity Description:

Grant Administration

Area ()

Location Description:

Southern Indiana Development Commission Loogootee, IN

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-212B

Activity Title: Waterway Debris Removal

Activity Category: Activity Status:

Debris removal Under Way

Project Number: Project Title:
DR2-09-212 Martin County

Projected Start Date: Projected End Date:

04/11/2011 11/30/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need Martin County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$274,587.26
Total Budget	\$0.00	\$274,587.26
Total Obligated	\$0.00	\$547,000.00
Total Funds Drawdown	\$17,200.13	\$274,587.26
Program Funds Drawdown	\$17,200.13	\$274,587.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,200.13	\$274,587.26
Martin County	\$17,200.13	\$274,587.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Martin County will use grant funds to remove water way debris at two sites along the Lost River and Indian Creek. The removal projects address Type 3 and 4 log jam conditions.

Location Description:

Lost River and Indian Creek

Activity Progress Narrative:

This project is complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-215A

Activity Title: Grant Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-WD-09-215 Orange County

Projected Start Date: Projected End Date:

05/26/2011 12/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Orange County

Overall Jul 1 thru Sep 30, 2012 To Date

 Total Projected Budget from All Sources
 N/A
 \$22,500.00

 Total Budget
 \$0.00
 \$22,500.00

 Total Obligated
 \$22,500.00
 \$22,500.00

 Total Funds Drawdown
 \$11,250.00
 \$11,250.00

 Program Funds Drawdown
 \$11,250.00
 \$11,250.00

 Program Income Drawdown
 \$0.00
 \$0.00

 Program Income Received
 \$0.00
 \$0.00

 Program Income Received
 \$0.00
 \$0.00

 Total Funds Expended
 \$11,250.00
 \$11,250.00

Orange County \$11,250.00 \$11,250.00

Match Contributed \$0.00

Activity Description:

Grant Administration

()

Location Description:

Grant Admin Indiana 15 Regional Planning Commission 221 E First St Ferdinand, Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-215B

Activity Title: Waterway Debris Removal

Activity Category: Activity Status:

Debris removal Under Way

Project Number:Project Title:DR2-WD-09-215Orange County

Projected Start Date: Projected End Date:

05/26/2011 12/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

Urgent Need Orange County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$262,487.97 N/A **Total Budget** \$0.00 \$262,487.97 **Total Obligated** \$583,000.00 \$583,000.00 **Total Funds Drawdown** \$114,933.87 \$114,933.87 **Program Funds Drawdown** \$114,933.87 \$114,933.87 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$114,933.87 \$114,933.87 **Orange County** \$114,933.87 \$114,933.87 **Match Contributed** \$0.00 \$0.00

Activity Description:

Orange County will use grant funds for a waterway debris removal project to address logjams along the Lost River and Lick Creek. The logjams are Category 3 and 4 logjams that would cause residential damage, cut-off emergency services and pose a considerable risk to a wastewater treatment plant during a heavy rainfall event.

Location Description:

Lick Creek and Lost River Orange County Indiana

Activity Progress Narrative:

Construction is ongoing and is approximately 45% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Businesses	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WD-09-217A

Activity Title: Waterway debris removal

Activity Category: Activity Status:

Debris removal Planned

Project Number: Project Title:
DR2-09-217 Jasper County

Projected Start Date: Projected End Date:

06/22/2011 01/31/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Jasper County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$180,765.00
Total Budget	\$0.00	\$180,765.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jasper County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Jasper County will use grant funds to remove log jams from 31 locations on the Iroquois River. A contractor will be hired to cut and remove the debris from the river. The debris will be piled, tied down and secured on the bank or burned using an air burner. Many of these log jams were enlarged due to the severe weather events in 2008. It is anticipated that clearing the river will help alleviate flooding.

Location Description:

various locations along the Iroquois River in Jasper County Indiana

Activity Progress Narrative:

Project complete. Waiting for documentation from contractor for close out.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WD-09-219A
Activity Title: Administration

Activity Category: Activity Status:

Administration Planned

Project Number: Project Title:
DR2-09-219 Crawfordsville

Projected Start Date: Projected End Date:

08/15/2011 02/28/2014

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Crawfordsville

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,800.00
Total Budget	\$0.00	\$4,800.00
Total Obligated	\$0.00	\$4,800.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Crawfordsville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a CDBG disaster assistance project

Location Description:

300 East Pike Street Crawfordsville, IN 47933

Activity Progress Narrative:

Quarterly report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-219B

Activity Title: Debris/Log jam Removal

Activity Category: Activity Status:

Debris removal Under Way

Project Number: Project Title:

DR2-09-219 Crawfordsville

Projected Start Date: Projected End Date:

08/15/2011 02/28/2014

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Crawfordsville

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$167,500.00
Total Budget	\$0.00	\$167,500.00
Total Obligated	\$0.00	\$167,500.00
Total Funds Drawdown	\$0.00	\$49,000.00
Program Funds Drawdown	\$0.00	\$49,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$49,000.00
Crawfordsville	\$0.00	\$49,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project is to remove logs, sediment and other debris in Shelley Creek and tributary channels. Log jams in the project area are rated as either 3 or 4. The flood of June 2008 eroded the banks of Shelley Creek and caused many trees to fall into the channel. After the log jams are removed, the site will be restored to a stable condition to minimize future erosion and sedimentation of the creek.

Location Description:

Shelley Creek and tributary channels in Crawfordsville, Indiana in Montgomery County

Activity Progress Narrative:

Quarterly report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-220A
Activity Title: local administration

Activity Category: Activity Status:

Administration Planned

Project Number:Project Title:DR2-09-220Starke County

Projected Start Date: Projected End Date:

10/28/2011 05/31/2014

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

National Objective:

N/A Starke County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$2,700.00 N/A **Total Budget** \$0.00 \$2,700.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 \$0.00 Starke County **Match Contributed** \$0.00 \$0.00

Activity Description:

local administration of a waterway debris/log jam project

Location Description:

53 E. Mound Street Knox, IN 46534

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WD-09-220B

Activity Title: waterway debris removal

Activity Category: Activity Status:

Debris removal Planned

Project Number:Project Title:DR2-09-220Starke County

Projected Start Date: Projected End Date:

10/28/2011 05/31/2014

Benefit Type: Completed Activity Actual End Date:

Direct (Person)

National Objective: Responsible Organization:

Low/Mod Starke County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$187,440.00
Total Budget	\$0.00	\$187,440.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$28,038.92
Program Funds Drawdown	\$0.00	\$28,038.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Starke County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

110 log jam will be removed to aid in preventing future flooding in the future.

Location Description:

Various locations along the Yellow River in Starke County Indiana

Activity Progress Narrative:

Release of Funds has been awarded and construction has been awarded.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WD-09-222A

Activity Title: Waterway Debris Removal

Activity Category: Activity Status:

Debris removal Planned

Project Number:Project Title:DR2-09-222Newton County

Projected Start Date: Projected End Date:

01/19/2012 07/31/2013

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need Newton County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$279,495.00
Total Budget	\$0.00	\$279,495.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Newton County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Newton County Debris Removal Project proposes to remove log jams and debris from 10 locations on the Iroquoois River. The project will consist of hiring a contractor to cut and remove the debris from the river. The debris will be either piled, tied down and secured on the bank or burned using an air burner or buried.

Location Description:

Project will address an urgent need concerning the debris in the Iroquois River, in the Town of Brook, Indiana.

Activity Progress Narrative:

Project has been bid. The county is waiting of ROF. Construction is anticipated to be complete 4th quarter of 2012.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-005A

Activity Title: local admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-005 Moores Hill, Town of

Projected Start Date: Projected End Date:

07/01/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:
N/A Moores Hill, Town of

Wooles Hill, Town

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$17,250.00 N/A **Total Budget** \$0.00 \$17,250.00 **Total Obligated** \$0.00 \$17,250.00 **Total Funds Drawdown** \$0.00 \$17,250.00 **Program Funds Drawdown** \$0.00 \$17,250.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$17,250.00 **Total Funds Expended** \$0.00 Moores Hill, Town of \$0.00 \$17,250.00 **Match Contributed** \$0.00 \$0.00

Activity Description:

local administration

Location Description:

PO Box 323 Moores Hill, Indiana 47032

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-005B
Activity Title: sewer facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-005

Projected Start Date:

07/01/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Moores Hill, Town of

Projected End Date:

01/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Moores Hill, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$552,750.00
Total Budget	\$0.00	\$552,750.00
Total Obligated	\$0.00	\$552,750.00
Total Funds Drawdown	\$0.00	\$552,750.00
Program Funds Drawdown	\$0.00	\$552,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$552,750.00
Moores Hill, Town of	\$0.00	\$552,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Moores Hill has been on a sewer ban since 1999 and an Agreed Order with IDEM. It is a small community that can not afford to do the sewer system work without outside assistance. The proposed project includes upgrades to the existing lift station, construction of a new sanitary sewer force main and construction of a new wastewater treatment facility. These improvements will contribute to the long-term economic recovery of this disaster affected community.

Location Description:

PO Box 323 Moores Hill, Indiana 47032

Activity Progress Narrative:

The project is complete. All OCRA funds have been drawn and close-out is scheduled for October 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-036B

Activity Title: Waste Water

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-036

Projected Start Date:

09/15/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Spencer, Town of

Projected End Date:

03/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Spencer, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$480,307.86
Total Budget	\$0.00	\$480,307.86
Total Obligated	\$0.00	\$480,307.86
Total Funds Drawdown	\$0.00	\$480,301.01
Program Funds Drawdown	\$0.00	\$480,301.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$480,301.01
Spencer, Town of	\$0.00	\$480,301.01
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Spencer was significantly impacted by the flooding of May/June 2008 (FEMA 1766) and parts of the wastewater system and treatment plant sustained damage. The proposed project will address structural and inflow/infiltration problems within the wastewater collection system in order to maintain the integrity and function of the sewer system. The long-term impact of the project will result in the sanitary sewer system being able to handle increased capacity without experiencing overflows. The proposed improvements will also allow for economic and residential growth on the system. These improvements will contribute to the long-term economic recovery of this disaster affected town.

Location Description:

90 North West Street, Spencer, Indiana

East Streetand Cooper Street to Market Street to wastewater treatment plant; Height St. and Morgan Ave. south to Market St. to wwtp; Hillside Ave. south to Cooper St. between Montgomer St. and West St.; High School Rd. south to New Jersey St., then east to 5th St. to the Prospect Park lift station; West Morgan St. east to 5th st. to the Prospect Park lift station.

Activity Progress Narrative:

Activity was completed and closed in February 2001.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

1 1/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-038A

Activity Title: Local Administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:
DR2-09-038 Dana, Town of

Projected Start Date: Projected End Date:

09/17/2009 04/30/2011

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Dana, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$27,070.00
Total Budget	\$0.00	\$27,070.00
Total Obligated	\$0.00	\$27,070.00
Total Funds Drawdown	\$0.00	\$27,070.00
Program Funds Drawdown	\$0.00	\$27,070.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,070.00
Dana, Town of	\$0.00	\$27,070.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of CDBG disaster wastewater treat plant and collection system project.

Location Description:

PO Box 371 Dana, Indiana 47847

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-038B

Activity Title: Wastewater

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-038

Projected Start Date:

09/17/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Dana, Town of

Projected End Date:

04/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Dana, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$935,780.00
Total Budget	\$0.00	\$935,780.00
Total Obligated	\$0.00	\$935,780.00
Total Funds Drawdown	\$0.00	\$935,780.00
Program Funds Drawdown	\$0.00	\$935,780.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$935,780.00
Dana, Town of	\$0.00	\$935,780.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Dana is requesting DR2 grant funds to construct a new wastewater treatment plant and collection system. Although the Town does have a municipal water utility, it has never had a municipal wastewater utility. The lack of this important infrastructure has drastically limited the Town&rsquos ability to grow and prosper. The increasing number of failed septic systems in the community is compelling the project forward at this time. This new wastewater treatment plant is necessary for the long-term economic recovery of the disaster-affected area.

Location Description:

PO Box 371 Dana, Indiana 47847

Activity Progress Narrative:

Sewer project is complete; monitored for compliance and closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 1 1/1

of Linear feet of Public Improvement 43000 43000/43000



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-066A

Activity Title: water system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-066

Projected Start Date:

11/12/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Dunkirk, City of

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Dunkirk, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$442,422.00
Total Budget	\$0.00	\$442,422.00
Total Obligated	\$0.00	\$642,500.00
Total Funds Drawdown	\$0.00	\$442,422.00
Program Funds Drawdown	\$0.00	\$442,422.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$442,422.00
Dunkirk, City of	\$0.00	\$442,422.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The water quality of the drinking water in the City of Dunkirk is not adequate to meet IDEM standards despite the fact that the treatment system is only about ten years old and many of the water mains are in poor condition. City officials have worked diligently to make the current system adequate but with no success. Dunkirk will use grant funds to make improvements to the water treatment plant and to replace selected water mains. Improvements will greatly improve the water quality and improve fire protection. These water system improvements are necessary for the long-term economic recovery of the disaster-affected area.

Location Description:

131 S. Main Street, Dunkirk Indiana; Moore Ave.; Hickory St.; Elm; Shadyside; Ohio St.

Activity Progress Narrative:

Activity is complete. No changes. Currently in close-out.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-070A
Activity Title: local administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-09-070 Montezuma, Town of

Projected Start Date: Projected End Date:

12/17/2009 07/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Montezuma, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,000.00
Total Budget	\$0.00	\$28,000.00
Total Obligated	\$0.00	\$28,000.00
Total Funds Drawdown	\$0.00	\$28,000.00
Program Funds Drawdown	\$0.00	\$28,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,000.00
Montezuma, Town of	\$0.00	\$28,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a wastewater treatment and collection system project

Location Description:

PO Box 26 Montezuma, Indiana 47862

Activity Progress Narrative:

Quarterly Report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-070B

Activity Title: wastewater system construction

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-070

Projected Start Date:

12/17/2009

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Montezuma, Town of

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Montezuma, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$972,000.00
Total Budget	\$0.00	\$972,000.00
Total Obligated	\$0.00	\$972,000.00
Total Funds Drawdown	\$0.00	\$972,000.00
Program Funds Drawdown	\$0.00	\$972,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$972,000.00
Montezuma, Town of	\$0.00	\$972,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Due to a number of individual septic system failures and the need to accommodate new commercial and industrial development a new wastewater system is needed. The town of Montezuma will use grant funds to construct a new municipal wastewater treatment plant and collection system. A 70,000 gallon per day re-circulating sand filter treatment plant and a vacuum collection system are the major components of the project. These improvements will contribute to the long-term economic recovery of the disaster affected community.

Location Description:

PO Box 26 Montezuma, Indiana 47862

Activity Progress Narrative:

Quarterly Report has not yet been submitted for this activity. Project is considered noncompliant by OCRA. All financial draws have been halted until a report is submitted.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-071A

Activity Title: Local administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2-09-071 Chandler, Town of

Projected Start Date: Projected End Date:

01/11/2010 07/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Chandler, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$96,228.00
Total Budget	\$0.00	\$96,228.00
Total Obligated	\$0.00	\$96,228.00
Total Funds Drawdown	\$0.00	\$96,228.00
Program Funds Drawdown	\$0.00	\$96,228.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$96,228.00
Chandler, Town of	\$0.00	\$96,228.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a water treatment facility project.

Location Description:

417 E. Jefferson Street Chandler, Indiana 47610

Activity Progress Narrative:

Activity is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-071B

Activity Title: Water treatment facility

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-071

Projected Start Date:

01/11/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Chandler, Town of

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Chandler, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,738,100.00
Total Budget	\$0.00	\$3,738,100.00
Total Obligated	\$0.00	\$3,738,100.00
Total Funds Drawdown	\$0.00	\$3,738,100.00
Program Funds Drawdown	\$0.00	\$3,738,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,738,100.00
Chandler, Town of	\$0.00	\$3,738,100.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The town of Chandler will use grant funds to construct a new water treatment plant. The new plant will provide the community with the ability to increase capacity in the future and is part of an overall strategy to address the many deficiencies in the current water treatment system. The current plant will be demolished once the new plant is operational. These improvements will contribute to the long-term economic recovery of this disaster affected town.

Location Description:

417 East Jefferson Street Chandler, IN 47610

Activity Progress Narrative:

Activity is complete; monitored for compliance and administratively closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Public Facilities 1 1/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-072A

Activity Title: Administration

Activity Category: Activity Status:

Administration Completed

Project Number:DR2-09-072

Project Title:
Winamac, Town of

Projected Start Date: Projected End Date:

01/11/2010 07/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Winamac, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$53,000.00
Total Budget	\$0.00	\$53,000.00
Total Obligated	\$0.00	\$53,000.00
Total Funds Drawdown	\$0.00	\$53,000.00
Program Funds Drawdown	\$0.00	\$53,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$53,000.00
Winamac, Town of	\$0.00	\$53,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

()

Local administration of a sewer project.

Location Description:

120 W. Main Street Wimamac, IN 46996

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-072B

Activity Title: Sewer project

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-072

Projected Start Date:

01/11/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Winamac, Town of

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Winamac, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,277,000.00
Total Budget	\$0.00	\$3,277,000.00
Total Obligated	\$0.00	\$3,277,000.00
Total Funds Drawdown	\$0.00	\$3,277,000.00
Program Funds Drawdown	\$0.00	\$3,277,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,277,000.00
Winamac, Town of	\$0.00	\$3,277,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to do a separation of combined sewers in areas of the Town of Winamac. A new sanitary sewer line will be installed and all storm sewers will remain connected to the existing lines. The project will construct approximately 17,650 LF of sanitary sewer lines and 54 manholes. These wastewater system improvements are crucial to the long-term economic recovery of the disaster-affected area.

Location Description:

Various locations in the Town of Winamac.

Activity Progress Narrative:

Project is complete. Close out 2 & 3 were submitted September 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/17650



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-076A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number:DR2-09-076

Project Title:
Columbia City

Projected Start Date: Projected End Date:

01/20/2010 08/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Columbia City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$58,000.00
Total Budget	\$0.00	\$58,000.00
Total Obligated	\$0.00	\$58,000.00
Total Funds Drawdown	\$0.00	\$58,000.00
Program Funds Drawdown	\$0.00	\$58,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,000.00
Columbia City	\$0.00	\$58,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Columbia City has a sewer system receiving flows from both combined sewer areas and sanitary sewer. The sewer system has combined sewer overflows (CSOs) to the Blue River and Philips Ditch. This project will add more in-line capacity to help deliver more mixed sewage to the plant and put in place a 3 million gallon holding tank at the plant to capture sewage at the plant when there is no capacity to treat it. These wastewater system improvements are necessary for the long-term economic recovery of the disaster-affected area.

Location Description:

217 Fairview Blvd. Kendallville, Indiana 46755

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-076B

Activity Title: Sewer project

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-076

Projected Start Date:

01/20/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Columbia City

Projected End Date:

08/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Columbia City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,721,500.00
Total Budget	\$0.00	\$4,721,500.00
Total Obligated	\$0.00	\$4,721,500.00
Total Funds Drawdown	\$0.00	\$4,721,500.00
Program Funds Drawdown	\$0.00	\$4,721,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,721,500.00
Columbia City	\$0.00	\$4,721,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Columbia City had 2 separate 200 year rain events in 2008. In order to decrease the number of overflows of the sewer system, the project will increase the size of the dedicated combined sewer piping to the plant, installation of an off-line equalization basin and other improvements to the sewer system. These improvements are necessary to the long term and economic recovery of the City.

Location Description:

112 South Chauncey Street Columbia City 46725

Activity Progress Narrative:

The project has been completed and has entered the close-out phase. The meeting with OCRA has been scheduled October 2012.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-081A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
DR2-09-081 Vermillion County

Projected Start Date: Projected End Date:

03/03/2010 09/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Vermillion County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,982.00
Total Budget	\$0.00	\$17,982.00
Total Obligated	\$0.00	\$17,982.00
Total Funds Drawdown	\$0.00	\$17,982.00
Program Funds Drawdown	\$0.00	\$17,982.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,982.00
Vermillion County	\$0.00	\$17,982.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of the construction of a water treatment system project.

Location Description:

PO Box 188 Newport, IN 47966

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-081B

Activity Title: water system

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-081

Projected Start Date:

03/03/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Vermillion County

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Vermillion County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$511,661.09
Total Budget	\$0.00	\$511,661.09
Total Obligated	\$0.00	\$581,298.00
Total Funds Drawdown	\$0.00	\$511,661.09
Program Funds Drawdown	\$0.00	\$511,661.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$511,661.09
Vermillion County	\$0.00	\$511,661.09
Match Contributed	\$0.00	\$0.00

Activity Description:

Vermillion County is applying on behalf of the St. Bernice Water Corporation, a rural non-profit water utility company, serving persons living in Helt Township in Vermillion County. The current system now serves nearly three times as many households than it was designed to handle. The project includes constructing a 100,000 gallon elevated storage tank, replacing and upgranding the booster pump and installing three new water mains. These improvements will contribute of the long-term economic recovery of this disaster affected community.

Location Description:

St. Bernice Water Corporation PO Box 242 St. Bernice, IN 47875

Activity Progress Narrative:

The project is currently in Phase I closeout.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-083A
Activity Title: administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-083 Brown County

Projected Start Date: Projected End Date:

03/09/2010 10/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Brown County

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$28,700.00 N/A **Total Budget** \$0.00 \$28,700.00 **Total Obligated** \$0.00 \$28,700.00 **Total Funds Drawdown** \$0.00 \$28,700.00 **Program Funds Drawdown** \$0.00 \$28,700.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$28,700.00 \$0.00 \$28,700.00 **Brown County Match Contributed** \$0.00 \$0.00

Activity Description:

()

local administration of a drinking water improvement project

Location Description:

6321 S. East Street Indianapolis, IN

- Brown County 9746-1,2,3
- 9747-1,2,3,4
- 9749-1,2,3
- Morgan County 5106-5,6
- Johnson County 6114-3
- Monroe County 1402-2

Activity Progress Narrative:

Administration is complete except for monitoring.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-083B

Activity Title: drinking water project

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-083

Projected Start Date:

03/09/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Brown County

Projected End Date:

10/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Brown County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$999,300.00
Total Budget	\$0.00	\$999,300.00
Total Obligated	\$0.00	\$999,300.00
Total Funds Drawdown	\$0.00	\$999,300.00
Program Funds Drawdown	\$0.00	\$999,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$999,300.00
Brown County	\$0.00	\$999,300.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Brown County commissioners are applying on behalf of the Brown County Water Utility, Inc for a waterworks improvement project. Brown County Water (BWC) is in need of additional groundwater supply and water storage and treatment capacity that meets the operating guidelines issued by the Indiana Department of Environmental Management. The proposed project consists of the addition of two water supply wells, construction of a 2,000 gpm water treatment plant (WTP), a 12&rdquo main connecting the new wells to the new WTP and the construction of a 1,000,000 gallon clear well for additional water storage at the WTP. These improvements are necessary for the long-term economic recovery of the disaster-affected area.

Location Description:

Souther Brown County at the current water treatment plant on Mahalasville Road PO Box 134

Helmsburg, IN 47435

- Brown County 9746-1,2,3
- 9747-1,2,3
- 9748-1,2,3,4
- 9749-1,2,3
- Morgan County 5106-5,6
- Johnson County 6114-3
- Monroe County 1402-2

Activity Progress Narrative:

Water facilities construction is complete.



Accomplishments Performance Measures

This Report Period

0

Cumulative Actual Total / Expected

Total

Total 0/1

of Public Facilities

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-085A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number:Project Title:DR2-09-085Washington, City of

Projected Start Date: Projected End Date:

03/24/2010 10/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

Low/Mod City of Washington

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$138,000.00
Total Budget	\$0.00	\$138,000.00
Total Obligated	\$0.00	\$138,000.00
Total Funds Drawdown	\$375.00	\$138,000.00
Program Funds Drawdown	\$375.00	\$138,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$375.00	\$138,000.00
City of Washington	\$375.00	\$138,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of a sewer infrastructure improvement project

Location Description:

200 Harned Avenue Washington, IN 47501 Census tract/block numbers

- 9547-1,2,3,4
- 9549-1,2,3,4
- 9544-2,3
- 9548-1,2,3,4
- 9546-1,2,3

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-085B

Activity Title: sewer system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-085

Projected Start Date:

03/24/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Washington, City of

Projected End Date:

10/31/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Washington

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,862,000.00
Total Budget	\$0.00	\$8,862,000.00
Total Obligated	\$0.00	\$8,862,000.00
Total Funds Drawdown	\$7,103.58	\$8,862,000.00
Program Funds Drawdown	\$7,103.58	\$8,862,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,103.58	\$8,862,000.00
City of Washington	\$7,103.58	\$8,862,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Washington will use Disaster Recovery grant funds for a combined sewer overflow (CSO) project that has been mandated by an agreed order from IDEM. The proposed project includes the construction of a vortex type grit removal unit at the WWTP. The new wet-weather facility will include a 3.9 MG storage tank with submersible type pump station and automatic flushing gates, and a constructed wetland with fine screening and a UV disinfection system. Modifications will be made to the existing headworks diversion structure. The proposed work also includes the installation of a CSO pump station to convey flow from this CSO to the storage tank. Conveyance piping includes two 84-inch wetland influent pipes, a 36 inch pipe and construction of a wetland treatment facility. These wastewater system improvements are vital to the long-term economic recovery of the disaster-affected area.

Location Description:

200 Harnrd Ave Washington, IN census tracs/block groups

- 9547-1,2,3,4
- 9549-1,2,3,4
- 9544-2,3
- 9548-1,2,3,4
- 9546-1,2,3

Activity Progress Narrative:

Project is complete. Awaiting audit.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-086A **Activity Title:** administration

Activitiy Category: Activity Status:

Administration **Under Way**

Project Number: Project Title: DR2-09-086 **Spencer County**

Projected Start Date: Projected End Date:

04/09/2010 10/31/2012

Completed Activity Actual End Date: Benefit Type:

Responsible Organization:

()

National Objective:

N/A

Spencer County Commissioners

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$138,000.00 N/A **Total Budget** \$0.00 \$138,000.00 **Total Obligated** \$0.00 \$138,000.00 **Total Funds Drawdown** \$4,000.00 \$138,000.00 **Program Funds Drawdown** \$4,000.00 \$138,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$4,000.00 \$138,000.00 \$4,000.00 \$138,000.00 Spencer County Commissioners

\$0.00

Activity Description:

Match Contributed

local administration of wastewater collection system project.

Location Description:

Courthouse 200 Main Street, Rm. 6 Rockport, IN 47635

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-086B

Activity Title: wastewater collection system

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-086

Projected Start Date:

04/09/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Spencer County

Projected End Date:

10/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Spencer County Commissioners

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,925,895.00
Total Budget	\$0.00	\$8,925,895.00
Total Obligated	\$0.00	\$9,009,000.00
Total Funds Drawdown	\$30,269.84	\$8,908,920.48
Program Funds Drawdown	\$30,269.84	\$8,908,920.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$30,269.84	\$8,776,744.81
Spencer County Commissioners	\$30,269.84	\$8,776,744.81
Match Contributed	\$0.00	\$0.00

Activity Description:

The Spencer County Commissioners, on behalf of the Luce Township Regional Sewer District, are applying for a Disaster Recovery grant to construct a new sanitary sewer collection system. The collection system includes the installation of approximately 159,700 feet of sewer lines, 560 grinder pumps, five lift stations and about 86,300 feet of force main. The sewer district will collect wastewater from Richland, Hatfield, Sandridge, Eureka, French Island Boat Club and areas in between. This new system will address failing septic systems in the service area. These improvements will contribute to the long-term economic recovery of this disaster affected area.

Location Description:

various locations in the Luce Township Regional Sewer District including Richland, Hatfield, Sandridge, Eureka, French Island Boat Club and areas in between.

Activity Progress Narrative:

The project is substantially complete and final grant fund payments are pending. Employee interviews have been conducted regularly and certified payrolls submitted weekly.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/246000



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-WW-09-089A **Grantee Activity Number:**

Activity Title: Administration

Activitiy Category: Activity Status:

Administration Completed **Project Number: Project Title:** DR2-09-089 Brazil, City of

Projected Start Date: Projected End Date:

05/13/2010 12/31/2011

Completed Activity Actual End Date: Benefit Type:

Responsible Organization:

()

National Objective:

N/A

Brazil, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$45,000.00
Total Budget	\$0.00	\$45,000.00
Total Obligated	\$0.00	\$45,000.00
Total Funds Drawdown	\$0.00	\$45,000.00
Program Funds Drawdown	\$0.00	\$45,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,000.00
Brazil, City of	\$0.00	\$45,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Admin for project

Location Description:

203 E National Avenue Brazil, IN 47834

Activity Progress Narrative:

Activity is complete; project monitored for compliance and closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: DR2-WW-09-089B

Activity Title: Drinking Water system

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-089

Projected Start Date:

05/13/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Brazil, City of

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Brazil, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,177,872.00
Total Budget	\$0.00	\$2,177,872.00
Total Obligated	\$0.00	\$2,177,872.00
Total Funds Drawdown	\$0.00	\$2,177,872.00
Program Funds Drawdown	\$0.00	\$2,177,872.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,177,872.00
Brazil, City of	\$0.00	\$2,177,872.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grant funds will be used to make improvements to the water utility of the city. The improvements will include a new ground well, an elevated storage tank, a booster station, water meters and hydrants, and installation of remote monitoring equipment. These improvements will contribute to the long-term economic recovery of this disaster affected community.

Location Description:

Various locations through out the city: water tank west of Brazil at Craig Park, new storage tank at intersection os I-70/SR59, water booster half wat between Brazil and US70/SR59 intersections, water lines along White Roack Road, Posey, Mechanic, McGuire, Knight Streets and Chicago Avenue, Murphy Avenue and US 40.

Activity Progress Narrative:

Drinking water system project is complete; project monitored for compliance and administratively closed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Linear feet of Public Improvement 0 0/21100



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-090A

Activity Title: Local Admin

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-090 Mooresville, Town of

Projected Start Date: Projected End Date:

05/13/2010 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Responsible Organization:

()

N/A Mooresville, Town of

Overall Jul 1 thru Sep 30, 2012 To Date

 Total Projected Budget from All Sources
 N/A
 \$21,000.00

 Total Budget
 \$0.00
 \$21,000.00

 Total Obligated
 \$0.00
 \$21,000.00

 Total Funds Drawdown
 \$1,620.00
 \$19,560.00

 Program Funds Drawdown
 \$1,620.00
 \$19,560.00

 Program Income Drawdown
 \$0.00
 \$0.00

Program Income Received \$0.00 \$0.00

Total Funds Expended \$1,620.00 \$19,560.00

Mooresville, Town of \$1,620.00 \$19,560.00

Match Contributed \$0.00

Activity Description:

Local Admin for project

National Objective:

Location Description:

4 East Harrison Street Mooresville, IN 46158

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: DR2-WW-09-090B

Activity Title: Sewer plant

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-090

Projected Start Date:

05/13/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Mooresville, Town of

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Mooresville, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,979,000.00
Total Budget	\$0.00	\$5,979,000.00
Total Obligated	\$0.00	\$5,979,000.00
Total Funds Drawdown	\$197,231.10	\$5,188,336.06
Program Funds Drawdown	\$197,231.10	\$5,188,336.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$197,231.10	\$5,188,336.06
Mooresville, Town of	\$197,231.10	\$5,188,336.06
Match Contributed	\$0.00	\$0.00

Activity Description:

The Mooresville project funds will go towards enhancing the wastewater treatment plant capacity and making much needed improvements. This includes replacing existing raw sewage pumps with larger ones, connecting stub-heard pipe to screen channel, installing a 3.5 MGD vertical loop reactor, constructing a flow split structure, constructing two additional secondary clarifiers, constructing a new sludge pump station, converting existing sludge thickening tank to a sludge holding tank, constructing a new Blower Building, upgrading electrical services, and widening/extending/paving current plant drive. The wastewater treatment plant improvements are necessary to the long-term economic recovery of the disaster-affected area.

Location Description:

Various locations through out town

Activity Progress Narrative:

Time extension received to December 31, 2012. Construction is approximately 86% complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 0/1



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-091A

Activity Title: wastewater

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-091

Projected Start Date:

06/17/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Oolitic, Town of

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Oolitic

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$877,100.00
Total Budget	\$0.00	\$877,100.00
Total Obligated	\$0.00	\$877,100.00
Total Funds Drawdown	\$0.00	\$877,100.00
Program Funds Drawdown	\$0.00	\$877,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$877,100.00
Oolitic	\$0.00	\$877,100.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Oolitic will use grant funds to expand the capacity of the current wastewater treatment plant from 180,000 gpd to 350,000 gpd with an increased peak capacity from 360,000 gpd to 710,000 gpd. The main pump station will also be rehabilitated as well as 2,805 linear feet of piping will be replaced. These improvements will contribute to the long-term economic recovery of this disaster affected town.

Location Description:

109 Main Street Oolitic, Indiana 47451

at wastewater treatment site and various locations (lines) in the town

Activity Progress Narrative:

The wastewater project is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/2805



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-091B
Activity Title: administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-091 Oolitic, Town of

Projected Start Date: Projected End Date:

06/17/2010 12/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Oolitic

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$24,802.00
Total Budget	\$0.00	\$24,802.00
Total Obligated	\$0.00	\$24,802.00
Total Funds Drawdown	\$0.00	\$24,802.00
Program Funds Drawdown	\$0.00	\$24,802.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,802.00
Oolitic	\$0.00	\$24,802.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of a wastewater treatment system project.

Location Description:

109 Main Street Oolitic, Indiana 47451

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-092A
Activity Title: administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-092 Oakland City

Projected Start Date: Projected End Date:

06/18/2010 12/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Oakland City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$68,200.00
Total Budget	\$0.00	\$68,200.00
Total Obligated	\$0.00	\$68,200.00
Total Funds Drawdown	\$0.00	\$68,200.00
Program Funds Drawdown	\$0.00	\$68,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$68,200.00
Oakland City	\$0.00	\$68,200.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a wastewater system rehabilitation project

Location Description:

210 East Washington Street Oakland City, Indiana 47660

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-092B

Activity Title: wastewater

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-092

Projected Start Date:

06/18/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Oakland City

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Oakland City

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,612,800.00
Total Budget	\$0.00	\$2,612,800.00
Total Obligated	\$0.00	\$2,612,800.00
Total Funds Drawdown	\$105,052.73	\$2,427,851.83
Program Funds Drawdown	\$105,052.73	\$2,427,851.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$105,052.73	\$2,427,851.83
Oakland City	\$105,052.73	\$2,427,851.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Oakland City will use grant funds to rehabilitate their wastewater treatment system. Lift stations will be rehabilitated, manholes will be replaced and the plant will be upgraded to better handle the current flow and prevent inflow and infiltration events. Much of the current system has outlasted its life expectancy and the proposed rehabilitation will allow the plant and collection system to continue to serve the community. These improvements will contribute to the long-term economic recovery of the disaster affected community.

Location Description:

210 East Washington Street
Oakland City, Indiana 47660
locations throughout the town and at the treatment plant.

Activity Progress Narrative:

The project is near completion. However, due to a few unforeseen circumstances the City will potentially submit a request for time extension November 30, 2012. 93 percent of the grant money has been drawn and the remaining will be used to pay the contractors.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Public Facilities	0	0/1	
# of Linear feet of Public Improvement	0	0/36620	

494



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-132A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-132 North Vernon

Projected Start Date: Projected End Date:

09/01/2010 03/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of North Vernon

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$58,000.00 N/A **Total Budget** \$0.00 \$58,000.00 **Total Obligated** \$0.00 \$58,000.00 **Total Funds Drawdown** \$0.00 \$55,000.00 **Program Funds Drawdown** \$0.00 \$55,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$55,000.00 \$0.00 \$55,000.00 North Vernon, City of **Match Contributed** \$0.00 \$0.00

Activity Description:

local administration of a drinking water improvements project

Location Description:

Administrative Resources Association 3200 Sycamore Ct., 1-A Columbus, Indiana 47203

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-132B

Activity Title: drinking water project

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-132

Projected Start Date:

09/01/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

North Vernon

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

North Vernon, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,286,253.00
Total Budget	\$0.00	\$2,286,253.00
Total Obligated	\$0.00	\$2,286,253.00
Total Funds Drawdown	\$544,786.05	\$927,031.92
Program Funds Drawdown	\$544,786.05	\$927,031.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$544,786.05	\$927,031.92
North Vernon, City of	\$544,786.05	\$927,031.92
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will use grant funds to make improvements to the drinking water system and to come into compliance with drinking water standards. The proposed project is to make improvement s to the distribution system lines that are contributing to the violations of water quality standards. The project includes the replacement of approximately 47,420 feet of existing four inch water mains with new eight inch water lines and the associated valve and hydrants. These improvements will contribute to the long-term economic recovery of the disaster affected community.

Location Description:

City of North Vernon, Indiana

Tract/Block groups: 9602/1,2,3; 9603/1,2,3; 9604/1,2,3,4; 9605/1,2,3; 9606/1,2,3,4

Activity Progress Narrative:

Area 1-6 are complete with water main installations, hydrants, taps, and water services encompassing the streets. Area 7 is still in progres. Overall Project is on schedule.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/47420



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2-WW-09-133A **Grantee Activity Number:**

Activity Title: local administration

Activitiy Category: Activity Status:

Administration **Under Way Project Number: Project Title:**

DR2-09-133 Shelburn, Tow of

Projected Start Date: Projected End Date:

09/08/2010 03/31/2012

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

N/A Shelburn, Town of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$42,000.00 N/A **Total Budget** \$0.00 \$42,000.00 **Total Obligated** \$0.00 \$42,000.00 **Total Funds Drawdown** \$17,500.00 \$42,000.00 **Program Funds Drawdown** \$17,500.00 \$42,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$17,500.00 \$42,000.00

Shelburn, Town of \$17,500.00 \$42,000.00 **Match Contributed**

\$0.00

Activity Description:

()

local administration of a wastewater system project.

Location Description:

West Central Indiana Economic Development District 1718 Wabash Ave. Terre Haute, IN 47807

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-133B

Activity Title: sewer system

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-133

Projected Start Date:

09/08/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Shelburn, Tow of

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Shelburn, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,576,309.96
Total Budget	\$0.00	\$3,576,309.96
Total Obligated	(\$23,524.53)	\$3,583,475.47
Total Funds Drawdown	\$799,679.85	\$3,576,309.96
Program Funds Drawdown	\$799,679.85	\$3,576,309.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$806,845.36	\$3,583,475.47
Shelburn, Town of	\$806,845.36	\$3,583,475.47
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project entails making various improvements to all five lift stations for the community in addition to treatment plant improvements in order to meet the requirement of the IDEM Agreed Order. The project will line approximately 5,000 LF of lines. The treatment plant work will mainly consist of a new effluent flow meter, new feed pumps/chemical feed, valve/pipe replacements, new U/V disinfection unit, rehabilitation of tertiary filter, oxidation ditch, new clarifier system and rehabilitation of the existing clarifier into the new digester system. The improvements will contribute to the overall long term recovery of the community. These water system improvements are necessary for the long-term economic recovery of the disaster-affected area.

Location Description:

Shelburn, Indiana - various locations throughout the town

Activity Progress Narrative:

The project is 100% complete. Step 1 close-out in progress with monitoring to follow.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Public Facilities	0	0/1	
# of Linear feet of Public Improvement	0	0/5000	



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-134A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-134 Mt. Vernon

Projected Start Date: Projected End Date:

09/09/2010 03/31/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Mt. Vernon, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$163,000.00 N/A **Total Budget** \$0.00 \$163,000.00 \$0.00 **Total Obligated** \$163,000.00 **Total Funds Drawdown** \$0.00 \$163,000.00 **Program Funds Drawdown** \$0.00 \$163,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$163,000.00 \$0.00 \$163,000.00 Mt. Vernon, City of **Match Contributed** \$0.00 \$0.00

Activity Description:

local administration of a waste water system project

Location Description:

Economic Development Coalition of SW Indiana 318 Main Street, Suite 400 Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-134B

Activity Title: Sewer system

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-134

Projected Start Date:

09/09/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Mt. Vernon

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Mt. Vernon, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,409,000.00
Total Budget	\$0.00	\$6,409,000.00
Total Obligated	\$0.00	\$6,409,000.00
Total Funds Drawdown	\$411,000.00	\$5,977,085.00
Program Funds Drawdown	\$411,000.00	\$5,977,085.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$411,000.00	\$5,977,085.00
Mt. Vernon, City of	\$411,000.00	\$5,977,085.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will use grant funds to rehabilitate parts of the waste water treatment system and for new construction where needed. The project consists of pump station improvements, installing a 36&rdquo diameter force main 4,800&rsquo in length, construction of a 3.5 million gallon storage tank and other system improvements. These improvements will contribute to the long-term economic recovery of the disaster affected community.

Location Description:

Mt. Vernon 520 Main Street Mt. Vernon, Indiana 47620 405/1; 406/1,2; 407/1,2,3

Activity Progress Narrative:

The project is moving as scheduled. Despite time delays and extensions the final wall forms on the storage basin are expected to be complete by the end of October. Also, sludge holding basin construction is expected to begin in the next couple of weeks.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/4800



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-135A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-135 Boonville, City of

Projected Start Date: Projected End Date:

09/09/2010 03/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Boonville, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$107,187.00 N/A **Total Budget** \$0.00 \$107,187.00 \$0.00 **Total Obligated** \$107,187.00 **Total Funds Drawdown** \$0.00 \$107,187.00 **Program Funds Drawdown** \$0.00 \$107,187.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$107,187.00 \$0.00 \$107,187.00 Boonville, City of

\$0.00

Activity Description:

Match Contributed

()

local administration of a sewer system project

Location Description:

Economic Development Coalition of SW Indiana 318 Main Street, Suite 400 Evansville, IN 47708

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-135B

Activity Title: sewer system

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-135

Projected Start Date:

09/09/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Boonville, City of

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Boonville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,174,500.00
Total Budget	\$0.00	\$4,174,500.00
Total Obligated	\$0.00	\$4,174,500.00
Total Funds Drawdown	\$0.00	\$4,174,500.00
Program Funds Drawdown	\$0.00	\$4,174,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,174,500.00
Boonville, City of	\$0.00	\$4,174,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City of Boonville will use grant funds to make improvements to the waste water collection and treatment system. The proposed project consists of construction of a vortex separation unit, scrubber and other equipment to fully contain the cylinders, cleaning the sludge out of the lagoons, installation of approximately 1,000&rsquo of 6&rdquo and 200&rsquo of 10&rdquo line for the North CSO to connect to the main force main going to the treatment plant and 1,000&rsquo of 6&rdquo and 2,000&rsquo of 10&rdquo for the South CSO. These waste water system improvements are necessary for the long-term economic recovery of the disaster-affected area.

Location Description:

City of Boonville, Indiana various locations throughout the city census tract/blocks: 0306/2,3,4,6,8

Activity Progress Narrative:

The project is complete. Close out papers have been sent to OCRA and all funds have been obligated and all grant money dispersed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/4200

510



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-178A
Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-WW-09-178 Westport, Town of

Projected Start Date: Projected End Date:

12/07/2010 06/30/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Westport, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$83,325.00
Total Budget	\$0.00	\$83,325.00
Total Obligated	\$0.00	\$83,325.00
Total Funds Drawdown	\$0.00	\$35,130.00
Program Funds Drawdown	\$0.00	\$35,130.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$35,130.00
Westport, Town of	\$0.00	\$35,130.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration of a wastewater project.

Location Description:

SIRPC PO Box 764 Versailles, Indiana 47042

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-178B
Activity Title: sewer facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-WW-09-178

Projected Start Date:

12/07/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Westport, Town of

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Westport, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,718,000.00
Total Budget	\$0.00	\$3,718,000.00
Total Obligated	\$0.00	\$3,718,000.00
Total Funds Drawdown	\$755,794.90	\$1,885,078.90
Program Funds Drawdown	\$755,794.90	\$1,885,078.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$755,794.90	\$1,885,078.90
Westport, Town of	\$755,794.90	\$1,885,078.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Westport is under an Agreed Order with the Indiana Department of Environmental Management due to sanitary sewer overflows. The Town of Westport&rsquos aging wastewater system is in need of significant rehabilitation. The project will include cured-in-place relining of the collection system with new service laterals, manhole rehabilitation and improvements to the waste stabilization lagoons. These improvements will contribute to the long-term economic recovery of this flood affected community.

Location Description:

The entire Town of Westport and a small section of Sand Creek Township in Decatur County Indiana. Census Tract 9695/ BG 3000,2001,3002,3005,3007,3006,3070,3074,3051,03065,3066,3010,3014,3015,3061,3018,2005,2006,2008

Activity Progress Narrative:

Construction is continuing and will be completed February, 2013.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/49900



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-181A

Activity Title: Admin

Activitiy Category: Activity Status:

Administration **Under Way Project Number: Project Title:** DR2-WW-09-181 Pulaski County

Projected Start Date: Projected End Date:

12/21/2010 01/31/2014

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Pulaski County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$17,681.00
Total Budget	\$0.00	\$17,681.00
Total Obligated	\$0.00	\$17,681.00
Total Funds Drawdown	\$0.00	\$17,681.00
Program Funds Drawdown	\$0.00	\$17,681.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,681.00
Pulaski County	\$0.00	\$17,681.00
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMIN

Location Description:

PO Box 127 Monon, IN 47959

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-181B

Activity Title: Wastewater improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-WW-09-181

Projected Start Date:

12/21/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Pulaski County

Projected End Date:

01/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Pulaski County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$569,572.00
Total Budget	\$0.00	\$569,572.00
Total Obligated	\$0.00	\$569,572.00
Total Funds Drawdown	\$160,965.31	\$569,572.00
Program Funds Drawdown	\$160,965.31	\$569,572.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$160,965.31	\$569,572.00
Pulaski County	\$160,965.31	\$569,572.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Pulaski County will use grant funds to construct a sanitary sewer project for the unincorporated community if Star City in Pulaski County. The collection system will be a vacuum system with 8&rdquo, 6&rsquo, and 4&rsquo mains. The collection system will also include one vacuum/lift station, which will include valves, service laterals, road restoration, alley and drive restoration, one highway bore, storm drain restoration, and a small building for the vacuum system. The project is vital to the long-term recovery of the disaster-affected area.

Location Description:

Star City and Winamac, Indiana

Activity Progress Narrative:

Project complete. Close-out has been initiated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Linear feet of Public Improvement	0	0/16695



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2-WW-09-198A

Activity Title: local administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2-09-198 Crothersville

Projected Start Date: Projected End Date:

12/29/2010 07/31/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Crothersville, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$28,320.00
Total Budget	\$0.00	\$28,320.00
Total Obligated	\$0.00	\$28,320.00
Total Funds Drawdown	\$0.00	\$26,000.00
Program Funds Drawdown	\$0.00	\$26,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$26,000.00
Crothersville, Town of	\$0.00	\$26,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

local administration of a wastewater system project

Location Description:

Administrative Resources Association 3200 Sycamore Court, 1A Columbus, IN 47203

Activity Progress Narrative:

Grant Administration is ongoing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2-WW-09-198B

Activity Title: wastewater improvments

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DR2-09-198

Projected Start Date:

12/29/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Crothersville

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Crothersville, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,400,588.00
Total Budget	\$0.00	\$1,400,588.00
Total Obligated	\$0.00	\$1,400,588.00
Total Funds Drawdown	\$352,210.29	\$682,689.10
Program Funds Drawdown	\$352,210.29	\$682,689.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$352,210.29	\$682,689.10
Crothersville, Town of	\$352,210.29	\$682,689.10
Match Contributed	\$0.00	\$0.00

Activity Description:

In order for the Town to comply with their Agreed Order in operating the sewage collection system and wastewater treatment system efficiently and effectively, improvements to the sewage collection and treatment facilities are necessary. The project will include the addition of approximately 1,475 lineal feet of piping improvements, installation of an influent flow meter and flow control valve, removal of an inoperable grit system and installation of a new system, new clarifier, rehabilitate existing clarifiers and the installation of an UV system. These improvements will contribute to the overall economic recovery of this disaster affected community.

Location Description:

At the wastewater treatment plant in Crothersville, Indiana and the west and east sides of US 31 and at 3 crossings under US 31.

Activity Progress Narrative:

The project began January 2012 with mobilization, February raw sewage wet well excavated and poured, and March dewatering pumps moved and clarifier excavation began. Construction is on schedule.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 0/1475



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number:

DR2ER-009-001A - Dubois-Pike-Warrick Econ Op
Com
Activity Title:

Administration - Dubois-Pike-Warrick Econ Op
Com

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

11/30/2010 05/31/2012

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

N/A Dubois-Pike-Warrick Economic Opportunity Committee

Overall Jul 1 thru Sep 30, 2012 **To Date Total Projected Budget from All Sources** N/A \$1,000.00 **Total Budget** \$0.00 \$1,000.00 **Total Obligated** \$0.00 \$1,000.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

Location Description:

Dubois-Pike-Warrick Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ER-009-001B - Dubois-Pike-Warrick Econ Op

Com

Activity Title: Rehabilitation - Dubois-Pike-Warrick Econ Op Com

Activity Status:

Under Way

05/31/2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$4,840.38)

(\$4,840.38)

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

Dubois-Pike-Warrick Economic Opportunity Committee

To Date

\$14,159.62

\$14,159.62

\$14,159.62

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/30/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Dubois-Pike-Warrick Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ER-011-001A-City of Alexandria
Activity Title: Administration-City of Alexandria

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2ER Administration Emergency Homeowner Repair Administration

Responsible Organization:

Projected Start Date: Projected End Date:

02/01/2011 08/31/2012

Benefit Type: Completed Activity Actual End Date:

()

N/A CITY OF ALEXANDRIA

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$8,000.00 N/A **Total Budget** \$0.00 \$8,000.00 **Total Obligated** \$0.00 \$8,000.00 **Total Funds Drawdown** \$0.00 \$3,420.06 **Program Funds Drawdown** \$0.00 \$3,420.06 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 CITY OF ALEXANDRIA \$0.00 \$0.00 \$0.00 **Match Contributed** \$0.00

Activity Description:

National Objective:

Admin for project

Location Description:

Admin for the City of Alexandria

Activity Progress Narrative:

General Administration and Compliance, Procurement Activities, Project Set-ups, Progress Meetings

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ER-011-001C-City of Alexandria

Activity Title: Rehabilitation-City of Alexandria

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2ER Projects

Projected Start Date:

02/01/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Emergency Homeowner Repair Projects

Projected End Date:

08/31/2012

Completed Activity Actual End Date:

Responsible Organization:

CITY OF ALEXANDRIA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$92,000.00
Total Budget	\$0.00	\$92,000.00
Total Obligated	\$0.00	\$92,000.00
Total Funds Drawdown	\$2,250.00	\$41,288.03
Program Funds Drawdown	\$2,250.00	\$41,288.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,040.03
CITY OF ALEXANDRIA	\$0.00	\$17,040.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Alexandria, IN

Activity Progress Narrative:

5 Site Specific ER's Complete, 5 Properties Bid and Construction Contracts Awarded, 5 Lead Based Paint Risk Assessments Completed, 1 Property has started rehabilitation, and 4 Properties pending to start rehabilitation.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ER-011-002A-Northeast Indiana Housing
Partnersh
Activity Title: Administration-Northeast Indiana Housing
Partnersh

Activity Status:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Emergency Homeowner Repair Administration

Completed Activity Actual End Date:

Northeast Indiana Housing Partnerships, Inc.

To Date

\$3,500.00

\$3,500.00

\$3,500.00

\$3,250.00

\$3,250.00

\$2,875.00

\$0.00

\$0.00

\$0.00

Under Way

Project Title:

06/30/2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2ER Administration

Projected Start Date:

03/22/2011

Benefit Type:

()

National Objective: N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended

Activity Description:

Local Administration

Location Description:

Kendallville, IN Counties

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ER-011-002B-Northeast Indiana Housing

Partnersh

Activity Title: Rehabilitation-Northeast Indiana Housing

Partnersh

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2ER Projects

Projected Start Date:

03/22/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Emergency Homeowner Repair Projects

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Northeast Indiana Housing Partnerships, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$96,500.00
Total Budget	\$0.00	\$96,500.00
Total Obligated	\$0.00	\$96,500.00
Total Funds Drawdown	\$0.00	\$90,389.00
Program Funds Drawdown	\$0.00	\$90,389.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$75,791.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Kendallville, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/1
# of Singlefamily Units	0	18/1



	This Report Period		Cumulative Actual Total / Expected				
	Low	Low Mod Total		Low Mod		Total Low/Mod%	
# of Households	0	0	0	9/1	9/0	18/1	100.00
# Owner Households	0	Ω	0	0/1	9/0	18/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ER-011-005A- Whitley County
Activity Title: Administration- Whitley County

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2ER Administration Emergency Homeowner Repair Administration

Projected Start Date: Projected End Date:

06/27/2012 09/25/2013

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Habitat for Humanity of Whitley County, Inc

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$7,500.00 N/A **Total Budget** \$7,500.00 \$7,500.00 **Total Obligated** \$7,500.00 \$7,500.00 **Total Funds Drawdown** \$6,102.55 \$6,102.55 **Program Funds Drawdown** \$6,102.55 \$6,102.55 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00

Activity Description:

Emergency Repair for Habitat for Humanity of Whitley County

Location Description:

Whitley County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: DR2ER-011-005B- Whitley County

Activity Title: Rehabilitation- Whitley County

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2ER Projects

Projected Start Date:

06/27/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Emergency Homeowner Repair Projects

Projected End Date:

09/25/2013

Completed Activity Actual End Date:

Responsible Organization:

Habitat for Humanity of Whitley County, Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$52,500.00
Total Budget	\$52,500.00	\$52,500.00
Total Obligated	\$52,500.00	\$52,500.00
Total Funds Drawdown	\$29,634.60	\$29,634.60
Program Funds Drawdown	\$29,634.60	\$29,634.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Habitat for Humanity of Whitley County, Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Emergency Repair

Location Description:

Whitley County, IN

of Housing Units

of Singlefamily Units

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/12

 0
 0/12

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



# of Households	0	0	0	0/12	0/0	0/12	0
# Owner Households	0	0	0	0/12	0/0	0/12	0

Address	City	County	State	Zip	Status / Accept
113 WINDSOR DRIVE	CHURUBUSCO		Indiana	46723-	Match / N
510 WEST MARKET STREET	COLUMBIA CITY		Indiana	46725-	Match / N
3120 EAST COLONY AVENUE	COLUMBIA CITY		Indiana	46725-	Match / N
5355 NORTH OLD SR 102	COLUMBIA CITY		Indiana	46725-	Match / N
7912 SOUTH 350 WEST	SOUTH WHITLEY		Indiana	46787-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ES-011-001A - Energy Conservation Solutions
Activity Title: Rehabilitation - Energy Conservation Solutions

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

DR2ES Projects Emergency Shelter Rehabilitation

Projected Start Date: Projected End Date:

02/18/2011 12/31/2011

Benefit Type: Completed Activity Actual End Date:
Direct (Person)

National Objective: Responsible Organization:

Low/Mod Energy Conservation Solutions Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$467,637.09
Total Budget	\$0.00	\$467,637.09
Total Obligated	\$0.00	\$467,637.09
Total Funds Drawdown	\$0.00	\$467,637.09
Program Funds Drawdown	\$0.00	\$467,637.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$364,971.72
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of the States emergency shelters to bring them up to code and provide weatherization services is an essential part of the State of Indiana&rsquos disaster planning activities. The States Emergency Shelter network provides the first line of housing services when a disaster strikes and are key components of the states initial response.

Location Description:

Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Persons 0 0 485/100 0/0 511/100 94.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2ES-011-002A - Thompson Thrift Inc
Activity Title: Rehabilitation - Thompson Thrift Inc

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

DR2ES Projects Emergency Shelter Rehabilitation

Projected Start Date: Projected End Date:

02/18/2011 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct (Person)

National Objective: Responsible Organization:

Low/Mod Thompson Thrift Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,266,429.40
Total Budget	\$0.00	\$6,266,429.40
Total Obligated	\$0.00	\$6,266,429.40
Total Funds Drawdown	\$0.00	\$6,266,429.40
Program Funds Drawdown	\$0.00	\$6,266,429.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,828,883.41
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of the States emergency shelters to bring them up to code and provide weatherization services is an essential part of the State of Indiana&rsquos disaster planning activities. The States Emergency Shelter network provides the first line of housing services when a disaster strikes and are key components of the states initial response.

Location Description:

Indiana

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Persons 0 0 473/100 0/0 477/100 99.16

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-001A - Guerin Inc
Activity Title: New Construction - Guerin Inc

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

03/24/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Guerin Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$560,000.00
Total Budget	\$0.00	\$560,000.00
Total Obligated	\$0.00	\$560,000.00
Total Funds Drawdown	\$0.00	\$555,000.00
Program Funds Drawdown	\$0.00	\$555,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$555,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Gerogetown, Floyd County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-002A - Lincoln West Apts
Activity Title: Rehabilitation - Lincoln West Apts

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

01/27/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

07/31/2012

Completed Activity Actual End Date:

Responsible Organization:

LaCasa Inc

Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,012,000.00	
Total Budget	\$0.00	\$1,012,000.00	
Total Obligated	\$0.00	\$1,012,000.00	
Total Funds Drawdown	\$0.00	\$1,007,000.00	
Program Funds Drawdown	\$0.00	\$1,007,000.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$1,007,000.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Goshen, Elkhart county, IN

of Housing Units

of Multifamily Units

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 15/15

 0
 15/15

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%





# of Households	0	0	0	15/15	0/0	15/15	100.00
# Renter Households	0	0	0	15/15	0/0	15/15	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2H-011-004A - SEND **Grantee Activity Number: Activity Title: Administration - SEND**

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

05/26/2011

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
Southeast Neighborhood Development Inc

Activity Status:

Under Way

Project Title:

Affordable Rental Housing Administration

Projected End Date:

11/26/2012

Completed Activity Actual End Date:

Responsible Organization:

Southeast Neighborhood Development Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$10,000.00	\$10,000.00
Program Funds Drawdown	\$10,000.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Southeast Neighborhood Development Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Oversight of project

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-004B - SEND Activity Title: Rehabilitation - SEND

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

05/26/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

11/26/2012

Completed Activity Actual End Date:

Responsible Organization:

Southeast Neighborhood Development Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$495,821.00
Total Budget	\$0.00	\$495,821.00
Total Obligated	\$0.00	\$495,821.00
Total Funds Drawdown	\$308,049.00	\$321,297.00
Program Funds Drawdown	\$308,049.00	\$321,297.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,248.00
Southeast Neighborhood Development Inc	\$0.00	\$13,248.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Construction is complete in two units, and finishes in four units. Work write up is complete in the final unit.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-004C - SEND

Activity Title: Relocation - SEND

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2H Projects

Projected Start Date:

05/26/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

11/26/2012

Completed Activity Actual End Date:

Responsible Organization:

Southeast Neighborhood Development Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,000.00
Total Budget	\$0.00	\$2,000.00
Total Obligated	\$0.00	\$2,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Southeast Neighborhood Development Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

We are not ready for relocation yet.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-004D - SEND

Activity Title: Acquisition - SEND

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

05/26/2011 11/26/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Southeast Neighborhood Developme

Low/Mod Southeast Neighborhood Development Inc

Overall Jul 1 thru Sep 30, 2012 To Date

Overall	our r till a ocp 30, 2012	10 Date
Total Projected Budget from All Sources	N/A	\$26,000.00
Total Budget	\$0.00	\$26,000.00
Total Obligated	\$0.00	\$26,000.00
Total Funds Drawdown	\$0.00	\$26,000.00
Program Funds Drawdown	\$0.00	\$26,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$26,000.00
Southeast Neighborhood Development Inc	\$0.00	\$26,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - general

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

All units have been acquired and claimed.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-005A - Fay Biccard Glick
Activity Title: New Construction - Fay Biccard Glick

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

07/28/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Affordable Rental Housing

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

01/30/2013

\$0.00

Completed Activity Actual End Date:

Responsible Organization:

Fay Biccard Glick Neighborhood Center

Jul 1 thru Sep 30, 2012	To Date
N/A	\$356,424.00
\$356,424.00	\$356,424.00
\$356,424.00	\$356,424.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-006A - Heart House Inc

Activity Title: Acquisition - Heart House Inc

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

07/20/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

01/20/2014

Completed Activity Actual End Date:

08/29/2012

Responsible Organization:

Heart House Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$459,872.80
Total Budget	\$459,872.80	\$459,872.80
Total Obligated	\$459,872.80	\$459,872.80
Total Funds Drawdown	\$456,800.00	\$456,800.00
Program Funds Drawdown	\$456,800.00	\$456,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Heart House Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of rental property

Location Description:

Aurora, Dearborn County, IN

Activity Progress Narrative:

project complete

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 1 1/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 8 8/8

of Multifamily Units 8 8/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	8	0	8	8/8	0/0	8/8	100.00
# Renter Households	8	0	8	8/8	0/0	8/8	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
140-146 W Conwell St	Aurora		Indiana	47001-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-011-006B - Heart House Inc Activity Title: Administration - Heart House Inc

Activity Status:

Under Way

01/20/2014

Heart House Inc

N/A

\$500.00

\$500.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Affordable Rental Housing Administration

Completed Activity Actual End Date:

To Date

\$500.00

\$500.00

\$500.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

07/20/2012

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Heart House Inc

Match Contributed

Activity Description:

Local Administration

Location Description:

Aurora, Dearborn County, IN

Activity Progress Narrative:

project complete

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-100A - Heritage Place at Parkview LP
Activity Title: Acquistion - Heritage Place at Parkview LP

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

11/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

11/01/2011

Completed Activity Actual End Date:

Responsible Organization:

Heritage Place at Parkview LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$217,329.00
Total Budget	\$0.00	\$217,329.00
Total Obligated	\$0.00	\$217,329.00
Total Funds Drawdown	\$0.00	\$217,329.00
Program Funds Drawdown	\$0.00	\$217,329.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$217,329.00
Match Contributed	\$0.00	\$0.00
maton continuated	ΨΟ.ΟΟ	Ψ0.00

Activity Description:

Acquisition - general

Location Description:

Lawrence, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Properties 0 0/0

of Parcels acquired voluntarily 0 0/0

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 7/4



Beneficiaries Performance Measures

		This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	8/4	0/0	8/4 100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2H-09-101A - Spicewood Garden Apartments

Activity Title: New Construction - Spicewood Garden

Apartments

Activity Category: Activity Status:

Construction of new housing

Completed

Project Number:

Project Title:

DR2H Projects Affordable Rental Housing

Projected Start Date: Projected End Date:

04/16/2009 10/01/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Spicewood Garden Apartments, L.P.

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$150,000.00 **Total Budget** \$0.00 \$150,000.00 **Total Obligated** \$0.00 \$150,000.00 **Total Funds Drawdown** \$0.00 \$150,000.00 **Program Funds Drawdown** \$0.00 \$150,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00

Total Funds Expended \$0.00 \$150,000.00

Match Contributed \$0.00 \$0.00

Activity Description:

Direct (HouseHold)

Construction of new housing

Location Description:

Sheridan, Hamilton County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

#Low flow showerheads 0 7/7

#Units ¿ other green 0 7/7

This Report Period Cumulative Actual Total / Expected
Total Total

564





Beneficiaries Performance Measures

	Т	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	0	11/7	0/0	11/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-102A - Amber Woods
Activity Title: Rehabilitation - Amber Woods

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

09/01/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

09/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Amber Woods, LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$495,000.00
Program Funds Drawdown	\$0.00	\$495,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$495,000.00
Amber Woods, LP	\$0.00	\$495,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion county, IN

Activity Progress Narrative:

project complete - waiting on final claim

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 6
 6/6

 6
 6/6

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

566

Low Mod Total Low Mod Total Low/Mod%





of Housing Units

of Multifamily Units

of Households 6 0 6 6/6 0/0 6/6 100.00 # Renter Households 6 0 6 6/6 0/0 6/6 100.00

Activity Locations

AddressCityCountyStateZipStatus / Accept10202 John Jay DriveIndianapolisIndiana46235-Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-103A - Covered Bridge Apartments

Activity Title: New Construction - Covered Bridge Apartments

Activity Status:

Completed

01/31/2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$5,000.00

\$5,000.00

Project Title:

Affordable Rental Housing **Projected End Date:**

Responsible Organization:

Jul 1 thru Sep 30, 2012

Four Rivers Resource Services Inc

Completed Activity Actual End Date:

To Date

\$478,000.00

\$478,000.00

\$478,000.00

\$478,000.00

\$478,000.00

\$473,000.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

07/20/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Construction of new housing

Location Description:

Washington, Daviess County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-105A - Millstone Pointe LP

Activity Title: New Construction - Millstone Pointe LP

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

08/20/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

08/20/2012

\$0.00

Completed Activity Actual End Date:

Responsible Organization:

Millstone Pointe LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00

Activity Description:

Match Contributed

Construction of new housing

Location Description:

Greencastle, Putnam County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 7/7

of Multifamily Units 0 7/7

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%

570



\$0.00

# of Households	0	0	0	3/0	4/7	7/7	100.00
# Renter Households	0	0	0	3/0	4/7	7/7	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-106A - Noblesville Senior LLC
Activity Title: New Construction - Noblesville Senior LLC

Activitiy Category:

Construction of new housing

Project Number:

DR2H Projects

Projected Start Date:

04/09/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

04/09/2012

Completed Activity Actual End Date:

Responsible Organization:

Noblesville Senior LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Noblesville, Hamilton County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 7/7

of Multifamily Units 0 7/7

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%

572



# of Households	0	0	0	7/7	0/0	7/7	100.00
# Renter Households	0	0	0	7/7	0/0	7/7	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-107A - St Clair Senior Apts

Activity Title: New Construction - St Clair Senior Apts

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

09/02/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

09/02/2012

Completed Activity Actual End Date:

Responsible Organization:

St Clair Senior Apartments LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$295,000.00
Program Funds Drawdown	\$0.00	\$295,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Indianapolis, Marion county, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 7/7

 0
 7/7

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

574

Low Mod Total Low Mod Total Low/Mod%





of Housing Units

of Multifamily Units

# of Households	0	0	0	7/0	0/7	7/7	100.00
# Renter Households	0	0	0	7/0	0/7	7/7	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-110A - CAPE Place

Activity Title: New Construction - CAPE Place

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

02/25/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

08/25/2012

Completed Activity Actual End Date:

Responsible Organization:

CAPE Place, LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$395,000.00
Program Funds Drawdown	\$0.00	\$395,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CAPE Place, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Princeton, Gibson County, IN

Activity Progress Narrative:

Construction of the project is complete. Certificates of Occupancy were issued as of March 23, 2012. IHCDA inspection completed, issues remedied, and IHCDA pass letter issued. Lease-up has been completed. Waiting on completion of monitoring to submit final claim.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	7	7/7
# of Multifamily Units	7	7/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	7	0	7	7/7	0/0	7/7	100.00
# Renter Households	7	0	7	7/7	0/0	7/7	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
501-521 N Spruce Court	Princeton		Indiana	47670-	No Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2H-09-111A - Wexford of Michigan City **Grantee Activity Number: Activity Title: New Construction - Wexford of Michigan City**

Activitiy Category:

Construction of new housing

Project Number:

DR2H Projects

Projected Start Date:

04/21/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

06/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Wexford of Michigan City, LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$347,500.00
Total Budget	\$0.00	\$347,500.00
Total Obligated	\$0.00	\$347,500.00
Total Funds Drawdown	\$0.00	\$347,500.00
Program Funds Drawdown	\$0.00	\$347,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$347,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Michigan City, LaPorte County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Housing Units 0 7/7 # of Multifamily Units 0 7/7

578

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected Low

Mod **Total** Low Mod **Total Low/Mod%**



# of Households	0	0	0	7/0	0/7	7/7	100.00
# Renter Households	0	0	0	7/0	0/7	7/7	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-112A - Mapleton Properties, LP
Activity Title: Acquisition - Mapleton Properties, LP

Activity Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

03/02/2010 03/02/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective:Responsible Organization:Low/ModMapleton Properties, LP

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$214,240.00 N/A **Total Budget** \$0.00 \$214,240.00 **Total Obligated** \$0.00 \$214,240.00 **Total Funds Drawdown** \$0.00 \$214,240.00 **Program Funds Drawdown** \$0.00 \$214,240.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$214,240.00 **Total Funds Expended** \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Acquisition

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

TotalTotal# of Housing Units07/7# of Multifamily Units07/7

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0

This Report Period	Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	7/7	0/0	7/7	100.00
# Renter Households	0	0	0	7/7	0/0	7/7	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2H-09-112B - Mapleton Properties, LP Activity Title: Rehabilitation - Mapleton Properties, LP

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2H Projects

Projected Start Date:

03/02/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

03/20/2012

Completed Activity Actual End Date:

Responsible Organization:

Mapleton Properties, LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$185,760.00
Total Budget	\$0.00	\$185,760.00
Total Obligated	\$0.00	\$185,760.00
Total Funds Drawdown	\$0.00	\$185,760.00
Program Funds Drawdown	\$0.00	\$185,760.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,760.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 7/0

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Households
 0
 0
 0
 7/7
 0/0
 7/7
 100.00

582



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-113A - HopeSide 2009 LP

Activity Title: New Construction - HopeSide 2009 LP

Activity Status:

Completed

09/01/2011

Project Title:

Affordable Rental Housing

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$338,219.00

\$338,219.00

\$338,219.00

\$338,219.00

\$338,219.00

\$440,000.00

\$0.00

\$0.00

\$0.00

Projected End Date:

HopeSide 2009 LP

(\$101,781.00)

(\$101,781.00)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Construction of new housing

Project Number:

DR2H Projects

Projected Start Date:

09/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Construction of new housing

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 7/7

 0
 7/7

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%

584

of Housing Units

of Multifamily Units

# of Households	0	0	0	7/7	0/0	7/7	100.00
# Renter Households	0	0	0	7/7	0/0	7/7	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-114A - Centerstone Supportive Housing Activity Title:

New Construction - Centerstone Supportive

Affordable Rental Housing **Projected End Date:**

Responsible Organization:

Jul 1 thru Sep 30, 2012

Centerstone Supportive Housing LLC

Completed Activity Actual End Date:

To Date

\$400,000.00

\$400,000.00

\$400,000.00

\$395,000.00

\$395,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activity Status:

Under Way

08/31/2012

N/A

\$400,000.00

\$400,000.00

\$395,000.00

\$395,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Housing

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

12/10/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Centerstone Supportive Housing LLC

Match Contributed

Activity Description:

New Construciton

Location Description:

Richmond, Wayne County, IN

Activity Progress Narrative:

Finalizing punch lists and preparing to lease apartments.

Accomplishments Performance Measures

This Report Period

0

Cumulative Actual Total / Expected

Total

Total

0/1

This Report Period

Cumulative Actual Total / Expected

Total

Total

of Housing Units

0 0/7

586



of Properties

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	ow Mod Total Low		Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/7	0/7	0
# Renter Households	0	0	0	0/0	0/7	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2H-09-115A - St George Apts
Activity Title: Administration - St George Apts

Activity Status:

Under Way

04/30/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Partners In Housing Development Corp

To Date

\$10,000.00

\$10,000.00

\$10,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Affordable Rental Housing Administration

Completed Activity Actual End Date:

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

10/22/2009

Benefit Type:

()

National Objective:

N/A

NI/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Branch Francis Brandonia
Program Funds Drawdown
Program Funds Drawdown Program Income Drawdown
C
Program Income Drawdown
Program Income Drawdown Program Income Received

watch	Contributed	

Activity Description:

Administration funds

Location Description:

2811 E 10th Street, Suite D, Indianapolis, IN 46201

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-115B - St George Apts
Activity Title: Rehabilitation - St George Apts

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

10/22/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

04/30/2011

Completed Activity Actual End Date:

Responsible Organization:

Partners In Housing Development Corp

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$746,560.55
Total Budget	\$0.00	\$746,560.55
Total Obligated	\$0.00	\$746,560.55
Total Funds Drawdown	\$0.00	\$733,098.14
Program Funds Drawdown	\$0.00	\$733,098.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$677,195.78
Partners In Housing Development Corp	\$0.00	\$677,195.78
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of 58 rental units

Location Description:

2101 Boulevard, Indianapolis, Marion County, IN

Activity Progress Narrative:

project complete. waiting on the final claim.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 0 2/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 58/58

of Multifamily Units

0 58/58



Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	56/58	2/0	58/58	100.00
# Renter Households	0	0	0	56/58	2/0	58/58	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-115C - St George Apts **Activity Title: Relocation - St George Apts**

Activitiy Category: Activity Status:

Relocation payments and assistance Completed

Project Number: Project Title:

DR2H Projects Affordable Rental Housing **Projected End Date: Projected Start Date:**

04/30/2011

10/22/2009

Completed Activity Actual End Date: Benefit Type:

Responsible Organization:

Direct (HouseHold)

Low/Mod Partners In Housing Development Corp

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$7,939.45 N/A **Total Budget** \$0.00 \$7,939.45 **Total Obligated** \$0.00 \$7,939.45 **Total Funds Drawdown** \$0.00 \$7,939.45 **Program Funds Drawdown** \$0.00 \$7,939.45 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$7,939.45

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

Relocation payments and assistance

Location Description:

2101 Boulevard, Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

		This Report Feriod		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/58	0/0	0/58	0

This Papert Period



Cumulative Actual Total / Expected

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-116A - MV-Ashbury III
Activity Title: New Construction - MV-Ashbury III

Activity Category: Activity Status:

Construction of new housing Completed

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date: Projected End Date:

11/30/2009 11/30/2024

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod MV-Ashbury III, LLC

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$300,000.00 N/A **Total Budget** \$0.00 \$300,000.00 **Total Obligated** \$0.00 \$400,000.00 **Total Funds Drawdown** \$0.00 \$300,000.00 **Program Funds Drawdown** \$0.00 \$300,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$400,000.00

Match Contributed \$0.00

Activity Description:

Construction of new housing

Location Description:

Pendleton, Madison County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

#Low flow showerheads 0 0/0

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 4/4

of Multifamily Units 0 4/4



Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	1/0	3/4	4/4	100.00
# Renter Households	0	0	0	1/0	3/4	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-117A - Villas of Guerin Woods
Activity Title: New Construction - Villas of Guerin Woods

Activitiy Category:

Construction of new housing

Project Number:

DR2H Projects

Projected Start Date:

11/19/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Guerin Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$942,589.10
Total Budget	\$0.00	\$942,589.10
Total Obligated	\$0.00	\$942,589.10
Total Funds Drawdown	\$0.00	\$942,589.10
Program Funds Drawdown	\$0.00	\$942,589.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$942,589.10
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Gerogetown, Floyd County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0



#Units ¿ other green 0 0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Multifamily Units	0	7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	7/7	0/0	7/7	100.00
# Renter Households	0	0	0	7/7	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-118A - Gladstone Apartments **Activity Title: Administration - Gladstone Apartments**

Activity Status:

Completed

05/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Partners In Housing Development Corp

To Date

\$10,000.00

\$10,000.00

\$10,000.00

\$10,000.00

\$10,000.00

\$0.00

\$0.00 \$10,000.00

\$0.00

Affordable Rental Housing Administration

Completed Activity Actual End Date:

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

11/19/2009

Benefit Type:

()

N/A

National Objective:

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Administration funds

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-118B - Gladstone Apartments
Activity Title: Rehabilitation - Gladstone Apartments

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2H Projects

Projected Start Date:

11/19/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Partners In Housing Development Corp

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$403,000.00
Total Budget	\$0.00	\$403,000.00
Total Obligated	\$0.00	\$403,000.00
Total Funds Drawdown	\$0.00	\$403,000.00
Program Funds Drawdown	\$0.00	\$403,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$403,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 1/1

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 48/0



Beneficiaries Performance Measures

	Thi	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	48/0	0/0	48/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-119A - Highland Manor Activity Title: Administration - Highland Manor

Activity Status:

Completed

05/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Highland Manor LP

Responsible Organization:

Jul 1 thru Sep 30, 2012

Affordable Rental Housing Administration

Completed Activity Actual End Date:

To Date

\$12,000.00

\$12,000.00

\$12,000.00

\$12,000.00

\$12,000.00

\$0.00

\$0.00 \$12,000.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

11/19/2009

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local administration funds

Location Description:

Perrysville, Vermillion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-119B - Highland Manor

Activity Title: Rehabilitation - Highland Manor LP

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2H Projects

Projected Start Date:

11/19/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

05/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Highland Manor LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$431,145.00
Total Budget	\$0.00	\$431,145.00
Total Obligated	\$0.00	\$431,145.00
Total Funds Drawdown	\$0.00	\$431,145.00
Program Funds Drawdown	\$0.00	\$431,145.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$431,145.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Perrysville, Vermillion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
#Additional Attic/Roof Insulation	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced hot water heaters	0	0/0



This Report Period

Total

Cumulative Actual Total / Expected

Total

of Housing Units 0 25/0

Beneficiaries Performance Measures

	-	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod%	
# of Households	0	0	0	25/25	0/0	25/25	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-121A - Preston Pointe
Activity Title: New Construction - Preston Pointe

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

09/17/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

09/17/2012

Completed Activity Actual End Date:

Responsible Organization:

Preston Pointe LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$495,000.00
Program Funds Drawdown	\$0.00	\$495,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Preston Pointe LP	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing (KRW and Ike Grants Only)

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Project completed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 1 1/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 7 7/7

of Multifamily Units 7 7/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	7	0	7	7/0	0/7	7/7	100.00
# Renter Households	7	0	7	7/0	0/7	7/7	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
5910 East 12th Street	Indianapolis		Indiana	46219-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-122A - Broadstone Pointe LP

Activity Title: New Construction - Broadstone Pointe LP

Activity Status:

Under Way

08/13/2012

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Affordable Rental Housing **Projected End Date:**

Responsible Organization:

Broadstone Pointe, LP

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$500,000.00

\$500,000.00

\$500,000.00

\$495,000.00

\$495,000.00

\$0.00

\$0.00

\$0.00

\$0.00 \$0.00

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

08/13/2010

Benefit Type:

Direct (HouseHold)

National Objective: Low/Mod

Overall
Total Projected Budget from All Sources

Total Budget

Total Obligated
Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Broadstone Pointe, LP

Match Contributed

Activity Description:

Affordable Rental Housing (KRW and Ike Grants Only)

Location Description:

Brownsburg, Hendricks County, IN

Activity Progress Narrative:

Final CDBG-D unit has been leased now. Property has 73 of its 76 units occupied. Of the remaining 3 units, all 3 have been leased.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-124A - Cannelton & Neighbors
Development
Activity Title: Administration - Cannelton & Neighbors
Development

Activity Status:

Completed

07/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Affordable Rental Housing Administration

Completed Activity Actual End Date:

Cannelton & Neigbors Development Org Inc

To Date

\$32,500.00

\$32,500.00

\$32,500.00

\$32,500.00

\$32,500.00

\$12,950.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

01/07/2009

Benefit Type:

()

National Objective:

N/A

Overall

Total Budget
Total Obligated

Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown

Total Projected Budget from All Sources

Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Local adminiatraion funds

Location Description:

Cannelton, Perry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-124B - Cannelton & Neighbors

Development

Activity Title: Rehabilitation - Cannelton & Neighbors

Development

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

01/07/2009

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

07/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Cannelton & Neigbors Development Org Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$862,370.00
Total Budget	\$0.00	\$862,370.00
Total Obligated	\$0.00	\$862,370.00
Total Funds Drawdown	\$0.00	\$862,370.00
Program Funds Drawdown	\$0.00	\$862,370.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$640,943.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Cannelton, Perry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

Cumulative Actual Total / Expected

Total

24/24



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	24/24	0/0	24/24	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-124C - Cannelton & Neighbors

Development

Activity Title: Relocation - Cannelton & Neighbors Development

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2H Projects

Projected Start Date:

01/07/2009

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

07/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Cannelton & Neigbors Development Org Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,800.00
Total Budget	\$0.00	\$4,800.00
Total Obligated	\$0.00	\$4,800.00
Total Funds Drawdown	\$0.00	\$4,800.00
Program Funds Drawdown	\$0.00	\$4,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Cannelton, Perry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period **Cumulative Actual Total / Expected**

Low Mod Total Low Mod Total Low/Mod%



# of Households	0	0	0	10/4	0/0	10/4	100.00
# Renter Households	0	0	0	10/4	0/0	10/4	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number:

DR2H-09-125A -Wabash Senior Citizens Housing Inc

Activity Title:

Rehabilitation -Wabash Senior Citizens Housing Inc

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

01/08/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

07/21/2011

Completed Activity Actual End Date:

Responsible Organization:

Wabash Senior Citizens Housing Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$675,348.91
Total Budget	\$0.00	\$675,348.91
Total Obligated	\$0.00	\$675,348.91
Total Funds Drawdown	\$0.00	\$675,348.91
Program Funds Drawdown	\$0.00	\$675,348.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$675,348.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Terre Haute, Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
#Sites re-used	0	0/0



This Report Period Cumulative Actual Total / Expected

Total Total

0 0/25

of Housing Units

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod T	Total	Low	Mod	Total Low/Mod%		
# of Households	0	0	0	26/25	0/0	26/25	100.00	
# Renter Households	0	0	0	26/25	0/0	26/25	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-125B -Wabash Senior Citizens Housing

Inc

Activity Title: Relocation - Wabash Senior Citizens Housing Inc

Activitiy Category: Activity Status:

Relocation payments and assistance Completed

Project Number: Project Title:

DR2H Projects Affordable Rental Housing **Projected End Date: Projected Start Date:**

01/08/2010 07/31/2011

Benefit Type: Completed Activity Actual End Date: Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Wabash Senior Citizens Housing Inc

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$151.09 **Total Budget** \$0.00 \$151.09 **Total Obligated** \$0.00 \$151.09 **Total Funds Drawdown** \$0.00 \$151.09 **Program Funds Drawdown** \$0.00 \$151.09 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$151.09

Match Contributed \$0.00 \$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Terre Haute, Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/0

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%

618





# of Households	0	0	0	1/1	0/0	1/1	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	1/1	0/0	1/1	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-126A - Northtown Village Townhomes II

Activity Title: New Construction - Northtown Village Townhomes
II

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

01/28/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Construction of new housing

Location Description:

East Chicago, Lake County, IN

Activity Progress Narrative:

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

I.i. 4 4bm. Com 20, 2042

Northtown Village Townhomes II LP

Jul 1 thru Sep 30, 2012	To Date
N/A	\$601,175.00
\$0.00	\$601,175.00
\$0.00	\$601,175.00
\$0.00	\$601,175.00
\$0.00	\$601,175.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$601,175.00

To Date

\$0.00 \$0.00

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 50/26

of Multifamily Units 0 50/26



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	50/26	0/0	50/26	100.00
# Renter Households	0	Ο	0	50/26	0/0	50/26	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-127A - Blue River Services
Activity Title: Rehabilitation - Blue River Services

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

07/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Blue River Services, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$270,341.09
Total Budget	\$0.00	\$270,341.09
Total Obligated	\$0.00	\$270,341.09
Total Funds Drawdown	\$0.00	\$270,341.09
Program Funds Drawdown	\$0.00	\$270,341.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$270,341.09
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Harrison County, Corydon, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 12/0

Beneficiaries Performance Measures

| This Report Period | Cumulative Actual Total / Expected | Low | Mod | Total | Low | Mod | Total Low/Mod% | # of Households | 0 | 0 | 0 | 12/0 | 0/0 | 12/0 | 100.00

622



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-127B - Blue River Services
Activity Title: Relocation - Blue River Services, Inc.

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2H Projects

Projected Start Date:

07/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Blue River Services, Inc.

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,658.91
Total Budget	\$0.00	\$1,658.91
Total Obligated	\$0.00	\$1,658.91
Total Funds Drawdown	\$0.00	\$1,658.91
Program Funds Drawdown	\$0.00	\$1,658.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,658.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Harrison County, Croydon, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	5/0	0/0	5/0	100.00



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-128A - Barton Apartments
Activity Title: Rehabilitation - Barton Apartments

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

08/12/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

02/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Indianapolis Housing Agency

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$195,000.00
Program Funds Drawdown	\$0.00	\$195,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$195,000.00
Indianapolis Housing Agency	\$0.00	\$195,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Currently, Barton Annex Apartments with Mattcon Construction: Construction on the common areas started June 2010 and it is 100 percent complete. The project includes the renovation of common spaces (no units), including bathrooms, community areas, office spaces and hallways. Replacement of flooring, ceiling tiles, lighting, kitchen cabinets, appliances, bathroom fixtures and furniture will also occur.

>Currently, Barton Tower Apartments with Sheil Sexton, Inc.: Construction started August 2010 and is scheduled for completion July 22, 2012. We have started construction on 246 units and 242 units are complete. The project contains 246 residential units and 5 office spaces. The renovation is divided into 9 phases. The first phase included 37 units; the second phase included 57 units. The third phase includes 38 units and these units were completed in November, 2011. Phase 4 is 76 residential units and Phase 5 is 39 units, scheduled for completion November 2012. Phase 6 is the midtown office renovation which is complete. Phase 7 is the first floor common areas, computer lab and additional office spaces. Phase 8 is the 15 floor common areas and community kitchen. Phase 9 is the laundry rooms. Phases 6-9 are scheduled for completion November 2012. The 38 unit of the first phase will remain utilized as construction office/space and will be turned over at the end of the renovation contract. The building's plumbing and heating systems are being replaced, as such all units are receiving new plumbing fixtures. The units will also receive new kitchen cabinets, flooring, paint, blinds, entrance doors and a new electronic key system.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/297
# of Multifamily Units	0	0/297

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/297	0/0	0/297	0
# Renter Households	0	0	0	0/297	0/0	0/297	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-129A - Village at Whitewater **Acquisition - Village at Whitewater Activity Title:**

Activitiy Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

DR2H Projects Affordable Rental Housing **Projected Start Date: Projected End Date:**

09/15/2010 08/31/2011

Completed Activity Actual End Date: Benefit Type:

Direct (HouseHold)

National Objective: Responsible Organization: Low/Mod Village at Whitewater LP

Overall Jul 1 thru Sep 30, 2012 **Total Projected Budget from All Sources** N/A

\$300,000.00 **Total Budget** \$0.00 \$300,000.00 **Total Obligated** \$0.00 \$300,000.00 **Total Funds Drawdown** \$0.00 \$300,000.00 **Program Funds Drawdown** \$0.00 \$300,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$300,000.00

Match Contributed \$0.00 \$0.00

Activity Description:

Acquisition

Location Description:

Richmond, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	22/54	32/0	54/54	100.00



To Date

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: DR2H-09-129B - Village at Whitewater

Activity Title: New Construction - Village at Whitewater

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

09/15/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

08/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Village at Whitewater LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,131,899.00
Total Budget	\$0.00	\$4,131,899.00
Total Obligated	\$0.00	\$4,136,899.00
Total Funds Drawdown	\$0.00	\$4,131,899.00
Program Funds Drawdown	\$0.00	\$4,131,899.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,131,899.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Richmond, Wayne County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 54/54

 0
 54/54

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%





of Housing Units

of Multifamily Units

of Households 0 0 0 22/54 32/0 54/54 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2H-09-130A - Housing Opportunities **Grantee Activity Number: Activity Title: Administration - Housing Opportunities**

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

08/13/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Affordable Rental Housing Administration

Projected End Date:

02/28/2012

Completed Activity Actual End Date:

Responsible Organization:

Housing Opportunities Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,262.00
Total Budget	\$0.00	\$6,262.00
Total Obligated	\$0.00	\$6,262.00
Total Funds Drawdown	\$0.00	\$6,262.00
Program Funds Drawdown	\$0.00	\$6,262.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Housing Opportunities Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

LaPorte County, IN

Activity Progress Narrative:

Staff hours to administer the job.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-130B - Housing Opportunities
Activity Title: Rehabilitation - Housing Opportunities

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

08/13/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

02/28/2011

Completed Activity Actual End Date:

Responsible Organization:

Housing Opportunities Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$180,000.00
Total Budget	\$0.00	\$180,000.00
Total Obligated	\$0.00	\$214,260.00
Total Funds Drawdown	\$55,456.01	\$174,474.00
Program Funds Drawdown	\$55,456.01	\$174,474.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$119,017.99
Housing Opportunities Inc	\$0.00	\$119,017.99
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

LaPorte County, IN

Activity Progress Narrative:

The rehabbing of all properties are done. This grant is being preopared to close out for.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-131A - Fountain View Apts
Activity Title: Administration - Fountain View Apts

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

07/22/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

Affordable Rental Housing Administration

Projected End Date:

01/31/2012

Completed Activity Actual End Date:

08/30/2012

Responsible Organization:

Southeast Neighborhood Development Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$10,000.00
Program Funds Drawdown	\$0.00	\$10,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,142.53
Southeast Neighborhood Development Inc	\$0.00	\$8,142.53
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Project complete. Working on project close out and completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept
Indiana - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2H-09-131B - Fountain View Apts
Activity Title: Rehabilitation - Fountain View Apts

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

07/22/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

01/31/2012

Completed Activity Actual End Date:

08/30/2012

Responsible Organization:

Southeast Neighborhood Development Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,187,569.00
Total Budget	\$0.00	\$1,187,569.00
Total Obligated	\$0.00	\$1,187,569.00
Total Funds Drawdown	\$54,905.60	\$1,183,276.50
Program Funds Drawdown	\$54,905.60	\$1,183,276.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$74,206.00
Southeast Neighborhood Development Inc	\$0.00	\$74,206.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Project complete waiting on final claim approval

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 22
 22/22

 22
 22/22

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Housing Units

of Multifamily Units

of Households 18 4 22 18/22 4/0 22/22 100.00 #Renter Households 18 4 22 18/22 4/0 22/22 100.00

Activity Locations

AddressCityCountyStateZipStatus / Accept1066 Virginia AveIndianapolisIndiana46203-Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2H-09-131C - Fountain View Apts
Activity Title: Relocation - Fountain View Apts

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2H Projects

Projected Start Date:

07/22/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

01/31/2012

Completed Activity Actual End Date:

09/11/2012

Responsible Organization:

Southeast Neighborhood Development Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,431.00
Total Budget	\$0.00	\$2,431.00
Total Obligated	\$0.00	\$2,431.00
Total Funds Drawdown	\$0.00	\$1,723.50
Program Funds Drawdown	\$0.00	\$1,723.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Southeast Neighborhood Development Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

project complete

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	1	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/Mod%		
# of Households	6	0	6	6/22	0/0	6/22 100.00		



#Renter Households 6 0 6 6/22 0/0 6/22 100.00

Activity Locations

AddressCityCountyStateZipStatus / Accept1066 Virginia AveIndianapolisIndiana46203-Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-132A - SO 38th St LLC Activity Title: Rehabilitation - SO 38th St LLC

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

07/26/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

07/26/2013

Completed Activity Actual End Date:

Responsible Organization:

SO 38th Street LLC

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,630,000.00
Total Budget	\$0.00	\$5,630,000.00
Total Obligated	\$0.00	\$5,630,000.00
Total Funds Drawdown	\$395,356.14	\$3,321,347.31
Program Funds Drawdown	\$395,356.14	\$3,321,347.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,925,991.17
SO 38th Street LLC	\$0.00	\$2,925,991.17
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

This quarter we completed the rehab and leased all units in buildings 11,49,48,47,and 46 (52 units in all). We are scheduled to also complete the rehab on building 41 by 9/30/2012; 4 of the 12 units are preleased

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	28/235
# of Multifamily Units	0	28/235



Beneficiaries Performance Measures

	This	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	17/0	11/235	28/235	100.00
# Renter Households	0	0	0	17/0	11/235	28/235	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-133A - East Village of Avondale

Activity Title: New Construction - East Village of Avondale

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

12/15/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

08/01/2012

Completed Activity Actual End Date:

Responsible Organization:

East Village at Avondale LP

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,376,553.00
Total Budget	\$0.00	\$3,376,553.00
Total Obligated	\$0.00	\$3,376,553.00
Total Funds Drawdown	\$0.00	\$3,371,553.00
Program Funds Drawdown	\$0.00	\$3,371,553.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Village at Avondale LP	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

The funds will be used to pay costs to construction a 248 unit (173 units at 60% AMI and under and 75 units above 80% AMI) project including common area and leasing space to provide affordable housing for qualified residents. Construction is approximately 99.16% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/173
# of Multifamily Units	0	0/173



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/173	0/173	0
# Renter Households	0	Ο	0	0/0	0/173	0/173	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-134A - Grace Lutheran Community
Activity Title: Administration - Grace Lutheran Community

Activitiy Category:

Administration

Project Number:

DR2H Administration

Projected Start Date:

12/31/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Affordable Rental Housing Administration

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Miami Valley Lutheran Housing Association of IN VII, Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Budget	\$0.00	\$10,000.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$1,000.00	\$5,000.00
Program Funds Drawdown	\$1,000.00	\$5,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000.00
Miami Valley Lutheran Housing Association of IN VII, Inc	\$0.00	\$2,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administration

Location Description:

Greensburg, Decatur County, IN

Activity Progress Narrative:

All funds drawn down, with a hold on the final \$5,000 pending no vacancies at Grace Lutheran. To date, there are 5 vacancies. In corresponding with the apartment manager, Debbie Robbins, she stated "Yes I still have 5 vacancies but I am working with some folks." They are offering many incentives such as free first month's rent. However, there is not a waiting list or a lot of interest.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-134B - Grace Lutheran Community **Activity Title: Rehabilitation - Grace Lutheran Community**

Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

DR2H Projects

Projected Start Date:

12/31/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Miami Valley Lutheran Housing Association of IN VII, Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$644,423.62
Total Budget	\$0.00	\$644,423.62
Total Obligated	\$0.00	\$644,423.62
Total Funds Drawdown	\$183,088.62	\$644,423.62
Program Funds Drawdown	\$183,088.62	\$644,423.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$461,335.00
Miami Valley Lutheran Housing Association of IN VII, Inc	\$0.00	\$461,335.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Greensburg, Decatur County, IN

Activity Progress Narrative:

All rehabilitation funds drawn down in the previous quarter at award expiration.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Housing Units 0 0/40 # of Multifamily Units 0 0/40

648

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod **Total** Low Mod **Total Low/Mod%**



# of Households	0	0	0	0/40	0/0	0/40	0
# Renter Households	0	0	0	0/40	0/0	0/40	0

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2H-09-134C - Grace Lutheran Community
Activity Title: Relocation - Grace Lutheran Community

Completed

Activity Category: Activity Status:

Relocation payments and assistance

Project Number: Project Title:

DR2H Projects

Affordable Rental Housing

Projected Start Date:

Projected End Date:

12/31/2010 06/30/2012

2/31/2010 06/30/201

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Miami Valley Lutheran Housing Association of IN VII, Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,187.38
Total Budget	\$0.00	\$1,187.38
Total Obligated	\$0.00	\$1,187.38
Total Funds Drawdown	\$137.08	\$1,187.38
Program Funds Drawdown	\$137.08	\$1,187.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$506.23
Miami Valley Lutheran Housing Association of IN VII, Inc	\$0.00	\$506.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Greensburg, Decatur County, IN

Activity Progress Narrative:

All relocation funds drawn down in the previous quarter at award expiration.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



Renter Households 0 0 0/1 0/0 0/1 0/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2HB-011-001A - City of Jeffersonville **Grantee Activity Number: Activity Title: Administration - City of Jeffersonville**

Activitiy Category:

Administration

Project Number:

DR2HB Administration

Projected Start Date:

01/01/2011

Benefit Type:

()

National Objective:

N/A

Match Contributed

Activity Status:

Under Way

Project Title:

Flood Plain Buyout Administration

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Jeffersonville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$96,900.00
Total Budget	\$0.00	\$96,900.00
Total Obligated	\$0.00	\$96,900.00
Total Funds Drawdown	\$7,219.13	\$18,425.35
Program Funds Drawdown	\$7,219.13	\$18,425.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jeffersonville, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

City of Jeffersonville, Clark County, IN

Activity Progress Narrative:

During this quarter, title searches were completed for all 9 properties. Recipient continues to work on relocation. Anticipated that bid packages will be reviewed next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2HB-011-001B - City of Jeffersonville
Activity Title: Homeowner Buy Out - City of Jeffersonville

Activitiy Category:

Acquisition - buyout of residential properties

Project Number: DR2HB Projects

Projected Start Date:

01/01/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Flood Plain Buyout

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Jeffersonville, City of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$909,000.00
Total Budget	\$0.00	\$909,000.00
Total Obligated	\$0.00	\$909,000.00
Total Funds Drawdown	\$473,010.58	\$536,988.58
Program Funds Drawdown	\$473,010.58	\$536,988.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,978.00
Jeffersonville, City of	\$0.00	\$63,978.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

City of Jeffersonville, Clark County, IN

Activity Progress Narrative:

During this quarter, purchase offers were accepted and executed for six households. Relocation has been provided to two households during this quarter. Continue preparing final offers for remaining homes. Additional offers anticipated next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2HB-011-002A - Town of Remington
Activity Title: Administration - Town of Remington

Activitiy Category:

Administration

Project Number:

DR2HB Administration

Projected Start Date:

07/28/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Flood Plain Buyout Administration

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Remington, Town of

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$21,236.35
Total Budget	\$0.00	\$21,236.35
Total Obligated	\$0.00	\$21,236.35
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Remington, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Town of Remington, Jasper County, IN

Activity Progress Narrative:

Bid documents for demolition have been completed. Aniticpated that bid opening and contract execution will occur next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2HB-011-002B - Town of Remington

Activity Title: Homeowner Buy Out - Town of Remington

Activity Status:

Under Way

06/30/2014

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$198,500.00

\$198,500.00

Project Title:

Flood Plain Buyout **Projected End Date:**

Remington, Town of

Completed Activity Actual End Date:

To Date

\$403,490.65

\$403,490.65

\$403,490.65

\$200,850.00

\$200,850.00

\$0.00

\$0.00

\$0.00

\$2,350.00

\$2,350.00

Responsible Organization:

Jul 1 thru Sep 30, 2012

Activitiy Category:

Acquisition - buyout of residential properties

Project Number: DR2HB Projects

Projected Start Date:

07/28/2011

Benefit Type:

()

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources
Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Remington, Town of

Match Contributed

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of Remington, Jasper County, IN

Activity Progress Narrative:

Working towards preparing purchase offers to be delivered. Once accepted, demolition procurement will begin.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2HB-011-003A - Town of DeMotte **Grantee Activity Number: Activity Title: Administration - Town of DeMotte**

Activitiy Category:

Administration

Project Number:

DR2HB Administration

Projected Start Date:

02/06/2012

Benefit Type:

()

National Objective:

N/A

Overell

Activity Status:

Under Way

Project Title:

Flood Plain Buyout Administration

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

To Date

Responsible Organization:

Jul 4 thru Son 20, 2012

Town of DeMotte

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$13,796.50
Total Budget	\$0.00	\$13,796.50
Total Obligated	\$0.00	\$13,796.50
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of DeMotte	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration

Location Description:

Town of DeMotte, Jasper, IN

Activity Progress Narrative:

Prep for eventual demolition bid process.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2HB-011-003B - Town of DeMotte

Activity Title: Homeowner Buy Out - Town of DeMotte

Activitiy Category:

Acquisition - buyout of residential properties

Project Number: DR2HB Projects

Projected Start Date:

02/06/2012

Benefit Type:

()

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received Total Funds Expended

Town of DeMotte

Match Contributed

Activity Status:

Under Way

Project Title:

Flood Plain Buyout

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Town of DeMotte

 N/A
 \$262,133.50

 \$0.00
 \$262,133.50

 \$0.00
 \$262,133.50

 \$175,368.01
 \$176,988.01

 \$0.00
 \$0.00

 \$0.00
 \$0.00

To Date

\$0.00 \$1,620.00 \$0.00 \$1,620.00

\$0.00 \$0.00

Activity Description:

Acquisition - buyout of residential properties

Location Description:

Town of DeMotte, Jasper County, IN

Activity Progress Narrative:

Acquisition of 1201 and 1209 Begonia. Demolition bid package opening anticipated next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2OR-009-020A - Affordable Housing **Grantee Activity Number: Activity Title: Administration - Affordable Housing**

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Responsible Organization:

The Affordable Housing Corporation of Marion, IN

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Activity Status:

Project Title:

Projected End Date:

Completed

10/31/2011

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,240.78
Total Budget	\$0.00	\$2,240.78
Total Obligated	\$0.00	\$2,240.78
Total Funds Drawdown	\$0.00	\$2,240.78
Program Funds Drawdown	\$0.00	\$2,240.78
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administraton

Location Description:

Marion, Grant County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-020B - Affordable Housing Activity Title: Rehabilitation - Affordable Housing

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

The Affordable Housing Corporation of Marion, IN

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$44,856.54
Total Budget	\$0.00	\$44,856.54
Total Obligated	\$0.00	\$44,856.54
Total Funds Drawdown	\$0.00	\$44,856.54
Program Funds Drawdown	\$0.00	\$44,856.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Marion, Grant County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 0 5/9

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 5/9

of Singlefamily Units

0 5/9



Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	5/9	0/0	5/9	100.00
# Owner Households	0	0	0	5/9	0/0	5/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-021A - AREA IV
Activity Title: Administration - AREA IV

Activity Status:

Project Title:

Projected End Date:

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

AREA IV Agency on Aging & Community Action Program

To Date

\$6,355.00

\$6,355.00

\$6,355.00

\$6,355.00

\$6,355.00

\$0.00

\$0.00

\$0.00

\$0.00

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended

watch	Contributed

Activity Description:

Local Administration

Location Description:

Lafayette, Tippecanoe County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-021B - AREA IV
Activity Title: Rehabilitation - AREA IV

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

AREA IV Agency on Aging & Community Action Program

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$120,751.00
Total Budget	\$0.00	\$120,751.00
Total Obligated	\$0.00	\$120,751.00
Total Funds Drawdown	\$0.00	\$120,751.00
Program Funds Drawdown	\$0.00	\$120,751.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$37,255.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Lafayette, Tippecanoe County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 11/12

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 11/12

of Singlefamily Units

0 11/12



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	11/12	0/0	11/12	100.00
# Owner Households	0	0	0	11/12	0/0	11/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-023A - Community Action of Western IN

Activity Title: Administration - Community Action of Western IN

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

11/01/2010 10/31/2011

Benefit Type: Completed Activity Actual End Date:

()

A Community Action Program Inc of Western IN

Responsible Organization:

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$6,875.00 **Total Budget** \$0.00 \$6,875.00 **Total Obligated** \$0.00 \$6,875.00 **Total Funds Drawdown** \$0.00 \$6,875.00 **Program Funds Drawdown** \$0.00 \$6,875.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$6,121.34

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

Local Administration

Location Description:

Covington, Fountain County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-023B - Community Action of Western

IN

Activity Title: Rehabilitation - Community Action of Western IN

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$130,633.00
Total Budget	\$0.00	\$130,633.00
Total Obligated	\$0.00	\$130,633.00
Total Funds Drawdown	\$0.00	\$130,633.00
Program Funds Drawdown	\$0.00	\$130,633.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$118,599.39
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Covington, Fountain County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-024A - Community Action of

Evansville

Activity Title: Administration - Community Action of Evansville

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

11/01/2010 10/31/2011

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

A Community Action Program of Evansville & Vanderburgh

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$5,767.00 **Total Budget** \$0.00 \$5,767.00 **Total Obligated** \$0.00 \$5,767.00 **Total Funds Drawdown** \$0.00 \$5,767.00 **Program Funds Drawdown** \$0.00 \$5,767.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00

Activity Description:

Local Administration

Location Description:

Evansville, Vanderburgh County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-024B - Community Action of

Evansville

Activity Title: Rehabilitation - Community Action of Evansville

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overell

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

I.i. 4 4hm. Com 20, 2042

Community Action Program of Evansville & Vanderburgh

To Doto

Jul 1 thru Sep 30, 2012	To Date
N/A	\$77,083.23
\$0.00	\$77,083.23
\$0.00	\$77,083.23
\$0.00	\$77,083.23
\$0.00	\$77,083.23
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Evansville, Vanderburgh County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Properties 0 7/10

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 7/10



of Housing Units

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	6/10	1/0	7/10	100.00
# Owner Households	0	0	0	6/10	1/0	7/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-009-025A - Community & Family Services
Activity Title: Administration - Community & Family Services

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Community & Family Services, Inc

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$6,224.30

\$6,224.30

\$6,224.30

\$6,224.30

\$6,224.30

\$0.00

\$0.00

\$0.00

\$0.00

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Drawdown Program Income Received
Program Income Received

Activity Description:

Local Administration

Match Contributed

Location Description:

Portland, Jay County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-025B - Community & Family Services
Activity Title: Rehabilitation - Community & Family Services

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Community & Family Services, Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$80,011.79
Total Budget	\$0.00	\$80,011.79
Total Obligated	\$0.00	\$80,011.79
Total Funds Drawdown	\$0.00	\$80,011.79
Program Funds Drawdown	\$0.00	\$80,011.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$80,011.79
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Portland, Jay County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 7/11

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 7/11

of Singlefamily Units

0 7/11



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	6/11	1/0	7/11	100.00
# Owner Households	0	0	0	6/11	1/0	7/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-027A - Housing Opportunities of

Warsaw

Activity Title: Administration - Housing Opportunities of Warsaw

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

11/01/2010 10/31/2011

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

A Housing Opportunities of Warsaw

Overall Jul 1 thru Sep 30, 2012 **To Date Total Projected Budget from All Sources** N/A \$4,010.56 **Total Budget** \$0.00 \$4,010.56 **Total Obligated** (\$1,177.44)\$4,010.56 **Total Funds Drawdown** \$4,010.56 \$4,010.56 **Program Funds Drawdown** \$4,010.56 \$4,010.56 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

Location Description:

Warsaw, Kosciusko County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-027B - Housing Opportunities of

Warsaw

Activity Title: Rehabilitation - Housing Opportunities of Warsaw

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$129.35

\$129.35

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Housing Opportunities of Warsaw

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$85,047.06

\$85,047.06

\$85,047.06

\$85,047.06

\$85,047.06

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Warsaw, Kosciusko County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 14/10

 0
 14/10

of Housing Units

of Singlefamily Units

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	14/10	0/0	14/10	100.00
# Owner Households	0	0	0	14/10	0/0	14/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2OR-009-028A - Human Services **Grantee Activity Number: Administration - Human Services Activity Title:**

Activity Status:

Project Title:

Projected End Date:

Human Services Inc

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$5,650.60

\$5,650.60

\$5,650.60

\$5,650.60

\$5,650.60

\$4,196.26

\$0.00

\$0.00

\$0.00

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources Total Budget

Total Obligated Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-028B - Human Services
Activity Title: Rehabilitation - Human Services

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Human Services Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$107,361.40
Total Budget	\$0.00	\$107,361.40
Total Obligated	\$0.00	\$107,361.40
Total Funds Drawdown	\$0.00	\$107,361.40
Program Funds Drawdown	\$0.00	\$107,361.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$98,521.31
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Columbus, Bartholomew County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 10/10

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 10/10

of Singlefamily Units

0 10/10



	This	s Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Owner Households	0	0	0	10/10	0/0	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-029A - Hoosier Uplands
Activity Title: Administration - Hoosier Uplands

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$2,260.80)

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Hoosier Uplands Economic Development Corp

To Date

\$2,880.00

\$2,880.00

\$2,880.00

\$2,880.00

\$2,880.00

\$2,880.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Mitchell, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-029B - Hoosier Uplands
Activity Title: Rehabilitation - Hoosier Uplands

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$2,739.20)

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

Hoosier Uplands Economic Development Corp

To Date

\$94,436.40

\$94,436.40

\$94,436.40

\$94,436.40

\$94,436.40

\$11,645.50

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Mitchell, Lawrence County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 24/9

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 24/9

 # of Singlefamily Units
 0
 24/9



of Properties

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	7/9	5/0	12/9	100.00
# Owner Households	0	0	0	7/9	5/0	12/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-030A - Indiana Builders Association
Activity Title: Administration - Indiana Builders Association

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Indiana Builders Association Inc

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$31,902.22

\$31,902.22

\$32,020.59

\$31,902.22

\$31,902.22

\$0.00

\$0.00 \$10,076.00

\$0.00

Completed

10/31/2011

N/A

\$2,300.00

\$2,300.00

\$2,181.63

\$2,181.63

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-030B - Indiana Builders Association
Activity Title: Rehabilitation - Indiana Builders Association

Activity Status:

Completed

10/31/2011

N/A

(\$40,976.71)

(\$40,976.71)

\$6,070.00

\$6,070.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Indiana Builders Association Inc

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$871,328.70

\$871,328.70

\$871,328.70

\$871,328.70

\$871,328.70

\$85,230.00

\$85,230.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended

Indiana Builders Association Inc

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period

Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total Low/Mod%

 # of Households
 66
 9
 75
 66/90
 9/0
 75/90
 100.00



Owner Households 66 9 75 66/90 9/0 75/90 100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
5403 EAST 34TH STREET	INDIANAPOLIS		Indiana	46218-	Match / N
3221 NORTH PENNSYLVANIA STREET	INDIANAPOLIS		Indiana	46205-	Match / N
1123 SOUTH EWING STREET	INDIANAPOLIS		Indiana	46203-	Match / N
1345 ASH STREET	TERRE HAUTE		Indiana	47804-	Match / N
2707 EAST LYNN STREET	ANDERSON		Indiana	46016-	Not Validated / N
2822 DR. ANDREW J. BROWN AVENUE	INDIANAPOLIS		Indiana	46205-	Match / N
8032 N. 500 WEST	THORNTOWN		Indiana	46071-	Match / N
2520 LOUISE STREET	ANDERSON		Indiana	46016-	Match / N
2221 SOUTH 7TH STREET	TERRE HAUTE		Indiana	47802-	Match / N
3151 EAST MINNESOTA STREET	INDIANAPOLIS		Indiana	46203-	Match / N
327 N. HAMILTON AVENUE	INDIANAPOLIS		Indiana	46201-	Match / N
1531 SOUTH I STREET	ELWOOD		Indiana	46036-	Match / N
2648 NORTH BUTLER AVENUE	INDIANAPOLIS		Indiana	46218-	Match / N
7342 EAST COUNTY ROAD 900 NORTH	BROWNSBURG		Indiana	46112-	Match / N
2726 DELAWARE STREET	ANDERSON		Indiana	46016-	Match / N
3412 MANOR AVENUE	INDIANAPOLIS		Indiana	46218-	Match / N
917 BUSBY STREET	LEBANON		Indiana	46052-	Match / N
567 FAIRWAY DRIVE	INDIANAPOLIS		Indiana	46260-	Match / N
3732 NORTH LESLEY AVENUE	INDIANAPOLIS		Indiana	46218-	Match / N
3010 EAST 34TH STREET	INDIANAPOLIS		Indiana	46218-	Match / N
1510 N. WARMAN AVENUE	INDIANAPOLIS		Indiana	46222-	Match / N
3533 ARTHINGTON BOULEVARD	INDIANAPOLIS		Indiana	46218-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2OR-009-031A - Interlocal Community Action **Grantee Activity Number: Activity Title: Administration - Interlocal Community Action**

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Interlocal Community Action Program Inc

To Date

\$6,898.40

\$6,898.40

\$6,898.40

\$6,898.40

\$6,898.40

\$0.00

\$0.00

\$0.00

\$0.00

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Dua sua ma la a a ma Dua suda sun
Program Income Drawdown
Program Income Received
Program Income Received

Activity	Description:

Local Administration

Match Contributed

Location Description:

New Castle, Henry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-031B - Interlocal Community Action
Activity Title: Rehabilitation - Interlocal Community Action

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Interlocal Community Action Program Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$131,069.60
Total Budget	\$0.00	\$131,069.60
Total Obligated	\$0.00	\$131,069.60
Total Funds Drawdown	\$0.00	\$131,069.60
Program Funds Drawdown	\$0.00	\$131,069.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,309.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

New Castle, Henry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 12/13

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 12/13

of Singlefamily Units

0 12/13



	This	s Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	12/13	0/0	12/13	100.00
# Owner Households	0	0	0	12/13	0/0	12/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-032A - JobSource Activity Title: Administration - JobSource

Activity Status:

Completed

10/31/2011

JobSource

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$5,197.20

\$5,197.20

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$5,197.20

\$5,197.20

\$5,197.20

\$5,197.20

\$5,197.20

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Anderson, Madison County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-032B - JobSource

Activity Title: Rehabilitation - JobSource

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Anderson, Madison County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 9/10

Activity Status:

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$98,746.80

\$98,746.80

\$98,746.80

\$98,746.80

\$98,746.80

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Completed

10/31/2011

JobSource

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$98,746.80

\$98,746.80

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 9/10

 0
 9/10

706



of Properties

of Housing Units
of Singlefamily Units

	This	s Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	14/10	4/0	18/10	100.00
# Owner Households	0	0	0	14/10	4/0	18/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2OR-009-033A - Mapleton Fall Creek CDC **Grantee Activity Number: Administration - Mapleton Fall Creek CDC Activity Title:**

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Mapleton Fall Creek Community Development Corp

To Date

\$5,354.85

\$5,354.85

\$7,582.85

\$5,354.85

\$5,354.85

\$0.00

\$0.00

\$0.00

\$0.00

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Drawdown Program Income Received
U
Program Income Received

Activity	Description:

Local Administration

Match Contributed

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-033B - Mapleton Fall Creek CDC Activity Title: Rehabilitation - Mapleton Fall Creek CDC

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Mapleton Fall Creek Community Development Corp

Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$145,721.00	
Total Budget	\$0.00	\$145,721.00	
Total Obligated	\$0.00	\$145,721.00	
Total Funds Drawdown	\$0.00	\$145,721.00	
Program Funds Drawdown	\$0.00	\$145,721.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 14/15

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 14/15

of Singlefamily Units

0 14/15



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	8/15	6/0	14/15	100.00
# Owner Households	0	0	0	8/15	6/0	14/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-034A - Miami County YMCA
Activity Title: Administration - Miami County YMCA

Activity Status:

Under Way

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$5,655.05)

Project Title:

Projected End Date:

Miami County YMCA

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$5,520.71

\$5,520.71

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Adminstration

Location Description:

Peru, Miami County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-034B - Miami County YMCA
Activity Title: Rehabilitation - Miami County YMCA

Activity Status:

Under Way

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$34,880.02)

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$74,135.75

\$74,135.75

\$72,565.93

\$72,565.93

\$72,565.93

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Miami County YMCA

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Peru, Miami County, IN

of Properties

of Housing Units
of Singlefamily Units

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total0 10/11

This Report Period Cumulative Actual Total / Expected

Total Total 0 10/11 0 10/11

714

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	10/11	0/0	10/11	100.00
# Owner Households	0	0	0	10/11	0/0	10/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-036A - Lincoln Hills Development Corp **Activity Title: Administration - Lincoln Hills Development Corp**

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Lincoln Hills Development Corp

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$4,859.65

\$4,859.65

\$4,859.65

\$4,859.65

\$4,859.65

\$2,644.77

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall Total Projected Budget from All Sources Total Budget

Total Obligated Total Funds Drawdown Program Funds Drawdown

Program Income Drawdown Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Tell City, Perry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-036B - Lincoln Hills Development Corp
Activity Title: Rehabilitation - Lincoln Hills Development Corp

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Lincoln Hills Development Corp

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$92,333.35
Total Budget	\$0.00	\$92,333.35
Total Obligated	\$0.00	\$92,333.35
Total Funds Drawdown	\$0.00	\$92,333.35
Program Funds Drawdown	\$0.00	\$92,333.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$39,183.41
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Tell City, Perry County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total # of Properties 0 9/9

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0

9/9

of Singlefamily Units

0

9/9

718



	This	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Households	0	0	0	8/9	1/0	10/9	90.00	
# Owner Households	0	0	0	8/9	1/0	10/9	90.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-037A - North Central Community

Action

Activity Title: Administration - North Central Community Action

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

11/01/2010 10/31/2011

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

A North Central Community Action Agencies Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,708.30
Total Budget	\$0.00	\$2,708.30
Total Obligated	\$0.00	\$2,708.30
Total Funds Drawdown	\$0.00	\$2,708.30
Program Funds Drawdown	\$0.00	\$2,708.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

Match Contributed \$0.00

Activity Description:

Local Administration

Location Description:

Michigan City, LaPorte County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2OR-009-037B - North Central Community **Grantee Activity Number:**

Action

Activity Title: Rehabilitation - North Central Community Action

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

North Central Community Action Agencies Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$27,555.79
Total Budget	\$0.00	\$27,555.79
Total Obligated	\$0.00	\$27,555.79
Total Funds Drawdown	\$0.00	\$27,555.79
Program Funds Drawdown	\$0.00	\$27,555.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
	# E : E E	T

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Michigan City, LaPorte County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total 0 4/11

This Report Period

Total Total # of Housing Units 0 4/11



of Properties

Cumulative Actual Total / Expected

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	4/11	0/0	4/11	100.00
# Owner Households	0	0	0	4/11	0/0	4/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-009-038A - Ohio Valley Opportunities Activity Title: Administration - Ohio Valley Opportunities

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Ohio Valley Opportunities Inc

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$5,044.62

\$5,044.62

\$5,044.62

\$5,044.62

\$5,044.62

\$1,068.96

\$0.00

\$0.00

\$0.00

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Madison, Jefferson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-038B - Ohio Valley Opportunities
Activity Title: Rehabilitation - Ohio Valley Opportunities

Activity Status:

Completed

10/31/2011

N/A

\$7,483.04

\$5,000.00

\$5,000.00

\$5,000.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Ohio Valley Opportunities Inc

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$93,605.66

\$93,605.66

\$93,605.66

\$93,605.66

\$93,605.66

\$25,904.61

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Madison, Jefferson County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 12/10

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 12/10

 0
 12/10

726



of Properties

of Housing Units

of Singlefamily Units

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total Low		Mod	Total Low/Mod%	
# of Households	0	0	0	10/10	2/0	12/10	100.00
# Owner Households	0	0	0	10/10	2/0	12/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-039A - Pace Community Action
Activity Title: Administration - Pace Community Action

Activity Status:

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Pace Community Action Agency Inc

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$5,533.00

\$5,533.00 \$5,533.00

\$5,533.00

\$5,533.00

\$1,092.90

\$0.00

\$0.00

\$0.00

Completed

10/31/2011

N/A

\$0.00

\$0.00 \$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended

Activity	Description:

Local Administration

Match Contributed

Location Description:

Vincennes, Knox County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-039B - Pace Community Action **Activity Title: Rehabilitation - Pace Community Action**

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Responsible Organization:

Owner Occupied Rehabilitation

Projected End Date:

Activity Status:

Completed

10/31/2011

Project Title:

Pace Community Action Agency Inc

Completed Activity Actual End Date:

Overall Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended

Match Contributed

Jul 1 thru Sep 30, 2012 To Date \$103,556.52 N/A \$0.00 \$103,556.52 (\$1,584.48)\$103,556.52 \$0.00 \$103,556.52 \$0.00 \$103,556.52 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$22,415.16

\$0.00 \$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Vincennes, Knox County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total **Total** 0 # of Properties 11/11

This Report Period Cumulative Actual Total / Expected Total Total 0 # of Housing Units 11/11 # of Singlefamily Units 0 11/11



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	6/11	5/0	11/11	100.00
# Owner Households	0	0	0	6/11	5/0	11/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-040A- People Working Cooperatively
Activity Title: Administration - People Working Cooperatively

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

11/01/2010 10/31/2011

Benefit Type: Completed Activity Actual End Date:

()

N/A People Working Cooperatively of the Midwest, Inc

Responsible Organization:

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$2,367.42 N/A **Total Budget** \$0.00 \$2,367.42 **Total Obligated** \$2,367.42 (\$4,580.58)**Total Funds Drawdown** \$2,367.42 \$2,367.42 **Program Funds Drawdown** \$2,367.42 \$2,367.42 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Local Administration

National Objective:

Location Description:

Dearbor, Franklin, Ohio, Switzerland, Union and Wayne Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-040B- People Working Cooperatively **Activity Title: Rehabilitation - People Working Cooperatively**

Activity Status:

Completed

10/31/2011

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Responsible Organization:

People Working Cooperatively of the Midwest, Inc

Completed Activity Actual End Date:

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$46,917.16 N/A **Total Budget** \$0.00 \$46,917.16 **Total Obligated** (\$85,090.84)\$46,917.16 **Total Funds Drawdown** \$26,436.73 \$46,917.16 **Program Funds Drawdown** \$26,436.73 \$46,917.16 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Dearbor, Franklin, Ohio, Switzerland, Union and Wayne Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-041A - REAL Services
Activity Title: Administration - REAL Services

Activity Status:

Completed

10/31/2011

N/A

(\$615.50)

(\$615.50)

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

REAL Services Inc

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$11,694.55

\$11,694.55

\$11,694.55

\$11,694.55

\$11,694.55

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

South Bend, St Joseph County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-041B - REAL Services
Activity Title: Rehabilitation - REAL Services

Activity Status:

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$179,843.87

\$179,843.87

\$179,843.87

\$179,843.87

\$179,843.87

\$87,327.32

\$0.00

\$0.00

\$0.00

Projected End Date:

REAL Services Inc

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$54,047.08)

(\$54,047.08)

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

South Bend, St Joseph County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 19/24

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 19/24

 0
 19/24

738



of Properties

of Housing Units
of Singlefamily Units

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	al Low	Mod	Total Low/Mod%	
# of Households	0	0	0	18/24	1/0	19/24	100.00
# Owner Households	0	0	0	18/24	1/0	19/24	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-043A - Southeast Neighborhood Dev Activity Title: Administration - Southeast Neighborhood Dev

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$758.31)

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Southeast Neighborhood Development Inc

To Date

\$6,824.79

\$6,824.79

\$6,824.79

\$6,824.79

\$6,824.79

\$4,589.13

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-043B - Southeast Neighborhood Dev Activity Title: Rehabilitation - Southeast Neighborhood Dev

Activity Status:

Under Way

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$24,400.55)

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

Southeast Neighborhood Development Inc

To Date

\$124,678.35

\$124,678.35

\$119,678.35

\$119,678.35

\$119,678.35

\$96,421.80

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total0 19/15

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 19/15

 0
 19/15

742



of Properties

of Housing Units
of Singlefamily Units

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	tal Low	Mod	Total Low/Mod%	
# of Households	0	0	0	17/15	2/0	19/15	100.00
# Owner Households	0	0	0	17/15	2/0	19/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-045A - Dubois-Pike-Warrick Econ Op
Activity Title: Administration - Dubois-Pike-Warrick Econ Op

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$1,457.00)

\$4,800.00

\$4,800.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Dubois-Pike-Warrick Economic Opportunity Committee

To Date

\$4,800.00

\$4,800.00

\$4,800.00

\$4,800.00

\$4,800.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Dubois-Pike-Warrick Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-045B - Dubois-Pike-Warrick Econ Op
Activity Title: Rehabilitation - Dubois-Pike-Warrick Econ Op

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Dubois-Pike-Warrick Counties, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Completed

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Dubois-Pike-Warrick Economic Opportunity Committee

Jul 1 thru Sep 30, 2012 N/A \$0.00 (\$22,181.82)	To Date \$96,707.18 \$96,707.18 \$96,707.18
\$96,707.18	\$96,707.18
\$96,707.18	\$96,707.18
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

\$0.00 \$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-046A - Westside Community **Development**

Activity Status:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Westside Community Development Corp

To Date

\$5,404.32

\$5,404.32

\$5,404.32

\$5,404.32

\$5,404.32

\$5,350.49

\$0.00

\$0.00

\$0.00

Completed **Project Title:**

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$2,178.78)

(\$2,178.78)

Activity Title: Administration - Westside Community

Development

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-046B - Westside Community

Development

Activity Title: Rehabilitation - Westside Community Development

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$53,222.26)

(\$53,222.26)

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

Westside Community Development Corp

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

- · · - · ·

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

Total

0

11/15

To Date

\$90,856.64

\$90,856.64

\$90,856.64

\$90,856.64

\$90,856.64

\$61,113.19

\$0.00

\$0.00

\$0.00

This Report Period

Cumulative Actual Total / Expected

Total 0 Total

of Housing Units

1

11/15

750



of Properties

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	11/15	0/0	11/15	100.00
# Owner Households	0	0	0	11/15	0/0	11/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: DR2OR-009-048A- Western IN Community Action
Activity Title: Administration - Western IN Community Action

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$1,199.05)

(\$1,199.05)

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Western Indiana Community Action Agency, Inc

To Date

\$4,826.95

\$4,826.95

\$4,826.95

\$4,826.95

\$4,826.95

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

11/01/2010

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration

Location Description:

Terre Haute, Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-009-048B- Western IN Community Action
Activity Title: Rehabilitation - Western IN Community Action

Activity Status:

Completed

10/31/2011

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

(\$13,104.73)

(\$13,104.73)

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

Western Indiana Community Action Agency, Inc

To Date

\$101,395.27

\$101,395.27

\$101,395.27

\$101,395.27

\$101,395.27

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

11/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Terre Haute, Vigo County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 12/12

 0
 12/12

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



of Housing Units

of Singlefamily Units

# of Households	0	0	0	12/12	0/0	12/12	100.00
# Owner Households	0	0	0	12/12	0/0	12/12	100.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-002A - Elkhart

Activity Title: Rehabilitation- Elkhart

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

07/22/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

10/31/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Elkhart, Dept. of Planning and Development

Overall	Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$393,125.00	
Total Budget	\$0.00	\$393,125.00	
Total Obligated	\$0.00	\$393,125.00	
Total Funds Drawdown	\$47,375.21	\$66,234.52	
Program Funds Drawdown	\$47,375.21	\$66,234.52	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$0.00	
City of Elkhart, Dept. of Planning and Development	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Owner-occupied home rehab program will incorporate both Senior Home Rehab and Emergency Home Repair.

Location Description:

Elkhart, IN

Activity Progress Narrative:

The City/contractors have completed 8 projects so far with 4 more projects 90% completed. 6 have been awarded contracts, 5 projects will be awarded contracts by the first week of October, 3 more are out to bid and contracts will be awarded by the end of the second week in October. The Energy Audits and AIP assessments are almost completed for 17 AIP rehab projects. 5 projects have been review and determined that they did not fit the IHCDA program and will use other funding sources. 4 projects need work in excess of with the IHCDA funds can complete alone.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
350 W. Cleveland Avenue	Elkhart		Indiana	46516-	Match / N
931 Mason Street	Elkhart		Indiana	46516-	Match / N
1016 W. Blaine Avenue	Elkhart		Indiana	46516-	Match / N
1300 Leonard Street	Elkhart		Indiana	46516-	Match / N
1808 W. Franklin Street	Elkhart		Indiana	46516-	Match / N
1611 S. 8th Street	Elkhart		Indiana	46516-	Match / N
1819 S. 10th Street	Elkhart		Indiana	46516-	Match / N
451 James Street	Elkhart		Indiana	46514-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-003A - City of New Albany
Activity Title: Administration - City of New Albany

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Responsible Organization:

Projected Start Date: Projected End Date:

10/03/2011 01/30/2013

Benefit Type: Completed Activity Actual End Date:

()

N/A CITY OF NEW ALBANY

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$64,575.00 N/A **Total Budget** \$64,575.00 \$64,575.00 **Total Obligated** \$64,575.00 \$64,575.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 CITY OF NEW ALBANY \$0.00 \$0.00 \$0.00 **Match Contributed** \$0.00

Activity Description:

National Objective:

ADMIN COSTS FOR THE CITY OF NEW ALBANY

Location Description:

CITY OF NEW ALBANY, IN

Activity Progress Narrative:

Award Agreement between IHCDA and City of New Albany executed October 3, 2011. Program design activity in alliance with City of New Albany. Program outreach and marketing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-003B - City of New Albany

Activity Title: Rehabiliation - City of New Albany

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

10/03/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

01/30/2013

Completed Activity Actual End Date:

Responsible Organization:

CITY OF NEW ALBANY

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$460,425.00
Total Budget	\$460,425.00	\$460,425.00
Total Obligated	\$460,425.00	\$460,425.00
Total Funds Drawdown	\$1,350.00	\$1,350.00
Program Funds Drawdown	\$1,350.00	\$1,350.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF NEW ALBANY	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REHABILITATION/RECONSTRUCTION OF RESIDENTIAL STRUCTURES

Location Description:

CITY OF NEW ALBANY, IN

Activity Progress Narrative:

This project is scattered site rehab <80% AMI households. No action taken or planned this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2OR-011-004A - CAPWI **Grantee Activity Number: Activity Title: Administration - CAPWI**

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

09/16/2011

Benefit Type:

()

National Objective:

N/A

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation Administration

Projected End Date:

02/28/2013

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$13,155.00
Total Budget	\$0.00	\$13,155.00
Total Obligated	\$0.00	\$13,155.00
Total Funds Drawdown	\$4,303.09	\$13,155.00
Program Funds Drawdown	\$4,303.09	\$13,155.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Community Action Program Inc of Western IN	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Admin costs for CAPWI

Location Description:

Covington, IN

Activity Progress Narrative:

GENERAL ADMINISTRATION...THIS AWARD IS NOW COMPLETED.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-004B - CAPWI

Activity Title: Rehabilitation - CAPWI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: DR2OR Projects

Projected Start Date:

09/16/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

02/28/2013

Completed Activity Actual End Date:

Responsible Organization:

Community Action Program Inc of Western IN

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$260,000.00
Total Budget	\$0.00	\$260,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$48,686.66	\$235,000.00
Program Funds Drawdown	\$48,686.66	\$235,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Community Action Program Inc of Western IN	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab costs for CAPWI home units

Location Description:

Covington, IN and surrounding counties in Fountain

Activity Progress Narrative:

THIS AWARD IS NOW COMPLETED..ALL HOMES COMPLETE, COMPLETION AND CLOSEOUT REPORTS HAVE BEEN SUBMITTED TO IHCDA.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	10	10/13
# of Singlefamily Units	10	10/13



Beneficiaries Performance Measures

	This	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%	
# of Households	8	2	10	8/6	2/5	10/13	100.00	
# Owner Households	8	2	10	8/6	2/5	10/13	100.00	

Activity Locations

Address	City	County	State	Zip	Status / Accept
1204 NORTH 200 EAST	ATTICA		Indiana	47918-	Match / N
205 S. DIVISION STREET	CAYUGA		Indiana	47928-	Match / N
503 E. MAIN STREET	HILLSBORO		Indiana	47949-	Match / N
1113 DIVISON STREET	ATTICA		Indiana	47918-	Match / N
503 INDIANA STREET	ROCKVILLE		Indiana	47872-	Match / N
306 SOUTH 3RD STREET	NEW MARKET		Indiana	47965-	Not Validated / N
403 N. MAIN STREET	VEEDERSBURG		Indiana	47987-	Match / N
4616 S. MERIDIAN ROAD	OXFORD		Indiana	47971-	Match / N
1806 E. WABASH STREET	CRAWFORDSVILL	Æ	Indiana	47933-	Match / N
1312 S. 7TH STREET	CLINTON		Indiana	47842-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-005A - Habitat for Humanity Whitley

Co

Activity Title: Administration- Habitat for Humanity of Whitley Co

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DR2OR Administration Owner Occupied Rehabilitation Administration

Projected Start Date: Projected End Date:

07/13/2012 09/25/2013

Benefit Type: Completed Activity Actual End Date:

()
National Objective: Responsible Organization:

/A Habitat for Humanity of Whitley County, Inc

OverallJul 1 thru Sep 30, 2012To DateTotal Projected Budget from All SourcesN/A\$5,000.00

 Total Budget
 \$5,000.00
 \$5,000.00

 Total Obligated
 \$5,000.00
 \$5,000.00

 Total Funds Drawdown
 \$3,727.00
 \$3,727.00

 Program Funds Drawdown
 \$3,727.00
 \$3,727.00

 Program Income Drawdown
 \$0.00
 \$0.00

Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Rehabbing homes in Whitley County

Location Description:

Whitley County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-005B -Habitat for Humanity Whitley Co
Activity Title: Rehabilitation -Habitat for Humanity Whitley Co

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

07/13/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

09/25/2013

Completed Activity Actual End Date:

Responsible Organization:

Habitat for Humanity of Whitley County, Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$35,000.00
Total Budget	\$35,000.00	\$35,000.00
Total Obligated	\$35,000.00	\$35,000.00
Total Funds Drawdown	\$17,345.26	\$17,345.26
Program Funds Drawdown	\$17,345.26	\$17,345.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Habitat for Humanity of Whitley County, Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabbing homes in Whitley County

Location Description:

Whitley County, IN

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 0/5

of Singlefamily Units 0 0/5

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%





# of Households	0	0	0	0/5	0/0	0/5	0
# Owner Households	0	Ω	0	0/5	0/0	0/5	0

Address	City	County	State	Zip	Status / Accept
502 WEST SPENCER STRET	COLUMBIA CITY		Indiana	46725-	Match / N
5680 SOUTH 600 EAST	COLUMBIA CITY		Indiana	46725-	Match / N
415 EAST SWIHART STREET	COLUMBIA CITY		Indiana	46725-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-009A-Lincoln Hills
Activity Title: Administration- Lincoln Hills

Activity Status:

Under Way

12/30/2013

N/A

\$2,976.00

\$2,976.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Lincoln Hills Development Corp

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$2,976.00

\$2,976.00

\$2,976.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

08/30/2012

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Local Administration- Lincoln Hills

Location Description:

Tell City, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-009B- Lincoln Hills Activity Title: Rehabilitation- Lincoln Hills

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

08/30/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

12/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Lincoln Hills Development Corp

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$56,250.00
Total Budget	\$56,250.00	\$56,250.00
Total Obligated	\$56,250.00	\$56,250.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures- Tell City, IN

Location Description:

TELL CITY, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-009C- Lincoln Hills

Activity Status:

Under Way

12/30/2013

N/A

\$300.00

\$300.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Lincoln Hills Development Corp

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$300.00

\$300.00

\$300.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Activity Title: Relocation- Lincoln Hills

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2OR Projects

Projected Start Date:

08/30/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Relocation payments and assistance- Tell City, IN

Location Description:

TELL CITY, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-011A- Area IV Agency
Activity Title: Administration- Area IV Agency

Activity Status:

Under Way

12/30/2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$11,116.00

\$11,116.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

AREA IV Agency on Aging & Community Action Program

To Date

\$11,116.00

\$11,116.00

\$11,116.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

09/14/2012

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

LOCAL ADMINISTRATION- LAFAYETTE, IN

Location Description:

LAFAYETTE, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-011B- Area IV Agency

Activity Title: Rehabilitation- Area IV Agency

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

09/14/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

12/30/2013

Completed Activity Actual End Date:

Responsible Organization:

AREA IV Agency on Aging & Community Action Program

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$211,201.00
Total Budget	\$211,201.00	\$211,201.00
Total Obligated	\$211,201.00	\$211,201.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures - Lafayette, IN

Location Description:

LAFAYETTE, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-012A- CAPWI Activity Title: Administration- CAPWI

Activity Status:

Under Way

12/30/2013

N/A

\$7,465.00

\$7,465.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Community Action Program Inc of Western IN

To Date

\$7,465.00

\$7,465.00

\$7,465.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

08/30/2012

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Administration- Covington, IN

Location Description:

Covington, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-012B- CAPWI Activity Title: Rehabilitation- CAPWI

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

DR2OR Projects Owner Occupied Rehabilitation

Projected Start Date: Projected End Date:

08/30/2012 12/30/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Low/Mod Community Action Program Inc of Western IN

Responsible Organization:

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$141,835.00 N/A **Total Budget** \$141,835.00 \$141,835.00 **Total Obligated** \$141,835.00 \$141,835.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

Rehabilitation/reconstruction of residential structures- Covington, IN

Location Description:

COVINGTON, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-017A- Interlocal CAP
Activity Title: Administration- Interlocal CAP

Activity Status:

Under Way

12/30/2013

N/A

\$7,025.00

\$7,025.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Projected End Date:

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

Interlocal Community Action Program Inc

To Date

\$7,025.00

\$7,025.00

\$7,025.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

09/10/2012

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources
Total Budget

Total Obligated
Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown

Program Income Received Total Funds Expended

Interlocal Community Action Program Inc

Match Contributed

Activity Description:

LOCAL ADMINISTRATION- NEW CASTLE, IN

Location Description:

NEW CASTLE, IN

Activity Progress Narrative:

No action planned or taken

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-017B- Interlocal CAP

Activity Title: Rehabilitation- Interlocal CAP

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

DR2OR Projects

Projected Start Date:

09/10/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Owner Occupied Rehabilitation

Projected End Date:

12/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Interlocal Community Action Program Inc

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$133,190.00
Total Budget	\$133,190.00	\$133,190.00
Total Obligated	\$133,190.00	\$133,190.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Interlocal Community Action Program Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures- New Castle, IN

Location Description:

NEW CASTLE, IN

Activity Progress Narrative:

No action planned or taken.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-017C- Interlocal CAP

Activity Status:

Under Way

12/30/2013

N/A

\$300.00

\$300.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Owner Occupied Rehabilitation

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

Interlocal Community Action Program Inc

To Date

\$300.00

\$300.00

\$300.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Activity Title: Relocation- Interlocal CAP

Activitiy Category:

Relocation payments and assistance

Project Number:

DR2OR Projects

Projected Start Date:

09/10/2012

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

Relocation payments and assistance- New Castle, IN

Location Description:

NEW CASTLE, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-022A- REAL Services
Activity Title: Administration-REAL Services

Activity Status:

Under Way

12/30/2013

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$21,173.00

\$21,173.00

Project Title:

Projected End Date:

REAL Services Inc

Responsible Organization:

Jul 1 thru Sep 30, 2012

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$21,173.00

\$21,173.00

\$21,173.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

08/30/2012

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown

Program Funds Drawdown
Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

LOCAL ADMINISTRATION- SOUTH BEND, IN

Location Description:

SOUTH BEND, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-011-022B- REAL Services

Activity Title: Rehabilitation- REAL Services

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

DR2OR Projects Owner Occupied Rehabilitation

Projected Start Date: Projected End Date:

08/30/2012 12/30/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Under Way

National Objective: Responsible Organization:

Low/Mod REAL Services Inc

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$402,293.00 N/A **Total Budget** \$402,293.00 \$402,293.00 **Total Obligated** \$402,293.00 \$402,293.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures- SOUTH BEND, IN

Location Description:

SOUTH BEND, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-012-002A- RISING SUN Activity Title: Administration- RISING SUN

Activity Status:

Under Way

01/30/2014

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$27,000.00

\$27,000.00

Project Title:

Projected End Date:

CITY OF RISING SUN

Jul 1 thru Sep 30, 2012

Responsible Organization:

Owner Occupied Rehabilitation Administration

Completed Activity Actual End Date:

To Date

\$27,000.00

\$27,000.00

\$27,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activitiy Category:

Administration

Project Number:

DR2OR Administration

Projected Start Date:

09/13/2012

Benefit Type:

()

National Objective:

N/A

Overall

Total Projected Budget from All Sources

Total Budget Total Obligated

Total Funds Drawdown
Program Funds Drawdown

Program Income Drawdown
Program Income Received

Total Funds Expended

Match Contributed

Activity Description:

LOCAL ADMINISTRATION- RISING SUN, IN

Location Description:

RISING SUN, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR012-002B- RISING SUN Activity Title: Rehabilitation- RISING SUN

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

DR2OR Projects Owner Occupied Rehabilitation

Projected Start Date: Projected End Date:

09/13/2012 01/30/2014

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Responsible Organization:

Low/Mod CITY OF RISING SUN

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$202,500.00 N/A **Total Budget** \$202,500.00 \$202,500.00 **Total Obligated** \$202,500.00 \$202,500.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

Rehabilitation/reconstruction of residential structures- RISING SUN, IN

Location Description:

RISING SUN, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2OR-012-002C- RISING SUN

Activity Title: Relocation- RISING SUN

Activity Category: Activity Status:

Relocation payments and assistance Under Way

Project Number: Project Title:

DR2OR Projects Owner Occupied Rehabilitation

Projected Start Date: Projected End Date:

09/13/2012 01/30/2014

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Responsible Organization:

Low/Mod CITY OF RISING SUN

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$500.00 N/A **Total Budget** \$500.00 \$500.00 **Total Obligated** \$500.00 \$500.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

Relocation payments and assistance- RISING SUN, IN

Location Description:

RISING SUN, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



DR2SC-011-001A - Greencastle **Grantee Activity Number: Activity Title:** Administration - Greencastle

Activity Status:

Under Way

01/30/2013

\$10,500.00

\$10,500.00

\$2,625.00

\$2,625.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Project Title:

Stellar Projects Administration

Responsible Organization:

Completed Activity Actual End Date:

To Date

\$10,500.00

\$10,500.00

\$10,500.00

\$2,625.00

\$2,625.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Projected End Date:

Greencastle, City of

Activitiy Category:

Administration

Project Number:

DR2SC Administration

Projected Start Date:

12/28/2011

Benefit Type:

()

National Objective:

N/A

Total Budget Total Obligated

Greencastle, City of

Overall Jul 1 thru Sep 30, 2012 **Total Projected Budget from All Sources** N/A

Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended

Match Contributed

Activity Description:

Administrative costs for City of Greencastle

Location Description:

City of Greencastle, IN

Activity Progress Narrative:

Qualified 3 more homeowners. Decided to reject bids for bid process #2. Bid process #3 included 5 addresses. City received bids and has begun evaluation. Will award bids on October 10th. Construction continues on other properties. 4 of the beginning properties now have construction completed. Continue to do inspections and site visits. Will submit new setup in October for the 5 addresses. Reviewing invoices and submitting claims.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2SC-011-001B - Greencastle

Activity Status:

Under Way

01/30/2013

Project Title:

Stellar Projects

Projected End Date:

Greencastle, City of

\$288,500.00

\$288,500.00

\$52,308.00

\$52,308.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Responsible Organization:

Jul 1 thru Sep 30, 2012

Completed Activity Actual End Date:

To Date

\$289,500.00

\$289,500.00

\$288,500.00

\$52,308.00

\$52,308.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

Activity Title: Rehabilitation - Greencastle

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: DR2SC Projects

Projected Start Date:

12/28/2011

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown Program Income Received Total Funds Expended

Greencastle, City of

Match Contributed

Activity Description:

Owner Occupied Rehab

Location Description:

City of Greencastle

Activity Progress Narrative:

Bid out 5 additional address during September. Will awarded bids in October. This brings the project to 12 properties. Construction finished on 4 addresses. Lead clearance has been achieved and final inspection completed on the 4 properties.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



Address	City	County	State	Zip	Status / Accept
207 NORTH COLLEGE AVENUE	GREENCASTLE		Indiana	46135-	Match / N
202 WEST WASHINGTON STREET	GREENCASTLE		Indiana	46135-	Match / N
412 EAST WASHINGTON STREET	GREENCASTLE		Indiana	46135-	Match / N
126 EAST WALNUT STREET	GREENCASTLE		Indiana	46135-	Match / N
403 EAST HANNA STREET	GREENCASTLE		Indiana	46135-	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: DR2SC-011-001C - Greencastle

Activity Title: Relocation - Greencastle

Activity Category: Activity Status:

Relocation payments and assistance

Project Number:

DR2SC Projects

Under Way

Project Title:

Stellar Projects

Projected Start Date: Projected End Date:

12/28/2011 01/30/2013

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Responsible Organization:

Low/Mod Greencastle, City of

Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$0.00 N/A **Total Budget** \$0.00 \$1,000.00 **Total Obligated** \$1,000.00 \$1,000.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

Relocation costs

Location Description:

City of Greencastle, IN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

